

# 1982 PERFORMANCE REPORT

CITY OF ST. LOUIS  
COMMUNITY DEVELOPMENT  
BLOCK GRANT PROGRAM

PREPARED BY: THE ST. LOUIS  
COMMUNITY DEVELOPMENT AGENCY





TABLE OF CONTENTS

CITY OF SAINT LOUIS, MISSOURI  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

Vincent C. Schoemehl, Jr.  
Mayor, City of St. Louis

CITY OF SAINT LOUIS COMMUNITY DEVELOPMENT AGENCY  
317 NORTH ELEVENTH STREET  
SAINT LOUIS, MISSOURI 63101



# TABLE OF CONTENTS

	Page
Table of Contents	i
Introduction	11
Standard Form (HUD 4950.1)	1
Project Progress (HUD 4950.2)	2
Status of Funds (HUD 4950.3)	297
Area Benefit (HUD 4950.4)	302
Direct Benefit Activities (HUD 4950.5)	327
Housing Assistance Performance Part I (HUD 4950.6)	340
Housing Assistance Performance Part II (HUD 4950.7)	349
Housing Opportunities Part I (HUD 4950.8)	356
Housing Opportunities Part II (HUD 4950.9)	359
Displacement (HUD 4950.10)	367
Recipient Employment (EEO-4-Form)	375



## INTRODUCTION

The City of St. Louis hereby submits its 1982 Annual Grantee Performance Report in compliance with the requirement set forth by Section 570.906 of the Administrative Regulations for the Community Development Block Grant Program.

To date for the past seven years, the City of St. Louis has received approximately 130 million dollars in Block Grant funds. This money has been used in the areas of social services, capital improvements, neighborhood services, housing production, and economic development activities.

The City of St. Louis has demonstrated and continues to demonstrate a unique ability to effectively make use of Block Grant funds. Block Grant dollars are also used to the fullest extent possible to secure other Federal, State, and Local monies. Together these funds make it possible to provide the revitalization effort put forth by the City of St. Louis.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

## GRANTEE PERFORMANCE REPORT

1. Name of Grantee

City of St. Louis,  
Missouri

2. Address of Grantee

City Hall  
1201 Market Street  
St. Louis, Missouri 63103

3. Grant Number

B-81-MC-29-0006

4. Person Who Can Best Answer Questions About This Report

Mr. Frank L. Hamsher, CDA Director  
City of St. Louis, Mo.

5. Telephone Number

(314) 622-3400

6. This Report consists of the following forms showing progress achieved through  
December 31, 1981 :

- Project Progress (HUD-4950.2).
- Status of Funds (HUD-4950.3).
- Area Benefit (HUD-4950.4).
- Direct Benefit Activities (HUD-4950.5).
- Housing Assistance Performance - Part I (HUD-4950.6).
- Housing Assistance Performance - Part II (HUD-4950.7).
- Housing Opportunities - Part I (HUD-4950.8).
- Housing Opportunities - Part II (HUD-4950.9).
- Displacement (HUD-4950.10).

7. Citizen's Written Comments:

Submitted to HUD with this Grantee Performance Report are: (1) a copy of each written citizen comment on the grantee's community development performance which was received during the most recently completed Community Development Block Grant program year, (2) the grantee's assessment of the comment, and (3) a description of any action taken or to be taken in response to the comment, as required by Section 104 (d) of the Housing and Community Development Act of 1974, as amended, and by 24 CFR 570.906 (a) (3).

8. The grantee's authorized official representative certifies that:

- (a) This report contains all items identified in Items 6 and 7 above.
- (b) To the best of his/her knowledge and belief the data in this report is true and correct as of the date in Item 6.
- (c) Copies of written citizen comments on the grantee's community development performance are available for public inspection in accordance with 24 CFR 570.303 (i) (2) (vi).
- (d) The records described in 24 CFR Part 570.907 are being maintained and will be made available upon request.
- (e) Federal assistance made available under the Community Development Block Grant (CDBG) Program has not been utilized to reduce substantially the amount of local financial support for community development activities below the level of such support prior to the start of the most recently completed CDBG program year.

9. Typed Name and Title of Authorized Official Representative

Vincent C. Schoemehl, Jr., Mayor, City of St. Louis, Missouri

11. Date

10. Signature







# FOR COMPLETING THE GRANTEE PERFORMANCE REPORT— PROJECT PROGRESS (HUD-4950.2)

Submit a separate set of Project Progress forms for each annual Community Development Block Grant. For example, submit a separate set of forms for the 1975 CDBG annual grant; another set for the 1976 CDBG annual grant; and so forth through the annual CDBG grant covered by this Grantee Performance Report (GPR). However, no Project Progress forms should be submitted for any annual program previously reported in a GPR as completed. NOTE: Since proceeds from loans guaranteed under Section 108 of the 1974 Housing and Community Development Act are considered CDBG funds, and are included in annual CDBG applications (original, revised or amended), projects and activities funded in whole or in part from those loan proceeds shall be shown on this form like all other CDBG funded projects and activities from the respective approved grants.

The purpose of the Project Progress form is to show the financial and physical development status of each individual component activity for each project funded. However, individual projects previously reported in a Grantee Performance Report as completed or cancelled should not be reported on again in the current GPR. NOTE: New projects and/or new component activities not approved in the original annual application or subsequent HUD approved amendment, but carried out with contingency/local option funds, program income or from funds reprogrammed as part of a local amendment must be reported on this form.

- Item: 1. Name of Grantee. Enter the name of the grantee as it is shown on the cover sheet of this Grantee Performance Report.
2. Grant Number. Enter the grant number assigned by HUD to the annual CD Block Grant being reported on.

## TABLE

Column (a) - Project Number - Enter the number of each project being carried out with funds from the CD Block Grant shown in item 2 above. For new projects not approved in the original application, also enter the letters "C/LO" to indicate new projects funded with contingency/local option funds, or enter the word "AMENDED" to indicate new projects created by local amendment. NOTE: Any project which has been reported as completed or cancelled in an earlier GPR should not be reported on this form.

Column (b) - Environmental Review Status - Enter one of the following codes to indicate the current status of the project identified in column (a):

### STATUS

### CODE

"Exempt" (project is exempt by statute or categorically excluded as described in 24 CFR 58.21);	"EX"
"Under Review" (environmental review process underway, finding not yet made);	"UR"
"EIS Required" (finding that project may significantly affect the environment has been made or an EIS is automatically required by 24 CFR Part 58.25);	"EIS"
"No Significant Impact" (finding has been made that request for release of funds for project is not an action which may significantly affect the environment) (see 24 CFR 58.16);	"NSE"
"Certification" (environmental review completed: certification and request for release of funds submitted or being prepared for submission);	"C"
"Funds Released" (release of funds approved by HUD pursuant to 24 CFR 58.30 and 58.31; Also enter the date on which the environmental certification for this project was approved by HUD.)	"FR"

Column (c) - Project Name/Component Activities/Locations of Physical Development Activities - Enter the name of the project identified by number in column (a), and on successive lines enter the name of each component activity within the project in the order such component activities were listed in the application for the grant shown in item 2 above. Below each physical development activity, except residential rehabilitation, provide the street address at which the physical development has begun or has taken place. For activities like street repairs or sewer lines the grantee should identify the blocks of individual streets on which those activities have begun or have taken place. Locations are only required for physical development activities.

## SPECIAL INSTRUCTIONS:

- New component activities of a project funded from this grant should be listed following those approved in the grant application in chronological order of their addition to the project.
- For community development block grants approved during program years 1975-1978, enter the name of each activity and associated budget line item (as shown on previously submitted GPR's) except those activities reported as completed in a previous GPR.
- If a project has been completed during the last CD program year enter in column (c) the words "Project Completed" on the line below the last component activity of that project.
- Similarly, if a project has been cancelled (i.e., during the most recently completed CD program year all remaining funds have been reprogrammed out of this project) enter in column (c) the words "Project Canceled" on the line below the last component activity of that project. Grantees should show all funds expended and units completed prior to project cancellation.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

D-76-MC-29-0006

Project Number	Fiscal Review Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)
			Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance	
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
31-76-00	FR 6/76	Home Loan Guarantee Program: (Short-term Loan Prog.) Rehabilitation Loans and Grants (CW) (*This is a Responsive Program and no projections were ever made)  (Project Completed)	125.0 125.0	61.7 61.7	60.0 60.0	3.3 3.3	Provision of Loan Guarantees/No. of Loans Secured
32-76-20	FR 5/76	High Risk Loan Program: (Neighborhood Housing Servs.) Rehabilitation Loans and Grants (1233, 1234, 1243) (*This is a Responsive Program and no projections were ever made)	100.0 100.0	- -	100.0 100.0	- -	Provisions of Rehabilitation Loans/ No. of Loans Made



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-77-MC-29-0006

Project Number	Funding Agency Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expended Amounts (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Project (j)
40-51	FR 6/77	Miscellaneous Public Works:	938.7	925.0	13.7				
		Public Works, Facilities, Site Improvements (1021, 1023, 1082, 1083, 1111, 1221, 1091, 1105, 1062, 1053, 1055)	797.8	784.1	13.7		Preparation of Design/no. of Designs completed	17	17
		Jordan Chambers Park					Construction of Roller Skating Rink/ Completion of Roller Rink	0%	
		Turner Park (Cancelled)					Installation of Playground Equipment/ Equipment Installed	0%	
		Halls Ferry Circle					Installation of Decorative Fountain/ Fountain Installed	1	
		Gravois Bus Loop (Hampton & Gravois) (Cancelled)							
		O'Fallon Park					Construction and/or Reconstruction of Tennis Courts/ No. of Tennis Courts	6	
		Fairgrounds Park					Installation of Fencing/Lineal Feet	1,790	1,790
		Barrett Brothers Park					Lighting of Ballfield/ lighting Installed	1	
		Bi-State Right-of-Way Hodiamont-Union					Installation of Fencing/Lineal Feet	985	9
		Acquisition of Real Property (1015, 1025) St. Marcus Park	140.9	140.9	-	-	Acquisition of Real Property/No. of Acres Acquired	25	
		Administration (Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-78-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
78-10-00	FR 2/78	Expansion of Municipal Health Centers:	159.4	159.4	-			
		Clearance, Demolition, Rehabilitation (1065, 1067, 1243) 3200 South Thirteenth Street 1508 North Kingshighway (Project Cancelled)	46.7	46.7			Construction of Parking lots/ Parking lot constructed	1
		Provision of Public Services (1242, 1243, 1244, 1245, 1164, 1165, 1173, 1174, 1231, 1232, 1233, 1233, 1234, 1235, 1224, 1241) (Project Complete)	112.7	112.7	-	-	Provision of Health Care Services/No. of Persons served	1,116



GRANT PERFORMANCE REPORT  
PHASE I PROGRESS

City of St. Louis, Missouri  
Grant Number  
B-78-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Expenditure of Physical Development Activities	CDRC Amount (Thd of \$)				Type of Product and Unit of Measure (h)	Quantity	Completed
			Total Estimated Cost (d)	Expended (e)	Unliquidated Obligations (f)	Unliquidated Balance (g)			
78-20-10	FY 1/78	DeSoto-Carr:	999.4	99.5	899.9				
		Acquisition of Real Property (1252) 11XX Carr 12XX Biddle	537.9	67.9	470.0	-	Acquisition of Vacant Property/No. of Parcels Acquired		0%
		Clearance, Demolition, Rehabilitation (1252, 1254) 1100-1122 N. Seventh, 631 Carr, 520 Carr, 1025-1033 N. Broadway, 1018-1020 N. Sixth	95.2	15.3	79.9	-	Demolition of Vacant Structures/ No. of Structures Demolished		10
		Completion of Urban Renewal/NDP Projects	6.3	6.3	-	-			
		Relocation Payments and Assistance	350.0	-	350.0	-	Relocation of Existing Businesses No. of Businesses Relocated		0%
		Public Works, Facilities, Site Improvements	10.0	10.0	-	-	Design Activity/No. Completed		1
78-20-20	FY 1/78	LaSalle Park:	1001.3	1000.3		1.0			
		Public Works, Facilities, Site Improvements (1224, 1234) Tenth St. - Carroll to Park Marion - Menard to Tenth	933.3	933.3	-	-	Street Resurfacing/Lineal Feet	4,100	4,100
		Tenth St. - Carroll to Park Menard - Lafayette to Park Carroll - Menard to Tenth Marion - Menard to Tenth					Construction of Curbs/Lineal Feet	1,200	2,150



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Completed
			Total Estimated Cost (d)	Expended Thru (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		
78-20-20	FR	LaSalle Park (Cont'd.) Public Works, Facilities, Site Improvements (1224, 1234) (cont'd.) Tenth St. - Carroll to Park Menard - Lafayette to Park Carroll - Menard to Tenth St. Marion - Menard to Tenth St. Clearance, Demolition, Rehabilitation (1224, 1234) 1129-33 S. 7th      1821 S. 11th 1412 Menard      1033-35 Lafayette 1414 Menard      1001 Park 1036 Julia      (Project Completed) Washington University Medical Center Redevelopment Corp.	68.0	67.0	-	1.0	Construction of Sidewalks/Square Feet Demolition of Vacant Structures/No. of Structures Demolished	19,200 7
78-20-40	FR 1/78	Public Works, Facilities, Site Improvements (1124, 1189, 1191) 4300 Laclede Wichita - Kingshighway	369.9	369.9	-	-	Brick Paving/Square Feet Construction of Curbs/Lineal Feet Construction of Sidewalks/Square Feet Construction of Entryways/Completed Entryways Installation of Decorative Lighting/ No. of Lighting Standards Installed Replacement of Granite and Concrete Curbs/Lineal Feet Replacement of Sidewalks/Square Feet Repair Brick Alley/Square Feet Installation of Overhead Lighting/ No. of Lighting Standards Installed Landscaping/No. of Trees Planted	2,08 1,50 9,2 1, 3,



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Line Number Status	Project Name Component Activities Locations of Physical Development Activities (c)	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
		Total Estimated Cost (d)	Expended Amount (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Com- pleted (i)	Total Projected (j)
FR 1/78	LaSalle Park (Cont'd.)							
	Public Works, Facilities, Site Improvements (1224, 1234) (cont'd.)							
	Tenth St. - Carroll to Park Menard - Lafayette to Park Carroll - Menard to Tenth St. Marion - Menard to Tenth St.					Construction of Sidewalks/Square Feet	19,200	19,200
	Clearance, Demolition, Rehabilitation (1224, 1234)	68.0	67.0	-	1.0	Demolition of Vacant Structures/No. of Structures Demolished	7	7
	1129-33 S. 7th 1821 S. 11th 1412 Menard 1033-35 Lafayette 1414 Menard 1001 Park 1036 Julia (Project Completed)							
	Washington University Medical Center Redevelopment Corp.	369.9	369.9	-	-			
	Public Works, Facilities, Site Improvements (1124, 1189, 1191)	369.9	369.9		-	Brick Paving/Square Feet	2,088	2,088
	4300 Laclede					Construction of Curbs/Lineal Feet	1,566	1,566
	Wichita - Kingshighway					Construction of Sidewalks/Square Feet	9,274	9,500
						Construction of Entryways/Completed Entryways	2	2
						Installation of Decorative Lighting/ No. of Lighting Standards Installed	20	20
						Replacement of Granite and Concrete Curbs/Lineal Feet	169	169
						Replacement of Sidewalks/Square Feet	1,890	1,890
						Repair Brick Alley/Square Feet	3,880	3,880
						Installation of Overhead Lighting/ No. of Lighting Standards Installed	2	2
						Landscaping/No. of Trees Planted	105	105



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Completed (i)
			Total Estimated Cost (d)	Expended Amount (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		
78-20-60	FR	<u>Pershing-Waterman: (Cont'd.)</u> Public Works, Facilities, Site Improvements (1052) (Cont'd.) Waterman-DeBaliviere  Clara-Pershing Belt-Pershing Administration (Project Completed)					Sidewalk Replacement/Square Yards Replanting of Grass Seeds/Cubic Yards of Seeds Planted Construction of Curbs/Lineal Feet Sewer Improvements/No. of New Curb Inlets  Construction of Entry Gates/No. of Gates Constructed	160 40 115 7 2
78-30-110	FR 1/78	<u>Public Housing Conversion and Systems Improvements:</u> Clearance, Demolition, Rehabilitation (1212, 1213, 1224, 1252) Vaughn Darst, Webb, Peabody, Carr Square	1,200.0	1,178.0	6.1	15.9	Relocation Assistance/No. of Businesses Relocated Valve Installation and Related Work Items/No. of Buildings Improved	1 5
78-32-3	FR 1/78	<u>High Risk Loan Program: (Neighborhood Housing Services)</u> Rehabilitation Loans and Grants (CW)	100.0	-	100.0	-	Provision of Rehabilitation Loans/ No. of Loans Made	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Project Name Component Activities Location of Physical Development Activities (a)	Dollar Amount (Thous of \$)				Type of Product and Unit of Measure (b)	Number of Units	
	Total Estimated Cost (d)	Expended Amount (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Com- pleted (h)	Total Project Cost (i)
Washington University Medical Center Redevelopment Corp. (Cont'd.) Public Works, Facilities, Site Improvements (1124, 1189, 1191) (Cont'd.)  4500 Laclede  (Project Completed)					Replacement of Curbing/Lineal Feet Replacement of Sidewalks/Square Yards Street Resurfacing/Lineal Feet Alley Pavement/Square Yards Landscaping/No. of Trees Planted Installation of Overhead Lighting/ No. of Lighting Standards Installed	500 375 100 226 25 15	500 375 100 226 25 15
Administration	-	-	-	-			
Perching-Waterman:	478.4	478.4	0	0			
Public Works, Facilities, Site Improvements (1052)  Kingsbury, Westminster, McPherson between DeBolliviere and Laurel	478.4	478.4	0	0	Replacement of Concrete and Granite Curbs/Lineal Feet Replacement of Concrete Sidewalks/ Lineal Feet Brick Paving/Square Feet Sewer Repair/Lineal Feet Construction of Entry Columns/No. of Columns Constructed Replanting of Grass Seeds/Cubic Yards of Seeds Planted	4,063 7,264 1,664 300 3 30	4,063 7,264 1,664 300 3 30



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (n)	Number of Units	
			Total Estimated Cost (d)	Expended (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Project (j)
78-40-30	FR 1/78	Weed Control:  Provision of Public Services (1014, 1015, 1016, 1017, 1033, 1034, 1035, 1036, 1041, 1042, 1043, 1044, 1051, 1052, 1053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1071, 1072, 1073, 1074, 1075, 1076, 1077, 1081, 1082, 1083, 1084, 1085, 1091, 1093, 1094, 1095, 1101, 1102, 1103, 1104, 1105, 1111, 1112, 1113, 1114, 1115, 1121, 1122, 1123, 1124, 1132, 1152, 1155, 1156, 1157, 1161, 1162, 1163, 1164, 1165, 1171, 1172, 1173, 1174, 1181, 1182, 1183, 1184, 1185, 1191, 1192, 1193, 1201, 1202, 1203, 1211, 1212, 1213, 1214, 1221, 1231, 1232, 1233, 1234, 1235, 1241, 1242, 1243, 1244, 1245, 1252, 1254, 1261, 1262, 1263, 1264, 1265, 1133)  (Project Completed)	598.0	592.8	-	5.2	Removal of Weeds and Debris from City-owned Properties/No. of Lots Serviced	7,358	7,358
			598.0	592.8	-	5.2			
78-40-50	FR 1/78	Street and Traffic Improvements:  Public Works, Facilities, Site Improvements (1014, 1015, 1017, 1032, 1033, 1034, 1036, 1037, 1051, 1052, 1053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1067, 1072, 1074, 1075, 1076, 1077, 1081, 1082, 1083, 1084, 1085, 1091, 1092, 1093, 1094, 1095, 1101, 1102, 1103, 1104, 1105, 1111, 1112, 1113, 1114, 1115, 1121, 1122, 1123, 1124, 1141, 1142, 1156, 1157, 1164, 1165, 1171, 1172, 1173, 1174, 1181, 1184, 1185, 1192, 1193, 1201, 1202, 1203, 1211, 1212, 1213, 1214, 1221, 1224, 1231, 1232, 1233, 1234, 1241, 1242, 1243, 1244, 1245, 1252, 1261, 1262, 1263, 1264, 1265)	2069.6	2069.9			Removal of Weeds and Debris from City-owned Properties/No. of Lots Serviced	7,358	7,358
			2069.6	2069.6					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Project Number	Fiscal Year	Review Status	Project Name Component Activities Locations of Physical Development Activities	CDMG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
				Total Estimated Cost (d)	Expended Amount (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
31-02A	FR	1/78	Section 8 Existing Support: Clearance, Demolition, Rehabilitation (CW) (Completed)	1,000.0	634.6	-	365.4	Rehabilitation of Dwelling Units for the Section 8 Program/No. of Units Rehabilitated	216	400
-02B	FR	1/78	Housing Implementation II(b) Financing: Rehabilitation Loans and Grants (CW) (Completed)	1,500.0	1497.5	-	2.5	Provision of Financing Support for Section 8 Dwelling Units/No. of Units Financed	571	571
20	FR	1/78	Housing Implementation I: Rehabilitation Loan and Grants (1184, 1211, 1052, 1053, 1055, 1077, 1076, 1234, 1245, 1201, 1212, 1156, 1182, 1183, 1143, 1185, 1103, 1104, 1102, 1111, 1191, 1192, 1193) (Completed)	1514.3	1287.9	226.4	0	Provision of Financing Support for Section 8 and Market-Rate Dwelling Units/ No. of Units Financed	428	463
FR	1/78		Housing Implementation II: Rehabilitation Loans and Grants (1233, 1234, 1061, 1065, 1066, 1067, 1112, 1113, 1114, 1115, 1177, 1101, 1103) (Completed)	180.9	171.0	9.9	-	Provision of Financing Support for Section 8 Dwelling Units/No. of Units Financed	64	71



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thous of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-40-50		<b>Street and Traffic Improvements (Cont'd.)</b>  5000 Adkins, 1500 Fairmount, 5400-5500 Rhodes, 5700 Rhodes, 6300 Chippewa, 5200 Walsh, 5600 Rosa, 3600 Bellerive, 3700 Laclede, 6400 Lansdowne, 5500 Rosa, 5000 Rosa, 5700 Rosa, 4100-4200 Laclede, 4000 Flora, 4500-4600 Newport, 5300 Bischoff, 5200 Botanical, 2300 Marcom, 1400 Graham, 700 Dover, 900 Dover, 1100 Dover, 4300 Delor, 5500 Devonshire, 4700 Hummell, 2000 Macklind, 5100 Daggett, 5400-5700 Nottingham, 6000 Tennessee, 1100 Wilmington, 3400 Keokuk, 5000 Sutherland, 6600 Sutherland, 6700-6800 Bradley, 7000 Plainview, 4500 Wabash, 1100 Aubert, 4900 Fountain, 3900 Kennerly, 3300 Lemp, 2800 Osage, 4400 Gannett, 6100 Leona, 3800 Loughborough, 3800 Kennerly, 4000 Kennerly, 4000 N. Market, 6500 Tholozan, 5300 Tholozan, 5600-5700 Tholozan, 6200-6300 Tholozan, 6200 Potomac, 4900 Schollmeyer, 4500 Eichelberger, 5700 Milentz, 6200-6400 Winona, 5200 Itaska, 5400 Delor, 5600 Delor, 4200-4300 Virginia, 3800 Greer, 5000 Ray, 5500 Delor, 5100 Cologne, 6400 Devonshire, 4900 Quincy, 5400 Quincy, 6900 Quincy, 4000 Blow, 5300 Loughborough, 6900 Lansdowne, 4000 Blair, 4200 Blair, 4400 Blair, 4200 Peck, 3700 Penrose, 3800 Greer, 3200 Palm, 3500 Palm, 3800 Labadie, 3400 Chippewa, 3500 Kingsland, 3400 Itaska, 5200 Alabama, 7000 Pennsylvania, 7200 Pennsylvania, 8800 Pennsylvania, 8500 Pennsylvania, 3800 Alberta, 4200 Bingham, 5000 Steffens, 3200-3400 Halliday, 300 Christian, 600 Bittner, 8600 Annetta, 8100-8400 Church, 1500 E. Grand, 1100 Angelica, 1400 Angelica, 4600 Wilcox, 5500 Finkman, 6200 Loran, 6900 Sutherland, 4200 Flora, 1200 Bayard, 5000-5100 Waterman, 4500 Washington, 4700 Washington,							



GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-78-MC-29-0006

Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Dispersed
(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
<b>Street and Traffic Improvements (Cont'd.)</b>							
1500-2600 39th, 1700-2100 Spring, 5900-6100 Horton Pl., 5800-5900 Clemens, 700 Belt, 1000-1100 Boyle, 1200-1600 S. Kingshighway, 1800-2000 Nebraska, 3600-3800 Finney, 700- 1100 Taylor, 2700-3500 Dodier, 2800-3600 Glasgow, 800-2000 Penrose, 4900 Maffitt, 1400-3600 Taylor, 4100-4200 Labadie, 4100-4300 Ashland, 4600 Palm, 5600-6300 Lillian, 2200-2300 Osage, 2000-2100 Keokuk, 3800 Indiana, 8200-8500 Minnesota 100-300 Upton, 7200-7700 Alabama, 800 Weber Rd., 7800 Alaska, 8200 Ivory, 8400 Michigan, 100-300 Espenschied, 100-200 Catalan, 100 Walsh, 4200 Ohio, 3600-3800 Indiana, 1000-1100 Switzer, 2800 Chevrolet, 800 Cowan, 8300 Gateland, 5100 Gilmore, 5000 Hutchinson, 2000-2100 Keokuk, 1500 Melrose, 1900 Mora Ln., 800 Muriel, 8800 Northcrest, 8600 Oxford Ln., 4800 Rosalie, 1900 Switzer, 8300 Walter 200-300 Washington, 100-300 Lucas, 100-300 Delmar, 100-300 Laclede's Landing Blvd., 600-800 Second, 600-800 Third 3500 Lemp, 2600-2700 12th, 2300-2400 McNair, 2200-2300 Montana, 4000 Missouri, 5200-5500 Compton, 2600 Gasconade 900 Salisbury, 2000 Cass, 2600 Rutger, 2600 Dr. Martin Luther King Drive, 1300 Cass, 1000 Cass, 900 Cass, 2400 N. Florissant, 4500 Delmar, 4500 Page, 1800 Chouteau, 5300 Gravois, 2600 Delmar, 2600 Locust, 3900 Washington, 3900 Olive, 4100 Delmar, 3900 St. Louis, 3900 Delmar, 3200 Washington, 3200 Delmar 5600 Devonshire, 6400 Murdoch, 4600-4700 Alexander, 3900 Neosho, 4500-4700 Adkins, 4200 Eichelberger, 4000 Taft, 4100-4200 Walsh,					Street Resurfacing/Lineal Feet	41,874	75,000
					Street Reconstruction/Lineal Feet	11,895	14,065
					Street Sign Installation/No. of Signs Installed	78	78
					Curb Reconstruction/Lineal Feet	10,560	13,180
					Traffic Signaling, Signing and Marking/No. of Intersections	22	22
					Sidewalk Reconstruction/Square Feet Tree Removal/No. of Trees Removed	72,229 90*	172,229 90*

(\* Tree Planting activities are also being reported in  
Year V projects due to the multiple years funding  
involved in implementation)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-78-MC-29-0006

Project Number	Fiscal Year	Project Name Expenditure Activity Assignment of Physical Development Activities	Costs Account (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated (Undigested)	Unobligated Balance		Costs Incurred	Total Expended
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-45-51		<u>Miscellaneous Public Works (Cont'd.)</u>							
		Union Center Fourteenth St. and Market St.					Curb Reconstruction/Lineal Feet	3,070	3,070
							Reset Granite Curbs/Lineal Feet	1,575	1,575
							Concrete Sidewalks/Square Yards	1,760	1,760
		Bellerive Park 5000-5700 S. Broadway					Landscaping/No. of Trees Planted	02	2
							Rewiring of Existing Light Standards/ No. of Standards Completed	02	9
							Design of Park Improvements/Design Completed	02	1
		Embold Park 7400 Spring Ave.					Construction of a Comfort Station/ Completed of Comfort Station	1	1
		St. Marcus Park (Phase I) 6400 Gravois Ave.					Clearance of Ground Cover/No. of Acres Cleared	18	18
		St. Marcus Park (Phase II) 6400 Gravois Ave.					Construction of Walkways/Square Yards	7,497	7,497
							Installation of Lighting Facilities/ No. of Lighting Standards Installed	7	7
							Landscaping Activities/No. of Trees Planted	70	152
							Sidewalk Construction/Square Feet	1,450	1,450
							Installation of Park Benches/No. of Park Benches Installed	6	6
							Landscaping Activities/No. of Trees Planted	13	13
		St. Boniface Park 400-500 Schirmer St.					Construction of Driveway/Square Feet	5,360	5,360
							Construction of Walkways/Square Feet	10,360	10,360
							Curb Construction/Lineal Feet	450	450



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Project Identifier	Funding Source	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unobligated Obligations	Unobligated Balance		Units Completed	Total Units
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-40-50		Street and Traffic Improvements (Cont'd.)  5200 Washington, 4500 Laclede, 4000 Cook, 4200-4300 Cook, 4400-4600 McPherson, 2600 Keokuk, 2800 Winnebago, 2000 Chippewa, 2800 Acromac, 3100 Magnolia, 3100 Iowa, 2600-2700 Ann, 4400 Pershing, 4200 Maryland, 5000 Waterman, 5100-5200 Maffitt, 5200 Theodosia, 5000-5100 Washington, 5200 Paulian, 4800 Calvin, 4700 Lee, 5000 Queens, 5300-5400 Queens, 4200 Olive, 4000 Labadie, 3800 Maffitt, 3800 Ashland, 2900 Bailey, 3500 Barrett, 4200 DeSoto, 4500 Fair, 4600 Ashland, 4500 Harris, 4000 Lincoln, 3900 Aldin, 4000 Cote Brillante, 4500 Cote Brillante, 4200 Garfield, 4500 Adelaide, 1000 Tillie, 3900 Lexington, 4000 Palm 100-200 N. Kingshighway, 100-300 S. Kingshighway, 5600 Wren Various locations throughout the Central Business District  (Project Completed)					Pavement Removal, Replacement and Realignment/Lineal Feet Handicapped Ramps Construction/No. of Ramps Constructed Cul-de-sac Removal/No. of Cul-de-sacs Removed Surveys/No. of Surveys Completed Installation of Computer System/ System Installed Computer Conversions/No. of Contracts	1,400 270 1 1 1 1	1,400 150 1 1 1 1
78-40-51	FR 1/78	Miscellaneous Public Works:  Public Works, Facilities, Site Improvements (1251, 1017, 1156, 1115, 1071, 1075, 1076, 1024, 1025, 1015, 1011, 1012, 1013, 1095, 1265, 1221, 1232, 1091, 1234, 1162, 1165, 1191, 1192)	1188.2 1187.6	1150.0 1149.4	3.2 3.2	35.0 35.0			



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-40-51		Miscellaneous Public Works (Cont'd.)							
		Soulard Market Parking Lot 1700 Eighth Street					Installed of Concrete Sidewalks/ Square Feet	574	180
							Installed of Concrete Curbs/Linear Feet	426	400
							Landscaping Activities/No. of Trees Planted	0%	12
		Miscellaneous Street Improvements:							
		Geyer-McNair							
		Boyle-McPherson							
		Grand-Crittenden							
		McPherson-Newstead							
		Acquisition of Real Property Soulard Area (Project Cancelled)	.6	.6	-	-	Construction of Cul-de-sacs/No. of Cul-de-sacs Completed	2	2
							Installation of Entry Gate/Gate Installed	1	1
							Street Island Improvements/Improve- ments Completed	1	1
							Acquisition of Property/No. of Parcels Acquired	0%	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Funding Source	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of	
		Total Estimated Cost	Expenses	Unliquidated Obligations	Unobligated Balance		Completed	
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Miscellaneous Public Works (Cont'd.)							
	Penrose Park 4900 Euclid Avenue					Landscaping Activities/No. of Trees Planted	27	
						Curb Construction/Lineal Feet	2,740	2
						Installation of Park Benches/No. of Benches Installed	6	
						Construction of Handball Courts/No. of Courts Constructed	2	
						Construction of Tennis Courts/No. of Courts Constructed	2	
	Carondelet Park 3600-4000 Loughborough Avenue					Construction of Bicycle Path/Lineal Feet	6,550	6,550
	Windsor Park 4100 Blair Avenue					Construction of Tennis Court/Completion of Tennis Court	1	
	Lafayette Park 2000-2300 Lafayette Avenue					Improvement of Pedestrian Walkways/Square Feet	188,600	188,600
	O'Fallon Park 4200-4400 West Florissant Avenue					Renovation of an Existing Boathouse/Renovated Boathouse	1	1
	Pontiac Square 2200-2300 Tenth					Construction of Basketball Courts/Completion of Basketball Courts	1	1
						Installation of Playground Equipment/Equipment Installed	1	1
						Construction of Pedestrian Walkways/Square Feet	2,700	2,700
						Reconstruction of Stone Retaining Wall/Lineal Feet	110	110
						Installation of Spray Pool/Completion of Spray Pool	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Project Number	Fiscal Year/Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-40-70		Park and Center Improvements: (Cont'd)							
		Jordan Chambers Park 3100 Dr. Martin Luther King Dr.					Resurfacing of Multi-Purpose Activity Courts/ No. of Courts	4	
							Construction of Pedestrian Walkways/ Square Feet	1,500	1,500
		Dwight Davis Park 5000 Riverview					Resurfacing of Playground Pads/No. of Pads Resurfaced	1	
		North Rivefront Park 9700 Riverview					Construction of Tennis Courts/No. of Courts Constructed	2	
							Construction of Bike Paths/Lineal Feet	8,800	8,800
							Construction of Comfort Station/ Completion of Comfort Station	1	
		Clifton Park* 6100 Simpson Terrace					Construction of Parking Lot/Completed Parking Lot	1	
		*Improvements also reflected in (77-40-70)					Renovation of Comfort Station/Comfort Station Renovated	1	
		McDonald Park 4200 Utah							
		Fox Park 2700 Shenandoah					Landscaping Activities/No. of Trees Planted	64	
							Landscaping Activities/No. of Trees Planted	89	
		Cherokee Park 3300 Lemp					Landscaping Activities/No. of Trees and Shrubs Planted	272	
							Reconstruction of Steps/No. of Steps	28	
							Installation of Fencing/Lineal Feet	1,200	



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-78-MC-29-0006

Project Number	Fiscal Year/Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units Completed	Total Units
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance			
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
0-60	FR	Federal Aid to Urban Roads:	800.1	702.3	-	97.8			
1/78		Payment of Non-Federal Share (1182)	800.1	702.3	-	97.8	Acquisition of Existing Right-of-Ways/ Right-of-Way Acquired	1	
		200-700 South Taylor (Project Completed)							
40-61	Exempt	Board of Public Service Administration:	146.7	129.9		16.8			
		Administration	146.7	129.9		16.8	Preparation of Designs for CDBG Funded Activities/No. of Designs Completed	16	
		(Project Completed)							
78-40-70	FR	Park and Center Improvements:	580.9	545.8	14.6	20.5			
1/78		Public Works, Facilities, Site Improvements (1013, 1036 1055, 1067, 1072, 1073, 1084, 1105, 1112, 1113, 1133, 1162, 1173, 1181, 1212, 1213, 1231, 1234, 1243, 1265, )	580.9	545.8	14.6	20.5	Preparation of Designs/No. of Designs Completed	16	
		Benton Park 3100 South Jefferson					Repair Lake Wall/No. of Lakes Resurfacing Walkways/ Square Feet Reconstruction of Steps/No. of Steps	1 4,200 5	1 4,200 5
		Adams Park 1300 Tower Grove					Renovation of Recreation Room/ Renovated Recreation Room Construction of Spray Pool/Completed Spray Pool	1 1 982	1 1 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Project to
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78-40-50		Park and Center Improvements: (Cont'd)							
		Handy Park 4800 Ashland					Resurfacing of Pedestrian Walkways/ Square Feet	25,798	25,798
							Resurfacing of Playground Pad/ Resurfacing Completed	1	1
							Resurfacing of Multi-Purpose Activity Courts/No. of Courts	1	1
		Murphy Park 1800 Cass					Installation of Playground Equipment/ No. of Pieces Installed	9	5
		Fairground Park 4000 Natural Bridge					Landscaping Activities/No. of trees Planted	17	17
		Kingshighway Medain (Cancelled) 1600 North Kingshighway					Construction of Volleyball and Basket- ball Courts/Courts Constructed	1	1
		Tandy Park (Cancelled) 2600 Pendleton					Removal of Markers/No. of Markers removed	02	10,000
		(Project Completed)					Renovation of Recreation Room/Renova- tion Complete	02	1
78-50-01	FR 7/78	Industrial Land Development:							
		Aquisition of Real Property (1071) Small Arms Plant	1654.9	1541.4	113.5	-			
		Public Works, Facilities, Site Improvements (1071) Small Arms Plant	734.7	679.7	55.1				
			41.0	28.0	13.0		Acquisition of Land/No. of Acres Acquired	45	20
		Clearance, Demolition, Rehabilitation (1071) Small Arms Plant	824.2	824.2	-		Design for Site Improvements/Design Completed	1	1
		Relocation	55.0	9.5	45.4		Demolition of Vacant Structures/ Structures Demolished	02	3,25
							Street Reconstruction/Lineal Feet	02	850
							Railroad Spur Construction/Lineal Feet		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Line Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Planned
		Total Estimated Cost	Expended Thru	Unliquidated Obligations	Unobligated Balance		
(a)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
70	Park and Center Improvements: (Cont'd)						
	Visitation Park 5500 Cahanne					Landscaping Activities/No. of Trees Planted	57
	Garfield/Taylor Park 4500 Garfield					Installation of Playground Equipment/ Equipment Installed	1
	Hickey Park 8700 Broadway					Construction of Pedestrian Walkways/ Square Feet	1,800
						Construction of Multi-Purpose Activity Courts/Courts Constructed	1
						Resurfacing of Pedestrian Walkways/ Square Feet	7791
						Resurfacing of Multi-Purpose Activity Courts/No. of Courts	02
	Garesche Median 6200 Garesche					Renovation of Comfort Station/Renova- tion Completed	952
	Carondelet Park 3800 Loughborough					Landscaping Activities/No. of Trees and Shrubs Planted	82
	*Improvements also reflected in (77-40-70)					Rebuilding of Pergolas/No. of Pergolas Rebuilt	2
	Berra Park 1800 Macklind					Repairing of Lake Wall/No. of Walls Repaired	1
	Terry Park 1500 Compton					Installation of Sprinkler System/ Sprinkler System Installed	1
						Installation of Playground Pad/ Playground Pad Installed	1
						Renovation of Comfort Station/Comfort Station Renovated	1
	Soulard 1700 South Seventh St.					Installation of Playground Equipment/ Equipment Installed	1
	Hyde Park 3800 Blair					Installation of Playground Equipment/ No. of Pieces Installed	7
						Construction of Gazebo/Gazebo Con- structed	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Granter  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
91-40 FR 1/78		Commercial District Revitalization (Cont'd.)					Reconstruction of Curbs/Lineal Feet	20,028	20,028
							Reconstruction of Sidewalks/Square Feet	33,963	33,936
		South Grand Commercial District					Installation of Lighting Facilities/No. of Lights Installed	29	29
		3000-3100 South Grand					Landscaping Activities/No. of Trees Planted	50	50
							Installation of Traffic Signalization Facilities/No. of Intersections	1	1
							Construction of Handicapped Ramps/No. of Ramps Constructed	16	16
		Cherokee Commercial District					Construction of Curbs/Lineal Feet	5,000	5,000
		2600-2900 Cherokee					Construction of Sidewalks/Square Feet	50557	50,557
							Landscaping Activities/No. of Trees Planted	106	106
							Construction of Handicapped Ramps/No. of Ramps Constructed	14	14
		North Kingshighway Commercial District					Construction of Curbs/Lineal Feet	3,801	3,801
		1200-1400 North Kingshighway					Construction of Handicapped Ramps/No. of Ramps Constructed	14	14
							Construction of Sidewalks/Square Feet	59912	52,912
							Intersection Improvements/No. of Intersections Improved	1	1
							Installation of Traffic Signalization Facilities/No. of Intersections	2	2
							Installation of Bollards/No. of Bollards Installed	86	86



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-78-MC-29-0006

Inv Review Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number Completed
		Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
FR 7/78	Industrial Land Inventory: Planning and Management Development (CW)	69.0	-	-	69.0		
FR 1/78	Commercial District Revitalization: Public Works, Facilities, Site Improvements (1066, 1081, 1085, 1163, 1165, 1241, 1242)	69.0	-	-	69.0	Development of Computerized Land Inventory System/Completed System	0%
		740.0	740.0				
		740.0	740.0				



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006**

Project Number	Env. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
78-60-01	FR 1/78	<u>Scott Joplin:</u> Acquisition of Real Property (1211, 1212, 1213, 1214)  Public Works, Facilities, Site Improvements (1211, 1212, 1213, 1214)  Clearance, Demolition, Rehabilitation (1211, 1212, 1213, 1214)	0	0	0	0	Acquisition of Real Property/No. of Parcels	0%	1
			-	-	-	-	Site Improvements to Acquired Parcels/ Improvements Completed	0%	1
			-	-	-	-	Renovation of Structure/Renovation Completed	0%	1
78-60-05	Exempt	<u>Landmarks Commission Staff:</u> Administration  (Project Cancelled)	0	-	-	0			
			0	-	-	0			



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

City of St. Louis, Missouri

Grant Number  
B-78-MC-29-0006

CDMG Amount (Thd of \$)

Project Name Compassion for Children Location of Physical Development Activities	Total Estimated Cost	Current Funds	Unobligated Obligations	Unobligated Balance	Type of Product and Unit of Measure	Quantity of Units	
						Class Number	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
Commercial District Restoration (Cont'd.)							
North Kingshighway Commercial District (Cont'd.)							
						02	
					Landscaping Activities/No. of Trees Planted	51	51
					Construction of Curbs/Linear Feet	2,324	2,324
					Construction of Handicapped Ramps/No. of Ramps Constructed	14	16
					Construction of Sidewalks/Square Feet	49,795	55,328
					Installation of Lighting Facilities/ No. of Lights Installed	14	16
					Landscaping Activities/No. of Trees and Shrubs Planted	02	50
	123.7	123.7					
	123.7	123.7					
					Preparation of Design/No. of Designs Completed	182	3
					Sidewalk Construction/Square Feet	7390	2190
					Reset Curbs/Linear Feet	528	528
					Landscaping Activities/No. of Trees and Shrubs Planted	202	41

Page 2 of 2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Comprehensive Activities Location(s) of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
29-002-1	79	Canalclot	642.0	621.1	20.9	-			
	7/79	Parks, Playgrounds and Other Recreational Facilities (1013, 1156) Bellevue Park - Broadway and Dover	422.4	401.5	20.9	-	Erection of Security Fence/Fence Installed Installation of Decorative River Barrier/Barrier Installed Landscaping/No. of Trees Planted Installation of Lighting Facilities/No. of Lighting Standards Installed Installation of Park Furniture/Furniture Installed Site Preparation and Grading/Site Prepared	1 1 111 25 5 1	1 1 1,000 26 1 1
		Street Improvements (1014, 1156, 1015, 1017) 5800 Vermont, 1000-1100 Bates, 6100 Tennessee, 6100 Colorado, 900 Iron, 700 Loughborough, 5800-6100 Minnesota (Project Completed)	26.9	26.9	-	-	Street Resurfacing/Lineal Feet Sidewalk Reconstruction/Square Feet	4,422 5,568	4,422 5,568
		Public Services (1014, 1015, 1016, 1017, 1156) (Project Completed)	174.9	174.9	-	-	Refuse Collection and Disposal / Tonnage Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Tree Planting Activities/No. of Trees Planted Provision of Health Services/Enrollment, Patient Encounters, Home Visits, Patient Trips	533.6 140 5,288 3 21 171 341 687	533.6 140 5,288 3 21 171 341 687



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-78-MC-29-0006 (Addendum)**

Project Number	Line Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Produced
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
8-10-46		Social Services for Grand Oak Hill	122.7	122.7			Phone assurance calls/No. of calls	2307	2307
		Provision of Public Services					Food Canning Activities/No. of canned Products	1075	1075
							Provision of Transportation services/No. of Persons	2211	2211
							Photography classes/Hours in class	686	686
							Social events/No. held		
							Complaints/No. Received	1180	1180
							Miscellaneous Job services/Hours of work	1112	1112
							Residential service/No. of referrals provided	1940	1940
							Supervised Recreation/Hours of Activity	6705	6705
							Newsletters/No. of Distributed	17599	17599



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Equipment Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Inures	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
19-HSA-4	FY 7/79	Benton Park	387.5	387.5	-	-	Preparation of Design/No. of Designs Completed	1	1
		Parks, Playgrounds, and Other Recreational Facilities (1243)	6.2	6.2	-	-			
		Street Improvements (1233, 1243, 1244) 700-800 Arsenal, 1800 Pestalozzi 2300-2400 McNair 2100 Victor 2600 Utah	277.2	277.2	-	-	Street Resurfacing/Lineal Feet	1,188	1,188
		2600 Indiana, 2600 Missouri, 2600 McNair, 2000-2500 Sidney					Sidewalk Reconstruction/Square Feet	1,205	1,205
		(Project Completed)					Traffic Signalization/No. of Intersections	1	1
		Public Services (1233, 1243, 1244)	91.1	91.1	-	-	Sidewalk Reconstruction/Square Feet	28,622	28,622
		(Project Completed)					Curb Reconstruction/Lineal Feet	3,915	3,915
							Cul-de-sac Design/No. of Designs	1	1
							Refuse Collection and Disposal/Tonnage	176.96	176.96
							Apprehension of Stray Dogs/No. of Strays Apprehended	66	66
							Rat Inspections/No. of Inspections	6,096	6,096
							Lead Poisoning Inspections/No. of Inspections	88	88
							Weed Cutting and Debris Removal/No. of Lots Serviced	29	29
							Tree Planting/No. of Trees Planted	138	138
							Provision of Neighborhood Meeting Space/No. of Meetings Held	18	18



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Project Cost
(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Carondelet (Cont'd.)							
Public Services (Cont'd.)							
					Provision of Day Care Services/No. of Child Days	4,047	4,047
					Provision of Legal Assistance/to the Elderly/No. of Persons Served	22	22
					Provision of Community Recreational Activities/No. of Activities Held	41	41
					Educational Activities/No. Enrolled	16	16
Code Enforcement (1014,1015,1016,1017,1156)	17.8	17.8	-	-	Provision of Neighborhood Meeting Space/No. of Meetings Held	359	359
					Premise Inspections/No. of Inspections	200	200
Other Activities Integral to Neighborhood Strategy Area Implementation:							
Public Improvements:							
Local Public Works (Round II)							
Carondelet Lions Park	(57)						
					Construction of Pedestrian Walkways/Square Yards	(745)	(745)
					Construction of Comfort Station/Comfort Station Completed	(1)	(1)
					Landscaping/No. of Trees Planted	(39)	(39)
					Landscaping/No. of Shrubs Planted	(56)	(57)
					Landscaping/No. of Trees Planted	(20)	(20)
					Landscaping/No. of Shrubs Planted	(20)	(20)
South St. Louis Square (Project Completed)							
Section 8 Support	142.8				Rehabilitation of Subsidized Housing Units/No. of Units	4	4

32



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-0006-4	87	Benton Park (Cont'd.)							
		Public Improvements (Cont'd.)							
		Bureau of Outdoor Recreation							
		Benton Park	(40.0)				Repairing of Swimming Pool Wall/ Repairs Completed	(1)	(1)
		(Project Completed)					Resurfacing of Pedestrian Walkways/ Resurfacing Completed	(1)	(1)
							Repairing of Steps and Comfort Station Wall/Repairs Completed	(1)	(1)
							Installation of Lighting in Recrea- tion Room/Lighting Fixtures Installed	(1)	(1)
		Housing							
		Housing Implementation Program (CDBG)	725.0	725.0			Number of units rehabilitated	126	126
		Senate Square	(4,460.0)	(4,460.0)					
		112 Multi Family (Lynch-Salena-6 units)	(198.0)	(198.0)			Number of units rehabilitated	6	
		112 Rehabilitation of the Housing Act of 1964, as amended. 32 loans, maximum \$27,000 per unit for 5 or more units to rehab properties per code and HUD standards.							
		Section 8 Support	(328.4)	(328.4)			Number of units rehabilitated	13	



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Project Name	Project Objectives Component Activities Description of Physical Development Activities	CDHC Amount (Thsd of \$)				Type of Product and Unit of Measure	Project Number
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		
			(d)	(e)	(f)	(g)	(h)	
153-1		Brenton Park (Cont'd.)						
		Public Services (Cont'd.)						
		Code Enforcement (1233, 1243, 1244)	13.0	13.0	-	-	Provision of Homemaker Chore Services/No. of Persons Served	1
		(Project Completed)					Provision of Community Recreation Activities/No. of Activities Held	5
		Other Activities Integral to Neighborhood Strategy Area Implementation:					Educational Activities/No. Enrolled	19
		Public Improvements					Premise Inspections/No. of Inspections	109
		Local Public Works (Round 11)					Securing of Vacant Buildings/No. of Buildings Secured	2
		Fontiac Central Park						
		(Project Completed)	(43.6)				Renovation of Playground/Playground Completed	(1)
							Replacement of Drinking Fountain/Fountain Replaced	(1)
							Landscaping/No. of Trees Planted	(48)
							Landscaping/No. of Shrubs Planted	(35)
							Repair and/or Replacement of Park Benches/No. of Benches Repaired or Replaced	(5)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Report Number	Line Item Number	Project Name Description of Physical Development Activities	CDBG Amount (Total of \$)				Type of Product and Unit of Measure	Number of Units	
			Initial Estimated Cost	Expended Dollars	Unobligated Obligations	Unobligated Balance		Completed	Total
		(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
B-79-MC-29-0006		<u>Southeast (Cont'd.)</u>							
		Parks, Playgrounds, and Other Recreation Facilities (1273, 1283) (Oak and Larch Park) (Project Completed)	1.5	1.5			Preparation of Design/No. of Designs Completed	1	1
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		<u>Public Improvements</u>							
		<u>Local Public Works (Round II)</u>							
		Southeast Plaza	(96.3)				Construct Paved Plaza/Plaza Completed	(1)	(1)
		Pontiac Square Park	(37.1)				Replacement of Stone Curb/Lineal Feet	(935)	(935)
							Repair of Pedestrian Walkway/Square Feet	(3,000)	(3,000)
							Landscaping/No. of Trees Planted	(45)	(45)
							Landscaping/No. of Shrubs Planted	(100)	(100)
B-79-MC-29-0006		Eleventh St. - Russell to Geyer Tenth St. - Allen to Emmett					Replacement of Curbs/Lineal Feet	(4,900)	(4,900)
		Allen - Ninth St. to Eleventh St.					Construction of Brick Sidewalks/Square Feet	(69,750)	(69,750)
		Geyer-Ninth St. to Eleventh St. (Project Completed)					Resetting of Granite Curbs/Lineal Feet	(613)	(613)
		<u>Housing</u>							
		Housing Implementation Program (CDBG)							
		Southside Neighborhood Housing Services							
		High-Risk Revolving Home Improvement Loan Fund	100.0	100.0			Number of Loans made	28	28

Note: This Program Operates in NSA's 4 & 5



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Ex-Grantee Name Community Development Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(f)	(g)	(h)	(i)	(j)	(k)	(l)	(m)
<u>Soulard</u>	603.7	603.7	-	-			
Code Enforcement (1233, 1234)	4.3	4.3	-	-	Premise Inspection/No. of Inspections	14	14
					Securing of Vacant Buildings/No. of Buildings Secured	2	2
Street Improvements (123, 1233, 1234)	220.4	220.4	-	-			
2700 7th, 2000 S. 12th, 2200-2400 S. 10th					Resurfacing/Lineal Feet	4,566	4,566
2400-2700 9th, 600-1200 Lynch					Sidewalk Reconstruction/Square Feet	270	270
710 Lami					Curb Reconstruction/Lineal Feet	3,113	3,450
2000 S. 13th, 2000 S. 12th, 1200 Russell					Sidewalk Reconstruction/Square Feet	6,263	16,263
2200-2500 S. 10th, 900 Ann, 2000 Menard							
(Project Completed)							
Public Services (1233, 1234)	377.5	377.5	-	-	Refuse Collection and Disposal/Tonnage	143.02	143.02
(Project Completed)					Provisions of Out-Patient Services/No. of Persons Served	6,312	6,312
					Provisions of Legal Asst./No. of Persons Served	35	35
					Provisions of Homemaker-Chore Services/No. of Persons Served	111	111
					Provision of Community Recreation Activities/No. of Activities	12	12
					Provision of Educational Activities/No. Enrolled	386	386
					Provision of Economic Development Activities/No. of Jobs Generated	38	38
					Provision of Technical Assistance/No. of Businesses Assisted	11	10
					Apprehension of Stray Dogs/No. of Strays Apprehended	6	6
					Fat Inspections/No. of Inspections	1,436	1,436
					Lead Poisoning Inspections/No. Inspected	11	11
					Seed Cutting and Debris Removal/No. of Lots Served	40	40
					Tree Planting/No. of Trees Planted	121	121

TOTAL 211.00



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
PERIOD: 1970-1975

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Fiscal Year	Project Name Community Development Location of Project & Description of Activities	FUND ACCOUNT (Type of Fund)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expend. Hours	Undistributed Obligations	Unobligated Balance		Cost Incurred	Total Produced
			(a)	(b)	(c)	(d)	(e)	(f)	(g)
			2,288.4	1,972.5	273.5	42.4			
TE-BSA-6	10	Livette Park							
Amended	11/79	Public Housing Modernization (1224, 1232)	1,354.4	1,354.4	-	-			
		Barnett-Michels Apartments					Painting of Apartments/No. of Apartments Painted	40	40
							Installation of Refrigerators/No. of Apartments Receiving Refrigerators	40	40
							Installation of New Roofs/No. of Roofs Installed	02	4
							Interior Rehabilitation/No. of Bldgs.	1	1
							Relocation of Utilities/Utilities Relocated	1	1
							Design of Mechanical Systems/Design Completed	252	1
		Clinton-Peabody Apartments					Installation of New Roofs/No. of Roofs Installed	02	7
							Upgrading of Plumbing and Electrical Systems/Improvements Completed	02	1
							Installation of New Kitchens, Sinks, Ranges, and Refrigerators/No. of Apartments Improved	25	25
							Provision of Painting, Weatherization and Electrical Work/No. of Apartments Improved	25	25
Amended		Disposition (1224, 1232, 1234)	3.5	3.3	.2	-	Sale of Land/No. of Titles Serviced	02	100
Amended		Street Improvements (1224, 1232, 1234)	358.4	315.5	42.9	-			
		Park Avenue and Lafayette Avenue from I-55 to Twelfth Street							
		Eleventh Street from Lafayette Avenue to Soulard					Curb Construction/Linear Feet	658	645



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Type of Activity Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure
			Total Estimated Cost	Expended Incurs	Unliquidated Obligations	Unobligated Balance	
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
79-88A-5		Soulard (Cont'd.)					
		Housing (Cont'd.)					
		Soulard Scattered Site-II (Section 8 Existing Rental)	255.9 (511.9)	255.9 (511.9)			Number of units rehabilitated
		Allen Market Lane Apts. (Section 8 Subsidized Rehabilitation Rental)	348.0 (3,416.2)	348.0 (3,416.2)			
		112 Multi-Family (Menard-Marion-30 units)	(810.0)	(810.0)			Number of units rehabilitated
		112 Rehabilitation of the Housing Act of 1964, as amended. 31 loans, maximum \$27,000 per unit for 5 or more units to rehab properties per code and HUD standards.					
		Section 8 Support Rehabilitation of subsidized rental units	1,635.8				Number of units rehabilitated



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (b)	Number of Units	
			Total Estimated Cost (d)	Expended Amount (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (h)	Total Projected (i)
79-NSA-6	(b)	(c)							
		LaSalle Park (Cont'd.)							
		Public Services (Cont'd) (1224, 1232, 1234)	174.8	174.8	-	-	Refuse Collection and Disposal/ Tonnage	143.4	143.4
		(Project Completed)					Apprehension of Stray Dogs/No. of Strays Apprehended	20	20
							Rat Inspections/No. of Inspections	2,777	2,777
							Lead Poisoning Inspections/No. of Inspections	46	46
							Weeds Cutting and Debris Removal/No. of Lots	40	40
							Tree Planting/No. of Trees Planted	121	121
							Provision of Day Care Services/No. of Child Days	14,925	14,925
							Provision of Legal Assistance to the Elderly/No. of Persons Served	44	44
							Provision of Meals to the Elderly/ No. of Meals Served	67,132	67,132
							Provision of In-Home Services/No. of Persons Served	111	111
							Provision of Community Recreation Activities/No. of Activities	15	15
							Provision of Educational Activities/ No. of Persons Enrolled	191	191
Amended		Code Enforcement (1224, 1232, 1234)	4.3	4.3	-	-	Premise Inspections/No. of Inspections	14	14
		(Project Completed)					Securing of Vacant Buildings/No. of Buildings Secured	2	2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Line Item Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
79-NSA-6		LaSalle Park (Cont'd.)						
		Street Improvements (Cont'd.)						
		1400 Lafayette					Curb Construction, New Sidewalks and Median/Lineal Feet Installation of Brick Sidewalks/ Square Feet Lighting/No. of Street Lights Installed New Street Pavement Installed/ Square Yards Traffic Signalization Facilities/No. of Intersections	0% 16,39 9 134
Amended		Clearance Activities (1224, 1234)	14.0	14.0	-	-	Tree Planting Activities/No. of Trees planted	215
Amended		1128-1130 Rutger, 1716-1720 South Eleventh Street					Site Clearance/No. of Sites Cleared	2
		Relocation Payments and Assistance (1234)	94.8	-	62.3	32.5	Provision of Relocation Benefits and Assistance/No. of Businesses Relocated	1
		Ninth Street and Park					Land Acquisition/No. of Parcels Acquired	3
Amended		Acquisition of Real Property (1234)	231.7	53.7	168.1	9.9	Design/No. of Designs Completed	1
		14XX South Ninth Street					Provision of Neighborhood Meeting Space/No. of Meetings Held	1
Amended		Parks, Playgrounds and Other Recreational Facilities (1234)	52.5	52.5	-	-		
		Twelfth and Park						
		(Project Completed)						
		Public Services						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Line Number (a)	Project Name Component Activities Locations of Physical Development Activities (b)	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
		Total Estimated Cost	Expended Funds	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
		(d)	(e)	(f)	(g)		(i)	(j)
FR 2/79	Lafayette Towne	854.9	796.8	47.1	11			
	Acquisition of Real Property (1231) Eads Square Park	131.6	130.7	.9	-	Land Acquisition/No. of Parcels Acquired	1	1
						Design of Health Center/Design Completed	0%	1
	Parks, Playgrounds and Other Recreational Facilities (1231) Eads Square Park	199.4	199.4	0		Construction of Walkways/Square Yards Landscaping Activities/Square Yards of Sod	1,500 270	1,500 270
						Tot-Lot Equipment/Equipment Installed	1	1
						Construction of Tennis Courts/No. of Tennis Courts Constructed	1	1
						Construction of Comfort Station/No. of Comfort Stations	1	1
						Construction of Amphitheater/No. of Amphitheaters	1	1
						Installation of Fence/Lineal Feet	2,881	2,881
						Installation of Swings/No. of Swings Installed	1	1
						Installation of Play Deck/Play Deck Installed	1	1
						Installation of Picnic Tables/No. of Tables Installed	12	12
						Installation of Game Tables/No. of Tables Installed	3	3
						Installation of Kiosks/No. Installed	3	3
						Installation of Benches/No. Installed	24	24
						Installation of Planters/No. Installed	9	9
						Installation of Bike Racks/No. Installed	2	2
						Installation of Lighting/No. of Lights Installed	21	21
						Concrete Curbing/Lineal Feet	30	30
						Concrete Sidewalk/Square Yards	1,500	1,500
						Concrete Overlay/Square Yards	2,756	2,756



1. Place of Birth  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Com- pleted	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
LaSalle Park (Cont'd.)							
Other Activities Integral to Neighborhood Strategy Area Implementation							
Public Improvements							
Local Public Works (Round 11)	(428.4)				Readjustment of Granite Curbs/ Lineal Feet Curb Removal and Replacement/Lineal Feet Installation of Brick Sidewalks/ Square Feet	(1,376)	(1,376)
Eighteenth St. - LaSalle to Park						(4,500)	(4,500)
LaSalle - Eighteenth St. to Mississippi						(61,000)	(61,000)
Bickury- Eighteenth St. to Mississippi							
Rutger - Eighteenth St. to Benton Place							
Mississippi - Park to Rutger (Project Completed)							
Brooming							
Section 312 Rehabilitation Loan Program	(27.0)	(27.0)			Number of units rehabilitated	1	
The Section 312 Single Family Loan Program is federally-funded, low-interest loan program (11 interest); which allows owner-occupants of 1-4 family buildings to rehabilitate their property.							
Section 8 Support	60.0	60.0			Number of units rehabilitated	4	4
Rehabilitation of subsidized rental units							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
OFFICE OF COMMUNITY DEVELOPMENT  
GRANT # 20-0006  
PROJECT PERFORMANCE REPORT  
PROJECT # 20-0006

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Fiscal Year	Fiscal Period	Project Name Geographic Area Name of Federal Financial Institution	Dollar Amount (thousands)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Actual Cost	Unobligated Balance	Unobligated Balance		Cost per Unit	Total Program Cost
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1979-80		Lafayette Square (Cont'd.)							
		Street Improvements (Cont'd.)							
		Ohio, Park to Butler					Resetting of Granite Curbs/Linear Feet	117	117
							Construction of Sidewalks/Square Feet	2,266	2,266
		Ohio, Butler to Hickory					Provision of Sodding/Square Yards	127	127
							Curb Construction/Linear Feet	21	21
		Ohio, Hickory to Labadie					Sidewalk Construction/Square Feet	1,825	1,825
							Provision of Sodding/Square Yards	125	125
		Hickory, Ohio to Jefferson					Street Overlay/Linear Feet	558	558
		(Project Completed)					Curb Construction/Linear Feet	40	40
		Public Services 11111, 1105, 1121, 1131	11.1	11.1			Sidewalk Construction/Square Feet	248	248
		(Project Completed)					Provision of Sodding/Square Yards	40	40
							Street Overlay/Linear Feet	248	248
							Mobile Adjustment/No. of Adjustments	1	1
							Refuse Collection and Disposal/Tonnage	69.21	69.21
							Apprehension of Stray Dogs/No. of Strays Apprehended	26	26
							Bat Inspections/No. of Inspections	2,181	2,181
							Lead Poisoning Inspections/No. of Inspections	13	13
							Wood Cutting and Debris Removal/No. of Lots Served	28	28
							Tree Planting/No. of Trees Planted	11	11
							Provision of Legal Assistance to the Elderly/No. of Persons Served	11	11
							Provision of Meals to the Elderly/No. of Meals Served	4,128	4,128
							Provision of Homecare/Chore Services/No. of Persons Served	229	229



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Cost Incurred	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-NSA-7		Lafayette Towne (Cont'd.)							
		Code Enforcement (1173, 1185, 1221, 1231) (Project Completed)	5.4	5.4	.1	-	Premise Inspections/No. of Inspections	43	43
		Street Improvements (1185, 1221, 1231)					Securing of Vacant Buildings/No. of Buildings Secured	1	1
		3100 Hickory	485.4	478.2	47.0	10.1	Sidewalk Reconstruction/Square Feet	187	187
		2800 Henrietta, 2800 Eads, 2800 St. Vincent, 2600 Caroline, 2600 Rutger Park and Jefferson					Cul-de-sac Construction/No. of Cul-de-sacs Constructed	5	5
		West side of Jefferson, Hickory to St. Vincent					Curb Construction/Lineal Feet	550	550
		Park Avenue West of Jefferson					Sidewalk Construction/Square Feet	5,464	5,464
		Ohio at St. Vincent					Resurfacing/Lineal Feet	550	550
		Henrietta, Nebraska to California					Installation of Street Lighting Conduit/Lineal Feet	90	90
		St. Vincent, Ohio to Jefferson					Curb Construction/Lineal Feet	624	624
							Sidewalk Construction/Square Feet	1,220	1,220
							Curb Removal/Lineal Feet	1,185	1,185
							Sidewalk Repair/Square Feet	5,830	5,830
							Replacement of Trap Curb Inlet/No. Replaced	1	1
							Street Light Relocation/No. of Lights Relocated	1	1
							Removal of Curbs/Lineal Feet	1,094	1,094
							Removal of Sidewalks/Square Feet	4,625	4,625
							Replacement of Curbs/Lineal Feet	1,094	1,094
							Street Resurfacing/Lineal Feet	1,094	1,094
							Sidewalk Construction/Square Feet	4,625	4,625
							Provision of Sodding/Square Yards	514	514
							Construction of Sidewalks/Square Feet	3,000	3,000
							Construction of Curbs/Lineal Feet	537	537
							Provision of Sodding/Square Yards	401	401
							Construction of Alley/Square Feet	1,427	1,427
							Construction of Sidewalks/Square Feet	240	240
							Construction of Curbs/Lineal Feet	61	61
							Provision of Seeding/Square Yards	267	267



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**QUANTILE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Location of Project (Development Activity)	Cost Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligation	Unobligated Balance		Com- pleted	Total Projected
			(A)	(B)	(C)	(D)	(E)	(F)	(G)
79-000-0	79	William Medical Center Redevelopment Corp.	697.8	697.8	-	-	Land Acquisition/No. of Parcels Acquired	9	9
	80	Acquisition of Real Property (1173) 38XX Blaine 38XX McRee (Project Completed)	161.2	161.2	-	-			
	81	Street Improvements (1173, 1181, 1172, 1185) Blaine, 1-44 W. of Grand to 39th Street McRee, 1-44 W. of Grand to Tower Grove Avenue Spring, Falcon to Lafayette 1500-1600 Thurman 3600 Lafayette, 3800-4000 Lafayette, 3600 Hickory 3900 Vista, 3600 Blaine 3600 Blaine, 3600 Park (Project Completed)	318.1	318.1	-	-	Construction of Sidewalks/Square Feet Tree Planting/No. of Trees Planted Sodding/Square Yards Street Resurfacing/Lineal Feet Sidewalk Reconstruction/Square Feet	8,500 195 1,565 924 1,560	18,500 195 1,565 924 1,560
		Clearance Activities (1173) 38XX Blaine 38XX McRee (Project Completed)	28.6	28.6	-	-	Installation of Traffic Signalization Facilities/No. of Intersections	2	2
		Public Services (1171, 1172, 1173, 1181, 1185) (Project Completed)	132.3	132.3	-	-	Demolition of Vacant Structures/No. of Buildings Demolished	9	9
							Refuse Collection and Disposal/Tonnage	103.81	103.81
							Apprehension of Stray Dogs/No. of Strays Apprehended	107	107
							Rat Inspections/No. of Inspections	2,701	2,701
							Weed Cutting and Debris Removal/No. of Lots Serviced	40	40
							Tree Planting/No. of Trees Planted	46	46
							Provision of Legal Assistance to the Elderly/No. of Persons Served	32	32



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Name	Project Activities	Locations of Physical Development Activities	Total Estimated Cost	Expenditures	Unobligated Balance	Type of Project and Kind of Measure	Measure of Results			
							Cost Incurred	Cost Budgeted	Cost Estimated	Cost Total
Lafayette Towne (Cont'd.)	Public Services (Cont'd.)	(a)	(d)	(c)	(f)	(b)	(i)	(j)		
Lafayette Towne (Single Family)	Other Activities Integral to Neighborhood Strategy	Area Implementation: Public Improvements Local Public Works (Round 11) Buder Park Jefferson Avenue Median Park to Lafayette Project Completed	(13.5)	(296.1)	(46.8)	Renovation of Playground/Improvements Completed Landscaping Activities/No. of Trees and Shrubs Planted Construction of Median/Median Tree-Planted Number of units rehabilitated	(1)	(75)	(1)	(1)
							1,176	1,376	168	1,608
		Provision of Community Recreation Activities/No. of Activities Held Provision of Educational Activities/No. Enrolled Provision of Neighborhood Meeting Space/No. of Meetings Held					(k)	(l)		
							8	8		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
H-79-MC-29-0006

Project Number	Line Item Number	Project Name Component, Activity Location, or Physical Development, Activities	CDBG Amount (thousands of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Since	Unexpended Obligation	Unobligated Balance		Current	Total
			(A)	(B)	(C)	(D)		(E)	(F)
H-79-MC-29-0006		Midtown Medical Center Redevelopment (Cont'd.)							
		Section VII Rehabilitation Loan Program							
		Tiffany John Venture Multi-Family Rehabilitation	(486.0)				Provision of Market Rate Housing Units/ Total No. of Units	(18)	(18)
		Section VII Single-Family Rehabilitation of single-family owner-occupied units	(33.7)	(33.7)			Number of units rehabilitated	2	2
		Section I Support	803.7	803.7			Number of units rehabilitated	32	32
		Housing Implementation Program & VII Multi-Family (Section I & Section II units)	(653.7)	(653.7)			Number of units rehabilitated	18	18
		VII Rehabilitation of the Housing Act of 1964, as amended. 10 loans, maximum \$27,000 per unit for 5 or more units to rehab properties per code and HUD standards.	167.0	167.0					



UNITED STATES DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT ADMINISTRATION  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

Office of the Director  
City of St. Louis, Missouri  
Report No. 6-75-MC-29-0006

Line Number Type	Project Name Component Activity Location of Physical Development Activities	CDBG Amount Used of \$1				Type of Product and Unit of Measure	Number	
		Total Estimated Cost	Amount Incurred	Unliquidated Obligations	Unexpended Balance		Current Period	Period
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
	Midtown Medical Center Redevelopment (Cont'd.)							
	Public Services (Cont'd.)					Provision of Homemaker-Chore Services, No. of Persons Served	344	
						Provision of Community Recreation Activities/No. of Activities Held	6	
						Educational Activities/No. of Persons Enrolled	586	
	Code Enforcement (1171,1172,1173,1181,1185)	6.9	6.9	-	-	Provision of Neighborhood Meeting Space/No. of Meetings Held	86	
	(Project Completed)					Premise Inspections/No. of Inspections	61	6
						Securing of Vacant Buildings/No. of Buildings Secured	1	
	Parks, Playgrounds and Other Recreational Facilities	50.4	50.4					
	Other Activities Integral to Neighborhood Strategy Area Implementation:							
	Housing:							
	Housing Implementation Program (CHHC)							
	Welfare Development							
	Soluh. of Section 8 Existing rental units	(144.1)	(144.1)			Number of units rehabilitated	10	10
	Thurman-Blaine	16.6	16.6			Number of units rehabilitated	3	3
	Soluh. of Section 8 Existing rental units	(66.7)	(66.7)			Provision of Market Rate Housing Units	18	18
	Tiffany Joint Venture Multi-Family Rehabilitation**	30.7	30.7			Total No. of Units		
	(Private Investment)	167.0				Number of units rehabilitated	40	40
	Tiffany WSA Section 8	(563.75)	(2,830.7)					
	Soluh. of Section 8 Subsidized Rehabilitation Units	475.6	475.6					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Improvements Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units Completed	Percent Completed
			Total Estimated Cost	Expended Through	Unliquidated Obligations	Unobligated Balance			
		(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
79-458-11	FY	Freshing Waterman and Vicinity (Cont'd.)					Provision of Homemaker-Chore Services/No. of Persons Served	47	
		Public Services (Cont'd.)					Provision of Community Recreation Activities/No. of Activities Held	12	
							Provision of Educational Activities/No. Enrolled	854	
							Provision of Neighborhood Meeting Space/No. of Meetings Held	78	
		Code Enforcement (1052, 1121) (Project Completed)	9.2	9.2	-	-	Premise Inspections/No. of Inspections	34	
		Parks, Playgrounds and Other Recreational Facilities (1052, 1121)	229.5	229.5	-	-	Securing of Vacant Buildings/No. of Buildings Secured	8	
		Freshing-Clara Park					Construction of Fountain/Fountains Completed	02	
		Kingsbury Square Park Kingsbury and DeBaliviere					Construction of Brick Paving/Square Feet	1,584	1
		(Project Completed)					Construction of Brick Paving/Square Feet	3,083	
		Other Activities Integral to Neighborhood Strategy Area Implementation					Construction of Gazebo/No. Constructed	1	
Annexed	FY	Public Improvements					Landscaping/No. of Trees Planted	386	
							Seeding with/Topsoil/Square Yards	1,400	
		Local Public Works (Round II)					Sodding with/Topsoil/Square Yards	4,285	
			(361.5)				Construction of Curbs/Lineal Feet	(4,477)	



CHARLES PERFORMANCE REPORT  
PROJECT PROGRESS

City of St. Louis, Missouri

Grant Number  
B-79-MC-29-0006

Line Number	Project Name (Component Activities) (Location of Physical Improvements Activity)	CEMC Amount (Total of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
		(\$)	(\$)	(\$)	(\$)	(#)	(#)	(#)
20	Sanitary Refractor and Rectifier	748.7	680.8	47.0	20.9			
21	Street Improvements (2052, 11211) 12th Elementary	376.2	308.3	47.0	20.9			
	12th Elementary					Construction of Sidewalks/Square Feet	10,031	10,031
	12th Elementary					Construction of Concrete Gutter/Lineal Feet	1,453	1,453
	12th Elementary					Construction of Streets/Lineal Feet	1,453	1,453
	12th Elementary					Removal and Resetting of Granite Curbs/Lineal Feet	1,250	1,250
	12th Elementary					Construction of Brick Paving/Square Feet	9,016	9,016
	12th Elementary					Street Resurfacing/Lineal Feet	2,257	2,257
	12th Elementary					Installation of Traffic Signalization Facilities/No. of Intersections	1	1
	12th Elementary					Cul-de-sac Design/No. of Designs	1	1
	12th Elementary					Relamp Existing Street Lighting Standards/No. of Standards Relamped	50	50
	12th Elementary					Install New Decorative Lighting Standards/No. of New Standards	60	60
	12th Elementary	131.8	131.8	-	-	Refuse Collection and Disposal/Tonnage	21.60	21.60
	12th Elementary					Apprehension of Stray Dogs/No. of Strays Apprehended	10	10
	12th Elementary					Rat Inspections/No. of Inspections	4,002	4,002
	12th Elementary					Lead Poisoning Inspections/No. of Inspections	47	47
	12th Elementary					Weed Cutting and Debris Removal/No. of Lots Served	22	22
	12th Elementary					Tree Planting/No. of Trees Planted	67	67
	12th Elementary					Provision of Legal Assistance to the Elderly/No. of Persons Served	53	53
	12th Elementary					Provision of Meals to the Elderly/No. of Meals Served	23,150	23,150

1001-0012 (1001)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year Reversion Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
79-NSA-13	FR 2/79	Union-Sarah	360.6	360.6					
		Street Improvements (1121, 1122, 1055, 1123, 1066, 1123) 600 Lake 5000 Enright, 5100 Cabanne, 700 Aubert 1200 Aubert, 5000 Kensington, 5100 Enright (Project Completed) 4900 Page, 4800 Page 700-800 Aubert, 700-900 Euclid, 700-900 Bayard 5000-5200 Enright (Project Completed) Public Services (1055, 1066, 1121, 1122, 1123, 1112, 1111, 1192, 1124) (Project Completed)	50.6	50.6	-	-	Street Resurfacing/Lineal Feet Sidewalk Reconstruction/Square Feet Installation of Traffic Signalization Facilities/No. of Intersections Curb Reconstruction/Square Feet Sidewalk Reconstruction/Square Feet Cul-de-sac Design/No. of Designs Completed	422 9,389 2 4,300 7,000 2	422 9,389 2 14,300 7,000 2
			242.1	242.1	-	-	Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of Meals/No. of Meals Served Provision of Homemaker-Chore Services/No. of Persons Served Provision of Community Recreational Activities/No. of Activities Held Provision of Educational Activities/No. Enrolled Provision of Neighborhood Meeting Space/No. of Meetings Held Pre-school Development/No. of Children Served Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections Lead Poisoning Inspections/No. of Inspections	51 8,756 245 21 1,390 430 9,132 161 10,551 128	51 8,756 245 21 1,390 430 9,132 161 10,551 128



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thrd of \$)				Type of Product and Unit of Measure	Number of	
		Total Estimated Cost	Expended Funds	Unliquidated Obligations	Unobligated Balance		Completed	Planned
(a)	(b)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Pershing-Waterman and Vicinity (Cont'd.)							
	Local Public Works (Cont'd.)							
	Pershing-DeBaliviere to Belt					Construction of Sidewalks/Square Feet	(17,838)	(17,838)
	Clara-Pershing to DeBaliviere					Installation of Brick Tree Lawns/Square Feet	(14,730)	(14,730)
						Landscaping Activities/No. of Trees Planted	(146)	(146)
						Landscaping Activities/No. of Shrubs Planted	(127)	(127)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units Completed
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
79-BGA-13		Union-Sarah (Cont'd)					Repairing of Park Benches/No. of Benches Repaired	(6)
		Beckett Park (Cont'd.)					Landscaping Activities/No. of Trees and Shrubs Planted	(1,1)
		Euclid-Fountain to Bi-State Right-of-Way Rayard-Fountain to Bi-State Right-of-Way (Project Completed)					Construction of New Curbs and Gutters/Lineal Feet	
		Housing Housing Implementation Program (CDBG) Section 312 Loan Program  The Section 312 Single Family Loan Program is a federally-funded, low-interest loan program (3% interest); which allows owner-occupants of 1-4 family buildings to rehabilitate their property.  Section 312 Rehabilitation Loan Program (Multi-Family)	(160.5)	(160.5)			Number of units rehabilitated	
		Section B Support	(632.8)	(632.8)			Rehabilitation of Subsidized Housing Units/No. of Units	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-76-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDHG Amount (Thsd of \$)				Type of Product and Unit of Measure
	Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unobligated Balance	
(c)	(d)	(e)	(f)	(g)	(h)
Union-Sarah (Cont'd.)					
Public Services (Cont'd.)					Weed Cutting and Debris Removal/No. of Lots Serviced
					Tree Planting/No. of Trees Planted
					Refuse Collection and Disposal/Tonnage
Public Housing Modernization	47.4	47.4	-		Installation of Plumbing Systems
Warwood Apartments					Construct Maintenance Center
Euclid Plaza					
Code Enforcement (1055, 1066, 1121, 1122, 1123, 1112, 1111, 1192, 1124)	20.5	20.5	-	-	Premise Inspections/No. of Inspections
					Securing of Vacant Buildings/No. of Buildings Secured
Other Activities Integral to Neighborhood Strategy Area Implementation:					
Public Improvements					
Local Public Works (Round II)					
Fountain Park	(23.4)				Restoration of Fountain/Fountain Restored
					Installation and/or Repair of Park Benches/No. of Benches
					Landscaping/No. of Trees and Shrubs Planted
Beckett Park	(24.9)				Installation of Play Equipment/No. of Pieces Installed
					Installation of Drinking Fountain/Fountain Installed
					Repairing of Pedestrian Walkways/Square Yards



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Inv Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
79-NSA-15		Walnut Park (Cont'd.)					Tree Planting/No. of Trees Planted	129
		Public Services					Premise Inspections/No. of Inspections	452
		Code Enforcement (1072,1073,1074,1075,1076,1077) (Project Completed)	58.8	58.8		-	Securing of Vacant Buildings/No. of Buildings Secured	12
		Other Activities Integral to Neighborhood Strategy Area Implementation Public Improvements						
		Local Public Works (Round II)						
		Penrose Park	(231.0)				Provision of Lighting for Baseball Diamonds/No. of Diamonds	
							Construction of Shelter/Shelter Completed	
							Installation of Drinking Fountain/ Fountain Installed	
		Marcus Quarry Park	(65.6)				Earthwork and Grading Activities/ Site Prepared	
		(Project Completed)					Erection of Softball Diamond Backstop/ Backstop Erected	
							Seeding of Site/Square Feet	(17)
		Bureau of Outdoor Recreation						
		Dwight Davis Park	(15.0)				Construction and Lighting of Tennis Courts/No. of Courts Constructed	
		(Project Completed)						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Project
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 2/79	Walnut Park	503.3	383.3	-	120.0			
	Neighborhood Facilities (1072, 1073, 1074, 1075, 1076, 1077) (Project Completed)	120.0	-	-	120.0	Site Selection Survey/Survey Completed	0%	1
	Street Improvements (1071, 1072, 1073, 1074, 1076, 1077) 4700-4800 Sacramento, 4600 Shirley Pl., 4400 Kenneth Pl. 4400-4600 Richard Pl. 6100 Garesche, 6300 Stratford, 4800 Carter, 4800 Anderson, 4700-4800 Penrose, 6300 Lillian 5400 Genevieve, 5000 Wren, 5800 Salome, 4700 Sacramento, 4900 San Francisco	50.6	50.6	-	-	Street Resurfacing/Lineal Feet	3,300	3,300
	(Project Completed)					Sidewalk Reconstruction/Square Feet	13,002	13,002
	Public Services (1072, 1073, 1074, 1075, 1076, 1077) (Project Completed)	273.9	273.9	-	-	Traffic Signalization/No. of Intersections	1	1
						Refuse Collection and Disposal/Tonnage	789.37	789.37
						Provision of Legal Assistance to the Elderly/No. of Persons Served	6	6
						Provision of Meals/No. of Meals Served	23,350	23,350
						Provision of Homemaker-Chore Services/No. of Persons Served	666	666
						Provision of Community Recreational Activities/No. of Activities	7	7
						Provision of Educational Activities/No. of Persons Enrolled	4,091	4,091
						Provision of Neighborhood Meeting Space/No. of Meetings Held	126	126
						Apprehension of Stray Dogs/No. of Strays Apprehended	345	345
						Rat Inspections/No. of Inspections	3,379	3,379
						Weed Cutting and Debris Removal/No. of Lots Serviced	109	109



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projects
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-MSA-16	88 2/79	Hyde Park	385.8	385.8	-	-			
		Parks, Playgrounds and Other Recreational Facilities (1105)	18.0	18.0	-	-			
		Fairground Park (Project Completed)					Preparation of Design/No. of Designs Completed	1	1
		Street Improvements (1091, 1095, 1265)	177.1	177.1	-	-			
		4500 Fair, 4100 Algernon 4300-4400 Randall, 1300-1800 Palm 3900 W. Nineteenth Street (Project Completed)					Street Resurfacing/Lineal Feet Curb Reconstruction/Lineal Feet Sidewalk Reconstruction/Square Feet	2,970 3,458 9,764	2,970 3,458 19,764
		Public Services (1091, 1093, 1094, 1095, 1105, 1202, 1264, 1265, 1102, 1263) (Project Completed)	130.5	130.5	-	-	Refuse Collection and Disposal/Tonnage Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of Homemaker/Chore Service/No. of Persons Served Provision of Community Recreational Activities/No. of Activities Provision of Educational Activities/No. of Enrollment Provision of Neighborhood Meeting Space/No. of Meetings Provision of Day Care Services/No. of Children Served Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections	350.93 39 288 8 512 112 43 156 7,667	350.93        7,



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units Completed
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		
(a)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
	Walnut Park Cont'd.)						
	Housing						
	Urban Homesteading Program	(250.0)	(250.0)			Number of units under lease	45
	Section 312 Rehabilitation Loan Program (Single Family) Thirteen Loans have been approved for this NSA	(222.2)	(222.2)			Number of units rehabilitated	13
	Section 8 Support	310.5	310.5			Number of units rehabilitated	13
	Rehabilitation of rental housing units for Section 8 Existing Program						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended To Date	Unliquidated Obligations	Unobligated Balance		Completed	Total Produced
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
1-NSA-16		Hyde Park (Cont'd)							
		Housing							
		Housing Implementation Program (CHSG)							
		Christine I (Subsidized Rental Units) (Rehabilitation)					Number of units rehabilitated	4	4
		Water Tower Group (Rehab 4) (Rehabilitation of subsidized rental units)							
		Hyde Park Renovation Effort-1 (Rehabilitation of subsidized rental units)					Number of units rehabilitated	10	10
		The Matrix (Rehabilitation of subsidized rental units)					Number of units rehabilitated	8	8
		Section 312 Rehabilitation Loan Program (Single Family)					Number of units rehabilitated	5	5
		Two Loans were approved for this NSA					Number of units rehabilitated	(2)	(2)
		Section 8 Support Rehabilitation of subsidized rental units					Number of units rehabilitated	75	75



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Line Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Amounts	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Hyde Park (Cont'd)							
	Public Services (Cont'd)							
						Weed Cutting and Debris Removal/No. of Lots Serviced	124	124
						Tree Planting/No. of Trees Planted	77	77
	Code Enforcement (1091, 1093, 1094, 1095, 1105, 1202, 1264, 1265, 1102, 1263)	60.2	60.2	-	-			
	(Project Completed)					Premise Inspections/No. of Inspections	367	367
	Other Activities Integral to Neighborhood Strategy Area Implementation					Securing of Vacant Buildings/No. of Buildings Secured	19	19
	Public Improvements							
	Local Public Works (Round II)							
	Fairgrounds Park	(110.5)				Lighting of Tennis Courts/No. of Courts Lighted	(3)	(3)
						Lighting of Baseball and/or Soccer Field/No. of Lighting Standards	(2)	(2)
	O'Fallon Park	(83.3)				Landscaping Activities/No. of Trees and Shrubs Planted	(65)	(65)
	(Project Completed)					Provision of Picnic Shelters/No. of Shelters Provided	(3)	(3)
						Renovation of Playground/Playground Renovated	(1)	(1)
						Landscaping Activities/No. of Trees and Shrubs Planted	(66)	(66)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Line Item/Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-NSA-17		Montgomery/Murphy-Blair (Cont'd.)							
		Public Services (1203, 1202, 1261, 1262, 1263)	213.9	213.9	-	-	Collection and Disposal of Bulk Refuse/Tonnage	229.69	229.69
		(Project Completed)					Apprehension of Stray Dogs/No. of Strays Apprehended	89	89
							Rat Control Inspections/No. of Inspections	2,785	2,785
							Weed Cutting and Debris Removal from Vacant Lots/No. of Lots Serviced	334	334
							Planting of Trees/No. of Trees Planted	28	28
							Securing of Vacant Buildings/No. of Buildings Secured	14	14
							Provision of Day Care Services/No. of Child Days	36,024	36,024
							Provision of Legal Services to the Elderly/No. of Persons Served	25	25
							Provision of Homemaker-Chore Services/No. of Persons Served	1,863	1,863
							Provision of Various Community Recreational Activities/No. of Activities Held	3	3
		Code Enforcement (1202, 1203, 1261, 1262, 1263)	36.3	36.3	-	-	Provision of Various Educational Activities/No. of Persons Enrolled	171	171
		(Project Completed)					Premise Inspections/No. of Inspections	167	167
							Securing of Vacant Buildings/No. of Buildings Secured	14	14



1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Page of Pages.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-NSA-18	FY 2/79	DeSoto Carr	5,330.0	5,214.3	100.8	14.9			
		Public Housing Modernization (1252)	1,321.4	1,321.4	-	-			
		Cochran Gardens					Provision of Painting, Plumbing and Electrical Work/No. of Apartments	40	40
							Installation of New Roofs/No. of Roofs Installed	4	8
		Carr Square					Installation of Hallway Lighting/Lighting Installed	1	1
							Provision of Painting and Electrical Work/No. of Apartments Improved	60	60
		Vaughn					Updating of Interior and Exterior Electrical Systems /Systems Improved	02	1
							Installation of Security Locks, Painting and New Kitchen Cabinets/No. of Apartments	15	15
		Acquisition of Real Property (1252, 1262, 1213)	1,975.4	1,974.6	.8	-			
		9XX Biddle, 11XX North Twentieth Street 800 Cass							
Amended		Clearance					Acquisition of Property/No. of Parcels Acquired	40	40
		Relocation	107.5	107.5	-	-			
		Disposition	69.3	69.3	-	-	Clearance of Property/No. of Parcels Cleared		
			13.7	13.7	-	-	Relocation/No. of Parcels	7	7
								3	3



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Line Number	Project Name Description of Activities (Location of Physical Development Activities)	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Funds	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Project
	(a)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Montgomery/Murphy Blair (Cont'd.)							
	Other Activities Integral to Neighborhood Strategy Area Implementation:							
	<u>Public Improvements</u>							
	Local Public Works (Round II)							
	St. Louis Place Park	(20.4)						
	(Project Completed)					Renovation of Spray/Pool Renovated Installation of Play Equipment/No. of Pieces Installed	(1) (4)	(1) (4)
	<u>Housing</u>							
	Housing Implementation Program (CDBG)							
	Murphy Blair Rehab. 8 (*Private Investment) (terminated)	232.5 (572.5)*				Provision of Subsidized Housing Units/ Total No. of Units	12	12



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-79-MC-29-0006**

Project Number	Env. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-119A-18		DeSoto Carr (Cont'd.)					Construction of Combination Curb and Sidewalk/Square Feet	10395	10,395
Amended		Street Improvements (Cont'd)					Construction of Sidewalks/Square Feet	812	3,560
		Biddle-Broadway to Sixth					Construction of Curbs/Lineal Feet	63	42
		Hadley - Delmar to Cole					Installation of Street Lighting	7	13
		Dr. Martin Luther King - Hadley to Twelfth					Facilities/No. of Standards Installed		
		Carr-Sixth to Seventh					Street Resurfacing/Lineal Feet	1,594	1,772
		Public Services (1213,1214,1251,1252,1253,1254)	282.2	282.2	-	-	Sewer Improvements/Lineal Feet	352	392
		(Project Completed)					Refuse Collection and Disposal/Tonnage	164.06	164.06
							Apprehension of Stray Dogs/No. of Strays Apprehended	45	45
							Rat Inspections/No. of Inspections	1,607	1,607
							Weed Cutting and Debris Removal/No. of Lots Serviced	167	167
							Tree Planting/No. of Trees Planted	17	17
							Provision of Day Care Services/No. of Child Days	43,276	43,276
							Provision of Legal Services to the Elderly/No. of Persons Served	16	16
							Provision of Meals to Senior Citizens/No. of Meals Provided	32,107	32,107
							Provision of In-Home Services/No. of Persons Served	1,330	1,330



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 2/79	DeSoto Carr (Cont'd)							
	Parks, Playgrounds and Other Recreational Facilities (1252)	206.9	197.0	7.6	2.2	Preparation of Designs/No. of Designs	1	1
	UDAG Park, Biddle and Tenth St.					Land Graded/Grading completed	1	1
						Construction of Walkways/Square Feet	12,150	12,150
						Landscaping Activities/No. of Trees	178	178
						and shrubs planted		
	Pedestrian Mall and Walkway	714.1	649.0	65.1	-	Construction of Tennis Courts/No.	4	4
	Biddle and Ninth Street					of Tennis Courts Constructed		
						Installation of Lighting Facilities/ No. of Lighting Standards Installed	02	12
	Biddle and Eleventh Street					Construction of Piazza/Piazza Con- structed	402	1
	Removal of Architectural Barriers (1213,1252)	7.0	7.0	-	-			
	Vaughn Senior Center, 1900 O'Fallon (Project Completed)					Various Improvements to Senior Citizen's Center/Improvements Com- pleted	851	1
	Street Improvements (1213, 1252, 1253, 1254, 1214)	547.9	513.5	21.8	12.6			
	1300 Hogan, 1200-1700 Biddle, 700 Tenth St. 1000-1100 Broadway, 800-1300 Third St.							
	1400 Twentieth St., 1300 Twelfth St., 800 Twentieth St. 1400 Fourteenth, 1300 Ninth St. (Project Completed)					Resurfacing of Streets/Lineal Feet	6,765	6,765
						Signalization of Street Intersections No. of Intersections	5	5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expended (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
79-RSA-18	1979	DeSoto Carr (Cont'd)							
		Housing							
		Housing Implementation Program (CDBG)							
		Tract R-1 - New Construction of 100 market rate and 200 Section 8 units	1,089.0 (9,225.7)	(1,089.0) (9,225.7)			Provision of 100 Market-Rate and 200 Subsidized Housing Units/ Total No. of Units	300	300
		Cochran Plaza Turnkey	1,500.0	1,500.0			Provision of Subsidized Housing Units Total No. of Units	100	100
		Section 8 Support	21.1	21.1			Rehabilitation of Subsidized Housing Units/No. of Units	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Line Number	Project Name Component Activities Locations of Physical Development Activities	COBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
79-NSA-18	(b)	(c)							
		DeSoto Carr (Cont'd)					Provision of Community Recreational Activities/No. of Activities Conducted	49	49
		Public Services (Cont'd)					Provision of Educational Activities/No. of Persons Enrolled	2,178	2,178
		(Bulk Refuse Project Completed)					Provision of Neighborhood Meeting Facilities/No. of Meetings held	420	420
		Neighborhood Facilities (1262)	75.0	69.5	5.5	-	Design of Community Center/Design Completed	1	1
		Cochran Community Center							
		Code Enforcement (1213,1214,1251,1252,1253,1254)	16.6	16.6	-	-	Premise Inspections/No. of Inspections	84	84
		(Project Completed)					Securing of Vacant Buildings/No. of Buildings Secured	6	6
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Public Improvements							
		Local Public Works (Round II)							
		DeSoto Carr Park					Renovation of Playground/Playground Renovated	(1)	(1)
		(Project Completed)	(39.4)				Landscaping Activities/No. of Trees Planted	(8)	(8)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(ii)
79-RSA-19		Yeatman/JVL (Cont'd.)							
		Street Improvements (Cont'd.)					Sidewalk Reconstruction/Square Feet	3,344	3,344
		2800 Dickson							
		2800 Glasgow					Installation of Traffic Signalization Facilities/No. of Intersections	11	11
		2900 Greer							
		3600 Delmar							
		3600 Bell							
		3600 North Market							
		3000 Garrison							
		2800 Olive							
		2600 Olive							
		3600 Franklin							
		3600 Cook							
		3500 Dr. Martin Luther King Dr.							
		2600 Washington							
		2800 Delmar							
		(Project Completed)							
		Public Services (1211, 1212, 1115, 1104, 1202, 1201, 1213, 1214)	286.5	286.5	-	-	Refuse Collection and Disposal/Tonnage	314.41	314.41
		(Project Completed)					Provision of Day Care Services/No. of Child Days	27,783	27,783
							Provision of Legal Services to the Elderly/No. of Persons Served	43	43
							Provision of Meal Services/No. of Meals Served	93,401	93,401
							Provision of In-Home Services/No. of Persons Served	2,302	2,302
							Provision of Community Recreational Activities/No. of Activities Held	25	25
							Provision of Educational Activities/No. of Persons Enrolled	2,865	2,865
							Provision of Neighborhood Meeting Facilities/No. of Meetings Held	285	285



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 GUARANTEE PERFORMANCE REPORT  
 PROJECT PROGRESS

1. Name of Guarantor  
 City of St. Louis, Missouri  
 2. Grant Number  
 B-79-MC-29-0006

Project Number	City	Project Name Complete Address (Location of the Local Development Agency)	CEMG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
		(i)	(ii)	(iii)	(iv)	(v)	(vi)	(vii)	(viii)
4-504-2578	1/78	Yucca/JPL	1,336.5	1,314.6	19.7	1.2			
		Street Improvements (1211, 1212, 1115, 1104, 1201, 1202, 1213, 1214)	364.6	364.6	-	-			
		Lucas and Cardinal					Construction of Parking Lot/Parking Lot Completed	1	1
		Lucas-Cardinal to Ewing					Construction of Sidewalks/Square Feet	6,336	6,336
		Garrison-Alley to Franklin					Construction of Curbs/Lineal Feet	1,056	1,056
		Delmar-Cardinal to Ewing					Street Resurfacing/Lineal Feet	528	528
		Ewing-Lucas to Delmar					Construction of Sidewalks/Square Feet	6,336	6,336
		Cardinal-Alley to Franklin					Construction of Curbs/Lineal Feet	1,056	1,056
		Cardinal and Washington					Street Resurfacing/Lineal Feet	528	528
		Lucas and Cardinal					Construction of Sidewalks/Square Feet	8,712	8,712
		900-2800 Grand					Construction of Curbs/Lineal Feet	2,904	2,904
		2500-2600 Bacon					Construction of Sidewalks/Square Feet	6,336	6,336
		1400-1700 Garrison					Construction of Curbs/Lineal Feet	1,056	1,056
		2900 Montgomery					Street Resurfacing/Lineal Feet	528	528
		2600-3000 Madison					Construction of Sidewalk/Square Feet	6,336	6,336
		1800-2400 Leffingwell					Construction of Curbs/Lineal Feet	1,056	1,056
		2600-2800 Howard					Street Resurfacing/Lineal Feet	528	528
		1400-2700 Coleman					Construction of Alleys/Square Feet	22,356	22,356
		1400 Francis Pl.					Street Resurfacing/Lineal Feet	1,582	21,582
		2900, 3200, 3500 University							
		(Resurfacing Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year/Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
79-NSA-19		Yeatman/JVL (Cont'd.)							
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Public Improvements							
		Local Public Works (Round II)							
		Gamble Park (Project Completed)	(10.5)				Construction of Asphalt Pad/Pad Completed	(1)	(1)
		Bureau of Outdoor Recreation							
		Jordan Chambers Park (Project Completed)	(15.0)				Resurfacing of Multi-Purpose Courts, Playground Pads and Pedestrian Walkways/Improvements Completed	(1)	(1)
		Housing							
		Section 312 Rehabilitation Loan Program (Single Family)					Rehabilitation of Housing Units/No. of Units Rehabilitated	4	4
		The Section 312 Single Family Loan Program is a federally-funded, low-interest loan program (3% interest); which allows owner-occupants of 1-4 family buildings to rehabilitate their property.							
		J-V-L #17	63.7						
		J-V-L #18 Rehabilitation and new Construction of subsidized rental units	191.6				Provision of Subsidized Housing Units/ Total No. of Units	100	100
		J-V-L #19	47.5				Provision of Subsidized Housing Units/ Total No. of Units	51	51
		Section 8 Support					Provision of Subsidized Housing Units/ Total No. of Units	96	96
		Rehab of Subsidized rental units					Rehabilitation of Subsidized Housing Units/No. of Units	25	25



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Line Item Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
NSA-19		Yeatman/JVL (Cont'd.)							
		Public Services (Cont'd.)							
		Public Housing Modernization (1212) Blumeyer Village	270.2	270.2	-	-	Apprehension of Stray Dogs/No. of Strays Apprehended	45	45
		Code Enforcement (1104, 1115, 1201, 1202, 1211, 1212, 1213, 1214) (Project Completed)	1.6	1.6	-	-	Weed Cutting and Debris Removal/No. of Lots Serviced	11	11
C/10		Parks, Playgrounds and Other Recreational Facilities (1211, 1212) Lucas Heights Park Delmar Boulevard and Cardinal Avenue	379.6	357.7	20.7	1.2	Installation of Trash Compactors/Compactors Installed	02	2
							Painting of Apartments/No. of Apartments Painted	02	20
							Premise Inspections/No. of Inspections	17	17
							Construction of Tennis Courts/No. of Courts Completed	2	2
							Construction of Swimming Pool/Pool Completed	1	1
Amended		Yeatman Square Park (Project Completed) Parking Facilities (1211) Delmar and Garrison	34.0	34.0	-	-	Provision of Park Benches/No. of Benches Installed	12	12
							Landscaping Activities/Square Feet	249800	294,800
							Tree Planting/No. of Trees Planted	50	20
							Construction of Park Building/Building Completed	1	1
							Preparation of Designs/Designs Comp.	1	1
							Construction of Parking Lot/Lot Completed	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-79-MC-29-0006**

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-PD-2	FR 2/79	Gustine/South Grand/Concordia/Holly Hills/Morganford	302.2	302.2	-	-			
		Public Services (1012, 1013, 1023, 1024, 1025, 1151, 1152, 1153, 1154)	235.4	235.4	-	-	Provision of Legal Assistance to the Elderly/No. of Persons Served	16	16
		(Project Completed)					Provision of In-Home Services/No. of Persons Served	123	123
							Provision of Recreational Activities/No. of Activities Held	31	31
							Provision of Community Educational Activities/No. of Persons Enrolled	4,972	4,972
							Bulk Refuse Collection and Disposal/Tonnage	1,304.3	1,304.3
							Lead Poisoning Inspections/No. of Inspections	13	13
							Tree Planting Activities/No. of Trees Planted	192	192
		Parks, Playgrounds and Other Recreational Facilities (1013, 1015)	50.0	50.0	-	-	Provision of Neighborhood Meeting space/No. of meeting held	14	14
		Carondelet Park (Project Completed)					Preparation of Design/No. of Designs Prepared	1	1
		St. Boniface Park - Ivory Street and Steins Street (Project Completed)					Construction of Pedestrian Walkways/Square Feet	7,800	7,800
							Construction of Sidewalks/Square Feet	3,450	3,450
		Code Enforcement (1012, 1013, 1023, 1024, 1025, 1151, 1152, 1153, 1154)	16.8	16.8	-	-	Spreading of Topsoil/Cubic Yards	300	300
		(Project Completed)					Installation of Park Benches/No. of Benches Installed	4	4
							Tree Planting/No. of Trees Planted	13	13
							Shrubs Planted/No. of Shrubs Planted	9	9
							Securing of Vacant Buildings/No. of Buildings Secured	7	7
							Premise Inspections/No. of Inspections	72	72



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Client  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year/Period	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
D-1	FY 2/79	Bellerive/Mt. Pleasant	148.5	148.5	-	-			
		Public Services (1014, 1015, 1016, 1017, 1155, 1156)	130.7	130.7	-	-			
		(Project Completed)					Provision of Legal Assistance to the Elderly/No. of Persons Served	30	30
							Provision of In-Home Services/No. of Persons Served	56	56
							Provision of Various Recreational Activities/No. of Activities Held	2	2
							Provision of Community Educational Activities/No. of Persons Enrolled	1,219	1,219
							Provision of Neighborhood Meeting Space/No. of Meetings Held	227	227
							Bulk Refuse Collection and Disposal/Tonnage	800.4	800.4
							Rat Inspections/No. of Inspections	5,649	5,649
							Lead Poisoning Inspections/No. of Inspections	17	17
D-2	FY 2/79	Code Enforcement (1014, 1015, 1016, 1017, 1155, 1156)	17.8	17.8	-	-	Weed Cutting and Debris Removal/No. of Lots Services	22	22
		(Project Completed)					Tree Planting Activities/No. of Trees Planted	171	171
							Premise Inspections/No. of Inspections	200	200



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-FB-4	FY 2779	Reber/Tilles/Lindenwood/Clifton Heights	132.2	132.2	-	-			
		Public Services (1031, 1032, 1034, 1037, 1131, 1134, 1141, 1142, 1036) (Project Completed)	125.2	125.2	-	-	Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted Bulk Refuse Collection and Disposal/Tonnage Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Recreational Activities/No. of Activities Held Provision of Community Educational Activities/No. of Persons Enrolled	4 2 127 716.2 17 235 3 2,790	4 2 127 716.2 17 235 3 2,790
		Removal of Architectural Barriers (1131, 1134) Truman Restorative Center Arsenal and Brannon (Project Completed)	7.0	7.0	-	-	Improvements Facilitating Handicapped Accessibility at Community Center/Improvements Completed	1	1



GRANTEE PERFORMANCE REPORT  
FISCAL YEAR 1979

City of St. Louis, Missouri  
Grant Number B-79-MC-29-0006

Fiscal Year	Project Name Competition Number Location of Physical Development, No. of Units	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
		Total Estimated Cost (a)	Expended (b)	Unobligated (c)	Unobligated (d)		Completed (i)	Total (j)
79	PC	142.2	142.2	-	-			
79	2/79	3.5	3.5	-	-			
	Loughborough/Des Peres/South Hampton/St. Louis Hills							
	Parks, Playgrounds, and Other Recreational Facilities (1013)							
	Carondelet Park (Project Completed)					Preparation of Design/No. of Designs Prepared	1	
	Street Improvements (1021, 1023, 1031, 1141, 1011, 1012, 1022, 1143)	53.2	53.2	-	-			
	Chippewa Street at City Limits					Construction of Entryway/Entryway Completed	1	
	Granite at City Limits (Entryway Project Completed)					Construction of Entryway/Entryway Completed	1	
	4300-4400 Prague, 4700-4800 Vienna, 5800 Devonshire, 6800-6900 Traylor Ct., 4000-4200 Robert, 3700-4200 Germania					Street Resurfacing/Lineal Feet	8,013	8,013
	5400 Ross, 5600 Eichelberger (Street Project Completed)					Sidewalk Reconstruction/Square Feet	657	657
	Public Services (1021, 1022, 1031, 1141, 1143)	79.2	79.2	-	-			
	(Project Completed)					Lead Poisoning Inspections/No. of Inspections	4	
						Tree Planting Activities/No. of Trees Planted	239	239
						Provision of Legal Services for the Elderly/No. of Persons Served	17	17
						Provision of In-Home Services/No. of Persons Served	82	82
						Provision of Recreation Activities/No. of Activities Held	3	3
						Provision of Community Educational Activities/No. of Persons Enrolled	3,152	3,152
	Code Enforcement (1021, 1022, 1031, 1141, 1143)	6.3	6.3	-	-			
	(Project Completed)					Premise Inspections/No. of Inspections	70	70



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
FD-4	FY 7/79	Oak Hill/Shaw	234.2	234.2	-	-			
		Street Improvements (1162, 1172, 1173, 1174)	19.5	19.5	-	-	Street Resurfacing/Lineal Feet	1,518	1,518
		4100-4200 Humphrey					Construction of Sidewalks/Square Feet	3,203	3,203
		4000 Magnolia					Installation of Traffic Signalization	1	1
		3900 Utah					Facilities/No. of Intersections		
		3600 Russell							
		(Project Completed)							
		Public Services (1152, 1161, 1162, 1163, 1171, 1172, 1174)	214.7	214.7	-	-	Apprehension of Stray Dogs/No. of Strays Apprehended	70	70
		(Project Completed)					Rat Inspections/No. of Inspections	11,918	11,918
							Lead Poisoning Inspections/No. of Inspections	15	15
							Weed Cutting and Debris Removal/No. of Lots Serviced	2	2
							Tree Planting Activities/No. of Trees Planted	306	306
							Provisions of Legal Assistance to the Elderly/No. of Persons Served	75	75
							Provision of In-Home Services/No. of Persons Served	284	284
							Provision of Recreational Activities/No. of Activities Held	27	27
							Provision of Community Educational Activities/No. of Persons Enrolled	1,957	1,957
							Provision of Neighborhood Meeting Space/No. of Meetings Held	351	351
							Bulk Refuse Collection and Disposal/Tonnage	1,232	1,232

\* This is for the Oak Hill neighborhood only



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thrs of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	To Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
-70-5	FR 2/79	Clayton/Lamm/Oakland/Manchester/Hill/McCausland	181.8	181.8	-	-			
		Public Services (1033, 1034, 1035, 1036, 1041, 1042, 1043, 1044, 1132, 1133, 1171, 1181) (Project Completed)	174.1	104.1	-	-	Apprehension of Stray Dogs/No. of Strays Apprehended Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted Bulk Refuse Collection and Disposal/Tonnage Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Recreational Activities/No. of Activities Held Provision of Community Educational Activities/No. of Persons Enrolled	69 9 16 377 669.2 29 117 8 932	69 9 16 377 669.2 29 117 8 932
Amended		Code Enforcement (1033, 1034, 1035, 1036, 1041, 1042, 1043, 1044, 1132, 1133, 1171, 1181) (Project Completed)	20.3	20.3	-	-	Securing of Vacant Buildings/No. of Buildings Secured Premise Inspections/No. of Inspections	3 176	3 176



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-79-MC-29-0006**

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
79-PD-7		Gravois/Tower Grove East (Continued)	182.0	182.0	-	-			
		Street Improvements (1157, 1164, 1165, 1174, 1231, 1232, 1233, 1241, 1242, 1243)					Street Resurfacing/Lineal Feet	11,444	11,444
		2600 Gasconade, 3400-4100 California, 3500 Texas, 3000-3500 Cherokee, 3400-3500 Juniata, 3300-3500 Sidney							
		2600;2700 Russell, 2500 California, 2700 Armand, 2600 Accomac, 2200 Indiana, 2200 Missouri, 3000 Texas, 2700 Arsenal, 2900 Arsenal, 2600-2700 Virginia, 3500 Halliday, 3400 McKean, 3300 Ohio, 3200 Oregon, 2200 Oregon, 2800 Accomac, 2600 Minnesota, 3500 Victor, 3400-3500 Alberta, 4000 Nebraska, 3000-3100 Magnolia, 2800 and 3100 Arsenal, 3700-3800 Louisiana, 2600 S. Compton, 2700 S. Compton, 2700 Allen, 2100 Russell, 2000 Allen, 3700-3800 Texas, 2900 Michigan, 3100 Nebraska, 3400 Connecticut 3600 Russell					Sidewalk Reconstruction/Square Feet	32,713	32,713
		2600-2900 Accomac					Installation of Traffic Signalization Facilities/No. of Intersections	1	1
		(Project Completed)					Curb Reconstruction/Lineal Feet	1,130	1,130
							Sidewalk Reconstruction/Square Feet	2,500	2,500
							Preparation of Design/No. of Designs Prepared	3	3
		Code Enforcement (1157, 1164, 1165, 1173, 1174, 1231, 1232, 1233, 1241, 1242, 1243, 1244)	68.0	68.0	-	-	Premise Inspections/No. of Inspections	591	30
		(Project Completed)					Securing of Vacant Buildings/No. of Buildings Secured	10	11
		Parks, Playgrounds and Other Recreational Facilities(1244) Lyon Park	14.5	14.5	-	-	Preparation of Designs/No. of Designs	1	1
		(Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Type Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projects
		(d)	(e)	(f)	(g)		(i)	(j)
FR 2/79	Gravels/Tower Grove East	477.2	477.2	-	-			
	Public Services (1157, 1164, 1165, 1173, 1174, 1231, 1232, 1233, 1241, 1242, 1243, 1244)	212.7	212.7	-	-			
	(Project Completed)							
						Apprehension of Stray Dogs/No. of Strays Apprehended	157	157
						Rat Inspections/No. of Inspections	5,417	5,417
						Lead Poisoning Inspections/No. of Inspections	62	62
						Weed Cutting and Debris Removal/No. of Lots Serviced	92	92
						Tree Planting Activities/No. of Trees Planted	554	554
						Bulk Refuse Collection and Disposal/Tonnage	732.7	732.7
						Provision of Legal Assistance to the Elderly/No. of Persons Served	38	38
						Provision of Meal Services/No. of Meals Served	2,999	2,999
						Provision of In-Home Services/No. of Persons Served	684	684
						Provision of Recreational Activities/No. of Activities Held	26	26
						Provision of Community Educational Activities/No. of Persons Enrolled	2,336	2,336
						Provision of Neighborhood Meeting Space/No. of Meetings Held	551	551



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	City or County	Project Name Compassionate Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
79-75-9	St. Louis	Central Business District/Central Business District South Public Facilities and Improvements for Economic Development (1254) Wharf Street	250.0	12.2	-	237.8	Relocation of Existing Railroad tracks Railroad Tracks Relocated	851	1
		Removal of Architectural Barriers (1251) 1200 Market Street	22.0	-	-	22.0	Restroom Renovation/No. of Restrooms	0	2
		Code Enforcement (1214, 1222, 1251, 1253, 1254) (Project Completed)	.4	.4	-	-	Premise Inspections/No. of Inspections	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed (i)	Total Projected (j)
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-PD-9	FR 2/79	Central Business District/Central Business District South	603.7	341.9	-	261.8	Street Resurfacing/Lineal Feet	4,534	4,534
		Street Improvements (1214,1252,1253,1254) 300-1100 Washington, 600 Tenth Street, 600-900 Seventh Street (Project Completed) Laclede's Landing (Project Completed) Pedestrian Malls and Walkways	267.6	267.6	-	-	Curb Reconstruction/Lineal Feet Crosswalk Reconstruction/Square Feet Sidewalk Reconstruction/Square Feet Entranceway Construction/No. of Entranceways Completed Plaza Construction/Square Feet Cobblestone Repair/Square Feet Sign Installation/No. of Signs In- stalled Handicapped Ramp Construction/No. of Ramps Constructed	1,307 5,200 1,775 1 2,940 2,520 120 0%	1,307 5,200 1,775 1 2,940 2,520 120 50
		Various Locations throughout the Central Business District (Cancelled) Public Services (1214,1222,1251,1253,1254) (Project Completed)	11.7	11.7	-	-	Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Recreation Activities/No. of Activities Held Bulk Refuse Collection and Disposal/Tonnage Lead Poisoning Inspections/No. of Inspections Weeds Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted	13 195 5 53.0 5 3 47	13 195 5 53.0 5 3 47



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

GUARANTEE PERFORMANCE REPORT PROJECT PROGRESS			CDBG Amount (Total of 1)				Type of Product and Unit of Measure	Cost Allocated	Total Required
Project Number	Fiscal Year	Project Name Equipment Activities Location of Physical Development Activities	Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unliquidated Balance		(d)	(e)
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-PB-10		Mill Creek/Chouteau/Midtown (cont'd.)					Construction of Curbs/Lineal Feet	550	550
		Street Improvements					Construction of Sidewalks/Square Feet	5,464	5,464
		Park & Jefferson					Street Resurfacing/Lineal Feet	550	550
		Jefferson - west side of Hickory					Installation of Electrical Conduit/ Lineal Feet	90	90
		St. Vincent					Lineal Feet		
		Park & Jefferson					Curb Construction/Lineal Feet	624	624
		Ohio - St. Vincent					Sidewalk Construction/Square Feet	3,220	3,220
		Henrietta - Nebraska - California					Curb Removal/Square Feet	5,839	5,839
		Ohio at Jefferson					Sidewalk Removal/Lineal Feet	1,185	1,185
							Trap Curb Inlet/No. of Inlets	1	1
							Street Light Relocation/Lights Relocat- ed	1	1
							Removal of Curbs/Lineal Feet	1,094	1,094
							Removal of Sidewalks/Square Feet	4,625	4,625
							Construction of Curbs/Lineal Feet	1,094	1,094
							Street Resurfacing/Lineal Feet	1,094	1,094
							Sidewalk Construction/Square Feet	8,625	8,625
							Sodding/Square Yards	867	867
							Construction of Curbs/Lineal Feet	3,000	3,000
							Construction of Sidewalks/Square Feet	537	537
							New Alley Construction		
							Alley/Square Feet	1,427	1,427
							Sidewalks/Square Feet	240	240
							Curbing Lineal Feet	61	61
							Sodding/Square Yards	48	48
							Seeding/Square Yards	267	267
							Reset Granite Curbs/Lineal Feet	117	117
							Construction of Sidewalks/Square Feet	2,266	2,266
							Sodding/Square Yards	122	122
							Curb Construction/Lineal Feet	21	21
							Sidewalk Construction/Square Feet	1,895	1,895
							Sodding/Square Yards	125	125
							Overlayment of Pavement/Lineal Feet	550	550
					Curb Construction/Lineal Feet	40	40		
		Ohio-Park Rutger							
		Ohio-Hickory-LaSalle							
		Hickory-Ohio-Jefferson							
		(Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
		Total Estimated Cost (d)	Expend itures (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Com- pleted (i)	Total Projected (j)
PK 2/79	Will Creek/Chouteau/Midtown  Public Services (1172, 1173, 1181, 1183, 1184, 1185, 1193, 1211, 1214, 1221, 1222, 1224, 1231, 1232)  (Project Completed)	151.2 39.9	151.2 39.9	- -	- -	Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Recreation Activities/ No. of Activities Held Bulk Refuse Collection and Disposal/ Tonnage Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted	76 402 19 121.2 61 2,733 5 34 39	76 402 19 121.2 61 2,733 5 34 39
	Street Improvements (1172, 1173, 1181, 1183, 1184, 1185, 1193, 1211, 1214, 1221, 1231, 1232)  100-900 Spring, 1000 Vandeventer, 3800 Washington, 1000-1400 Industrial Drive (Project Completed) 3600 Olive, 3000 Washington, 3600 Washington, 3900 Market  2800 Henrietta, 2800 Eads, 2800 St. Vincent, 2600 Caroline, 2600 Butler	41.9	41.9	-	-	Street Resurfacing/Lineal Feet  Installation of Traffic Signalization Facilities/No. of Intersections  Construction of Cul-de-sacs/No. of Cul-de-sacs Constructed	6,209 4 5	6,209 4 5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number (a)	Fiscal Year (b)	Project Name Component Activities Locations of Physical Development Activities (c)	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expended (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
9-PD-10		Mill Creek/Chouteau/Midtown (cont'd.)							
		Street Improvements(cont'd.)							
		Blaine Ave. 155' W. of Grand to 39th St.					Sidewalk Construction/Lineal Feet	248	248
		McRee 155' W. of Grand to 39th					Sodding/Square Yards	3	3
		Spring - Folsom - Lafayette					Payement Overlay/Lineal Feet	550	550
		(Project Completed)					Manhole Adjustment/No. of Manholes Adjusted	1	1
		Code Enforcement (1172, 1173, 1181, 1183, 1184, 1185, 1193, 1211, 1214, 1221, 1222, 1224, 1231, 1232)	69.4	69.4	-	-	Construction of Sidewalks/Square Feet	13,361	23,361
		(Project Completed)					Tree Planting Activities/No. of Trees Planted	195	195
							Sodding/Square Yards	1,565	1,565
							Securing of Vacant Buildings/No. of Buildings Secured	44	44
							Premise Inspections/No. of Inspections	35	35



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Produced
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-FB-11	FY 2/79	Wydown/Ranken/Central West End	465.5	465.5	-	-			
		Public Services (1051, 1052, 1121, 1124, 1181, 1182, 1183, 1191, 1192, 1193)  (Project Completed)	163.6	163.6	-	-	Bulk Refuse Collection and Disposal/Tonnage Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Community Educational Activities/No. of Persons Enrolled Provision of Recreational Activities/No. of Activities Held Provision of Neighborhood Meeting Space/No. of Meetings Held	815 38 902 9 68 201 3 1,406 854 111 183	815 38 902 9 68 201 3 1,406 854 111 183
		Street Improvements (1051, 1052, 1121, 1124, 1181, 1182, 1183, 1191, 1192) 1000 Tamm, 6100 Westminster, 6100 Washington, 600 Des Peres, 1000 Vandeventer, 100-300 North Kingshighway, 100-800 South Kingshighway, Concourse Drive  (Project Completed)	276.2	276.2	-	-	Street Resurfacing/Lineal Feet	7,941	7,941



## PROJECT PROGRESS

City of St. Louis, Missouri

B-79-MC-29-0006

1000 APPROVED  
OMB NO. 0141-0047

Project Progress		CDBG Amount (Thsd of \$)				City of St. Louis, Missouri 2. Grant Number B-79-MC-29-0006		
Project Number	Project Name Component Activities Locations of Physical Development Activities	Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance	Type of Product and Unit of Measure	Number of Units	
							Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
79-PD-11	Wydown/Ranken/Central West End (Cont'd.)							
	Street Improvements							
	4000 Arco, 4400-4500 Gibson, 4200 Swan,							
	4200-4300 McPherson, 300 North Newstead,							
	4400 West Pine, 4300 Norfolk, 4300 Vista, 4200 Chouteau							
	(Project Completed)							
	4400 Forest Park, 4100 Forest Park,							
	3900 Market, 5600 Delmar							
	(Project Completed)							
	4500 Arco, 4500 Gibson, 4500 Oakland							
	(Project Completed)							
	Euclid and Forest Park Avenue							
	Code Enforcement (1051, 1052, 1121, 1124, 1181, 1182, 1183, 1191, 1192, 1193)	25.7	25.7	-	-			
	(Project Completed)							
						Construction of Sidewalks/Square Feet	9,341	9,341
						Installation of Traffic Signalization Facilities/No. of Intersections	3	3
						Construction of entrance features/no. completed.	3	3
						Design of Cul-de-sacs/No. of Designs Completed	1	1
						Construction of Sidewalks/Square Yards	266	266
						Installation of Concrete Benches/No. of Benches Installed	3	3
						Installation of Tree Grates/No. of Tree Grates Installed	9	9
						Landscaping Activities/No. of Trees and Shrubs Planted	43	43
						Premise Inspections/No. of Inspections	102	102
						Securing of Vacant Buildings/No. of Buildings Secured	11	11



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-PB-12	FR 2/79	Goodfellow/West End	634.1	634.1	-	-			
		Public Services (1053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1121, 1122)  (Project Completed)	473.6	473.6	-	-	Pre-School Development Activities/ No. of Children Served Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of Meal Services/No. of Meals Provided Provision of In-Home Services/No. of Persons Served Provision of Recreational Activities/ No. of Activities Held Provision of Community Educational Activities/No. of Persons Enrolled Provision of Neighborhood Meeting Space/No. of Meetings Held Apprehension of Stray Dogs/No. of Strays Apprehended Rat Inspections/No. of Inspections Lead Poisoning Inspections/No. of Inspections Weed Cutting and Debris Removal/No. of Lots Serviced Collection and Disposal of Bulk Refuse/Tonnage Tree Planting Activities/No. of Trees Planted	73 29 8,756 1,127 25 4,084 346 358 19,038 204 402 1,302.4 184	73 29 8,756 1,127 25 4,084 346 358 19,038 204 402 1,302.4 184
		Parks, Playgrounds and Other Recreational Facilities (1053, 1054, 1065) Hodiamont/Catalpa Park Parkland Park Sherman Park (Project Completed)	6.2	6.2	-	-	Preparation of Designs/No. of Designs Completed	3	3

Page 1 of 1 Pages



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FD-12		Goodfellow/West End (Continued)							
		Code Enforcement (1053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1121, 1122) (Project Completed)	40.4	40.4	-	-	Premise Inspections/No. of Inspections	116	
		Street Improvements (1053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1122) 1500-1600 Academy, 1000-1500 Hamilton, 1300-1500 Hodiamont, 5900 Kennerly, 5800 St. Louis Avenue, 5500 Ashland, 3400-3500 Belt, 1600 Belt, 2500 Semple, 5000 Enright, 1300 Semple, 2700 Semple	113.9	113.9	-	-	Securing of Vacant Buildings/No. of Buildings Secured	20	
		1900 Belt, 1900 Burd, 1200-1300 Blackstone, 5800- 5900 Romaine, 5500 Maffitt, 5600 St. Louis Avenue, 5700 St. Louis Avenue					Street Resurfacing/Lineal Feet	14,916	14,916
		5000 Cote Brillante, 5000 Maffitt, 5300 Wabada, 3700 Arlington, 1300 Goodfellow, 5900 Dr. Martin Luther King Drive, 5300 St. Louis Avenue, 5600 Delmar, 1300 Clara, 1300 Hamilton					Reconstruction of Existing Sidewalks/ Square Feet	17,393	17,393
		(Project Completed)					Installation of Traffic Signalization Facilities/No. of Intersections	1	10
							Design of Cul-de-sacs/No. of Designs Completed	3	2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-PD-13	FR 2/79	Vandeventer/Beaumont/Tandy	647.2	647.2	-	-			
		Public Services (1066, 1067, 1101, 1103, 1104, 1111, 1112, 1113, 1114, 1115, 1123, 1124, 1183, 1192, 1193)	541.6	541.6	-	-	Bulk Refuse Collection and Disposal/Tonnage	1,465.1	1,465.1
		(Project Completed)					Provision of Day Care Services/No. of Child Days	9,132	9,132
							Provision of Legal Asst. to the Elderly/No. of Persons Served	15	15
							Provision of Meal Services/No. of Meals Served	1,459	1,459
							Provision of In-Home Services/No. of Persons Served	2,455	2,455
							Provision of Recreational Activities/No. of Activities Held	14	
							Provision of Community Educational Activities/No. of Persons Enrolled	2,479	2,479
							Provision of Neighborhood Meeting Space/No. of Meetings Held	527	527
							Apprehension of Stray Dogs/No. of Strays Apprehended	387	
							Rat Inspections/No. of Inspections	18,174	18,174
							Lead Poisoning Inspections/No. of Inspections	110	
							Weed Cutting and Debris Removal/No. of Lots Serviced	1,012	1,012
							Tree Planting Activities/No. of Trees Planted	267	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Line Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(b)	(c)	(d)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
9-70-1		Vanderzant/Beaumont/Tandy (Continued)							
		Street Improvements (1066, 1067, 1101, 1103, 1104, 1111, 1112, 1113, 1115, 1123, 1124, 1193) 4900 Labadie, 3900-4000 Palm, 4300-4600 Kennerly 3600-3800 Finney, 3600-3800 Cook, 4700-4800 Maffitt, 4900 Highland, 3700 Cottage, 3700 Windsor, 3600- 3800 Page 3600 Grand, 5000 Cote Brillante, 5000 Maffitt (Project Completed)	54.9	54.9	-	-	Street Resurfacing/Lineal Feet Construction of Sidewalks/Square Feet	3,894 9,138	3,894 9,138
		Code Enforcement (1066, 1067, 1101, 1103, 1104, 1111, 1112, 1113, 1114, 1115, 1123, 1124, 1183, 1192, 1193) (Project Completed)	50.7	50.7	-	-	Installation of Traffic Signalization Facilities/No. of Intersections Design of Cul-de-sacs/No. of Designs Completed Premise Inspections/No. of Inspections Securing of Vacant Buildings/No. of Buildings Secured	3 1 146 25	3 1 146 25



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Compassionate Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Current Period	Total Period
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
79-29-1578	79	East North Riverfront/Bellefontaine Riverfront	41.1	41.1	-	-			
		Public Services (1084, 1085, 1092, 1093, 1094, 1095, 1254, 1262, 1263, 1264, 1265) (Project Completed)	33.5	33.5	-	-	Provision of Legal Assistance to the Elderly/No. of Persons Served Provision of In-Home Services/No. of Persons Served Provision of Recreational Activities/No. of Activities Held Weed Cutting and Debris Removal/No. of Lots Serviced Tree Planting Activities/No. of Trees Planted Bulk Refuse Collection and Disposal/Tonnage	28 46 1 8 13 334.7	28 46 1 8 13 334.7
		Code Enforcement (1084, 1085, 1092, 1093, 1094, 1095, 1254, 1262, 1263, 1264, 1265) (Project Completed)	2.6	2.6	-	-	Securing of Vacant Buildings/No. of Buildings Secured	1	1
		Street Improvements (1085, 1081) 7500-7700 North Broadway (Project Completed)	5.0	5.0	-	-	Premise Inspections/No. of Inspections Street Resurfacing/Lineal Feet	14 1,782	14 1,782



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Line Number	Project Name Component Accounts Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unobligated Balance		Completed (i)	Total Projected (j)
		(c)	(d)	(e)	(f)	(g)			
6-70-16	PB 2/79	O'Fallon Public Services (1077, 1091, 1093, 1094, 1095, 1101, 1102, 1103, 1105, 1202, 1263, 1264, 1265) (Project Completed)	137.5	117.8	19.7	-	Provision of Legal Asst. to the Elderly/No. of Persons Served	15	15
			81.7	81.7		-	Provision of In-Home Services/No. of Persons Served	235	235
							Provision of Recreational Activities/No. of Activities Held	30	30
							Provision of Community Educational Activities/No. of Persons Enrolled	679	679
							Provision of Neighborhood Meeting Space/No. of Meetings Held	46	46
							Apprehension of Stray Dogs/No. of Strays Apprehended	78	78
							Rat Inspections/No. of Inspections	5,801	5,801
							Weed Cutting and Debris Removal/No. of Lots Serviced	61	61
							Tree Planting Activities/No. of Trees Planted	38	38
							Collection and Disposal of Bulk Refuse/Tonnage	287.1	287.1
		Parks, Playgrounds and Other Recreational Facilities (1091) O'Fallon Park (Project Completed)	19.7	-	19.7	-	Preparation of Design/Design Completed	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-79-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-05-15		O'Fallon (Continued)							
Anticipated		Street Improvements (1091, 1095, 1104, 1105, 1201, 1263, 1265) 1200-4000 Prairie (Project Completed)	4.5	4.5	-	-			
Anticipated		Code Enforcement (1077, 1091, 1093, 1094, 1095, 1101, 1102, 1103, 1105, 1202, 1263, 1264, 1265) (Project Completed)	31.6	31.6	-	-	Street Resurfacing/Lineal Feet  Premise Inspections/No. of Inspections Securing of Vacant Buildings/No. of Buildings Secured	1,716 184 10	1,716 184 10



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Incurs	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
FD-17	FY 2/79	(f)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Natural Bridge	118.0	118.0	-	-			
		Public Services (1071, 1072, 1074, 1075, 1076, 1077, 1081, 1085)	36.8	36.8	-	-			
		(Project Completed)							
		Provision of In-Home Services/No. of Persons Served						350	350
		Provision of Recreational Activities/No. of Activities Held						5	5
		Weed Cutting and Debris Removal/No. of Lots Serviced						18	18
		Tree Planting Activities/No. of Trees Planted						16	16
		Collection and Disposal of Bulk Refuse/Tonnage						309.6	309.6
		Public Housing Modernization (1076)	66.8	66.8	-	-			
		Euclid Plaza Apartments 5310 North Euclid							
		Code Enforcement (1071, 1072, 1074, 1075, 1076, 1077, 1081, 1085)	8.6	8.6	-	-			
		(Project Completed)							
		Street Improvements (1085) 7500-7700 North Broadway	5.8	5.8	-	-			
		(Project Completed)							
		Securing of Vacant Buildings/No. of Buildings Secured						2	2
		Premise Inspections/No. of Inspections						61	61
		Street Resurfacing/Linear Feet						1,782	1,782



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Period	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-FB-18	PB 2/79	Baden/Riverview	265.0	265.0	-	-			
		Public Services (1073,1081,1082,1083,1084,1085)	201.4	201.4	-	-	Provision of Meal Services/No. of Meals Served	26,269	26,269
		(Project Completed)					Provision of In-Home Services/No. of Persons Served	374	374
							Provision of Recreational Activities/No. of Activities Held	169	169
							Provision of Community Educational Activities/No. of Persons Enrolled	1,366	1,366
							Provision of Neighborhood Meeting Space/No. of Meetings Held	249	249
							Provision of Legal Asst. to the Elderly No. of Persons Served	1	1
							Collection and Disposal of Refuse/Tonnage	758.2	758.2
							Apprehension of Stray Dogs/No. of Strays Apprehended	72	72
							Rat Inspections/No. of Inspections	4,630	4,630
							Weed Cutting and Debris Removal/No. of Lots Serviced	10	10
							Tree Planting Activities/No. of Trees Planted	104	104
							Securing of Vacant Buildings/No. of Buildings Secured	2	2
							Premise Inspections/No. of Inspections	320	320
Amended	Amended	Code Enforcement (1073, 1081, 1082, 1083, 1084, 1085)	32.0	32.0	-	-	Street Resurfacing/Lineal Feet	5,016	5,016
		(Project Completed)					Sidewalk Reconstruction/Square Feet	1,450	1,450
Amended	Amended	Street Improvements (1081, 1085, 1083)							
		8500-8600 Newby, 7800-8400 North Broadway	31.6	31.6	-	-			
Amended	Amended	1100 Riverview, 8500 Partridge, 8600 North Broadway							
		(Project Completed)							

Page 1 of 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number	Fiscal Year Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
PH-1	FR 2/79	Section 8 Marketing: Rehabilitation of Private Properties (CW) (Project Completed)	100.0 100.0	98.7 98.7	- -	1.3 1.3	Registration of Tenants/No. of Tenants Registered Registration of Developers/No. of Developers Registered	745 19	800 200
PH-2	FR 2/79	11 (b) Financing: Rehabilitation of Private Properties (CW) (Project Completed)	1731.7	1727.5	-	4.2	Rehabilitation of Substandard Housing Units/No. of Units Rehabilitated	529	400
PH-2	FR 2/79	Section 8 Support: Rehabilitation of Private Properties (CW)	1,511.0 1,511.0	1365.9 1365.9	-	145.1 145.1	Rehabilitation of Substandard Housing Units/No. of Units Rehabilitated	240	400
PH-3	FR 2/79	Housing Implementation: Rehabilitation of Private Properties (CW) (*The Guarantee portion of this program is responsive and no projections were ever made as to how many loans would be guaranteed.)	4,152.9 4,152.9	3646.5 3646.5	506.4 506.4	0 0	Rehabilitation of Substandard Housing Units/No. of Housing Units Rehabilitated	637	661
PH-4	FR 2/79	Senior Home Security: Rehabilitation of Private Properties (CW) (Project Completed)	408.2 408.2	405.2 405.2	- -	3.0 3.0	Provision and/or guarantee of loans for home buyers and persons seeking Home Improvements Loans/No. of Loans Made or Secured	19	4
PH-5	FR 2/79	Emergency Housing: Public Services (1014,1015,1016,1017,1156,1233,1243,1244, 1234,1224,1232,1173,1185,1221,1231,1171,1172,1181,1052,1122,1124,1055,1066,1123,1112,1111,1192,1121,1072,1073,1074,1075,1076,1077,1091,1093,1094,1095,1105,1202,1264,1265,1102,1203,1261,1262,1263,1213,1214,1251,1252,1253,1254,1211,1212,1115,1104,1201) (Project Completed)	172.2 172.2	150.5 150.5	- -	21.7 21.7	Home Repair/No. of Homes Repaired Energy Conservation/No. of Homes Weatherized Safety Security/No. of Homes Secured Provision of Temporary, Emergency Housing/No. of Persons Served	1,994 529 1,235 281	350 650 600 281



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Completed Activities Locations of Physical Development Activities	CMRG Amount (thd of \$)				Type of Product and Unit of Measure (b)	Number of Units	
			Total Estimated Cost (c)	Expenditures (d)	Unliquidated Obligations (e)	Unobligated Balance (f)		Completed (g)	Total Authorized (h)
18-6	78 2/79	<u>Building Permit Support:</u> Rehabilitation of Private Properties (CW)  (Project Completed)	76.4	69.6	-	6.8	Review Building Plans and Plans for Rehabilitation/No. of Plans Reviewed	412	960
18-7	78 2/79	<u>Neighborhood Marketing Services:</u> Public Services (CW)  (Project Completed)	160.0	156.9	-	3.1	Handling of Inquiries and Referrals Concerning Housing Opportunities in City Neighborhoods/No. of Inquiries No. of Referrals	2,850	3,000
18-1	78 5/79	<u>Neighborhood Commercial District Revitalization:</u> Acquisition for Economic Development (1066,1081,1163,1165,1241)  Public Facilities and Improvements for Economic Development (1066,1081,1163,1165,1241,1242)  South Grand Commercial District 3000-3100 South Grand  (This project is also funded in 1978).	456.0	300.9	38.0	117.1	Conduct market area analysis/completion of market area analysis	02	4
			90.0	48.4	38.0	4.0			
			365.6	252.5	-	113.1			
							Reconstruction of Curbs/Lineal Feet	20,028	20,028
							Reconstruction of Sidewalks/Square Ft.	33,936	33,936
							Installation of Lighting Facilities/No. of Lights Installed	29	2
							Landscaping Activities/No. of Trees and Shrubs Planted	50	5
							Installation of Traffic Signalization Facilities/No. of Intersections		
							Construction of Handicapped Ramps/No. of Ramps Constructed		10



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FED-1	FY 5/79	Neighborhood Commercial District Revitalization: Public Facilities and Improvements for Economic Development (Cont'd.)							
		Cherokee Commercial District 2600-2900 Cherokee					Construction of Curbs/Lineal Feet	5,000	5,000
		(This project is also funded in 1978).					Construction of Sidewalks/Square Feet	50,557	50,557
							Landscaping Activities/No. of Trees and Shrubs Planted	106	106
								100	100
		North Kingshighway Commercial District 1200-1400 North Kingshighway					Construction of Handicapped Ramps/No. of Ramps Constructed	16	16
		(This project is also funded in 1978).					Construction of Curbs/Lineal Feet	3,801	3,801
							Construction of Handicapped Ramps/No. of Ramps Constructed	16	16
							Construction of Sidewalks/Square Feet	52,912	52,912
							Intersection Improvements/No. of Intersections Improved	1	1
FED-2	FY 2/79	LDC/SBA 502 Loan Program: Special Activities by Local Development Corporation (CW) (Project Completed)	176.0	114.2	-	61.8	Landscaping Activities/No. of Trees and Shrubs Planted	53	53
			176.0	114.2	-	61.8	Provision of SBA 502 Loans/No. of Loans Made	3	40

100



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FED-1	FE 5/79	Industrial Land Acquisition: Acquisition for Economic Development (CW)	418.0	410.9	-	7.1	Acquisition of land for Industrial Development/No. of Appraisals/Studies Preparation of Plans/No. of Plans completed	2	2
			42.9	42.6	-	.3			
		Public Facilities and Improvements for Economic Development (CW)	375.1	368.3	-	6.8		3	3
FED-4	FE 5/79	(Project Completed) Promotion/Demonstration: Specially Authorized Economic Development Activities (CW)	149.2	144.4	4.6	.2	Conduct Market Analysis studies for the Adaptive Re-Use Program/No. of Studies Completed Develop Promotional strategy for Job expansion/No. of plans completed Business Training Courses/No. of Courses Presented Assistance in Contract Negotiating/No. of Contracts Assisted Assistance in Loan Procurements/No. of Loans Procured Assistance in Bond Procurement/No. of Bonds Procured Provision of Technical Assistance in Management Techniques/No. of Hours Assistance Given	85%	7
			149.2	144.4	4.6	.2			
FED-5	FE 2/79	Mo-Ean CCAC: Public Services (CW)	293.8	274.5	-	19.3	Assistance in Contract Negotiating/No. of Contracts Assisted Assistance in Loan Procurements/No. of Loans Procured Assistance in Bond Procurement/No. of Bonds Procured Provision of Technical Assistance in Management Techniques/No. of Hours Assistance Given	85%	1
		(Project Completed)	293.8	274.5	-	19.3		18	47
								972	500
FP-1	FE 2/79	Missouri Botanical Garden Restoration/Rehabilitation Historic Preservation (1171)	99.0	99.0	-	-	Restoration and Renovation of the Linnaean House and related structures/No. of Structures Renovated		
		(Project Completed)	99.0	99.0	-	-		1	4
2	FE 2/79	Landmarks and Urban Design Commission: Historic Preservation (CW)	25.0	-	-	25.0	Develop designation criteria for City Landmarks selection/Criteria Developed Selection of sites for Consideration/No. of Sites Selected	0%	1
			25.0	-	-	25.0		0%	10

101

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Mo.  
2. Grant Number



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-79-MC-29-0006

Project Number	Fiscal Year/Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Com-pleted	Total Produced
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FHP-3	FR 2/79	Planning for Preservation: Historic Preservation (CW)	49.5 49.5	35.3 35.3	- -	14.2 14.2	Completion of Architectural Survey Maps/Completed Maps Nominations to National Register of Historic Places/No. of Nominations Locate other sources of funds for Historic Preservation Activities/ No. of Applications and Proposals Submitted	2 4 2	2 4 2
FNS-1	FR 2/79	Neighborhood Beautification: Public Services (CW)  (Project Completed)	237.9 183.3	190.2 135.6	- -	47.7 47.7	Provision of Topsoil, Shrubs, Rail- road Ties, Grass Seed and Tools for Urban Beautification Activities/No. of Activities Completed	52	45
FSS-1	FR 2/79	Rehabilitation of Private Property (CW) (Project Completed)	54.6	54.6	-	-	Hauling of Debris/No. of Activities Completed	175	175
C/L0	FR 2/79	Relocation - Code Enforcement: Relocation Payments and Assistance (CW)  (Project Completed)	175.7	147.4	-	28.3	Provision of Relocation Services/No. of Served Households	266	250
		Redevelopment Opportunities for Women: Public Services (CW)  (Project Completed)	32.5 32.5	20.9 20.9	-	11.6 11.6	Provision of Counseling Services to Battered Women/No. of Women Served	26	226



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-79-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79-10-00	Exempt	South 13th Street Health Center:  Provision of Public Services (1231, 1232, 1233, 1234, 1235, 1241, 1242, 1243, 1244, 1245)  (Project Completed)	445.5	290.2	-	155.3	Provision of Medical Services/No. of Health Education Community Contracts Provision of Medical Services/No. of Internal Adult Medicine Contacts Provision of Medical Services/No. of Pediatric Medicine Contacts Provision of Medical Services/No. of Ob-Gyn Contacts Provision of Medical Services/No. of Transportation trips	477 2587 4363 5198 414	477 2587 4363 5198 414



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B- MC-29-0006

Project Number	Fiscal Year	Project Name Community Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Undisbursed Obligations	Unobligated Balance		Completed	Total Available
		(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
1	FY 12/79	Carondelet	470.8	431.6	14.2	25.0	Provision of meal services/no. of meals served	3337	3337
		Public Services (1014, 1015, 1017, 1156)	228.7	228.7			Provision of transportation for the elderly/no. of trips provided	2152	2152
							Provision of legal assistance to the elderly/no. of persons served	29	29
							Provision of social development services/no. of hours of social development	682	682
							Educational activities/no. enrolled	1594	1360
							Provision of neighborhood meeting space/no. of meetings held	132	132
							Provision of community recreational activities/no. of activities held	217	217
							Provision of day care services/no. of children	4652	4652
							Provision of health services/enrollment patients	401	320
							Encounters, home visits, patient trips	813	720
							Provision of phone assurance calls, social group activities, information and referral, health services/no. of persons served	189	80



City of Saint Louis, Missouri

B-80-MC-29-0006

GRANTEE PERFORMANCE REPORT PROJECT PROGRESS				B-80-MC-29-0006				Number of Units	
Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	COBG Amount (Thud of \$)				Type of Product and Unit of Measure	Completed	Total Projected
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance			
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
BD-NCA 1	FR 12/79	Carondelet  Public Services (Continued)					Securing of vacant buildings/no. of buildings secured	8	8
							Rat inspection/no. of inspections	7995	7995
							Lead poisoning inspections/no. of inspections	24	24
							Apprehension of stray dogs/no. of stray dogs apprehended	109	109
							Bulk refuse collection and disposal/cubic yards	2522	2522
							Weed cutting and debris removal/no. of lots	24	24
							Tree planting activities/no. of trees planted	156	156
		Code Enforcement (1014, 1015, 1016, 1017, 1156) (Project Complete)	18.8	18.8	--	--	Premise inspections/no. of inspections	459	459
		Street Improvements (1156, 1017)  100-200 Hill, 100-300 Elwood (Project Complete)	85.1	85.1	--	--	Street resurfacing/lineal feet Reconstruct curb and gutter/l.f. Reconstruct sidewalks/square feet	1188 2260 8580	1188 2260 8580
		(1017, 1015, 1117, 1156) 5800-5900 Michigan, 100-700 Steins, 5600-6200 Minnesota (Project Complete)					Street resurfacing/lineal feet	5234	5234



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

11 Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

GRANTEE PERFORMANCE REPORT PROJECT PROGRESS				CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance	Completed		Total Projected	
(A)	(B)	(C)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	
1-NRA 1	TR 12/79	Carondelet								
		Street Improvements (Continued)								
		(1014, 1156, 1017, 1156)								
		500-700 Dover, 5600, 6900 Pennsylvania								
		(Project Completed)								
		Park Improvements	113.2	99.0	14.2	-	Sidewalk reconstruction/square feet	4618	4618	
		(1013)								
		Carondelet Park								
		Acquisition	25.0			25.0	Renovate Picnic shelter/No. of Shelters	1	1	
							Light ballfields/No. of ballfields	20%	2	
					Reroof fieldhouse/No. of fieldhouses	1	1			
					Renovate mansion/No. of mansions	1	1			
					Sidewalk reconstruction/square feet	100	100			
					Curb reconstruction/lineal feet	560	560			
					Street resurfacing/square feet	73800	73,800			
					Title searches/no. of title searches	0	4			
					Appraisals/no. of appraisals	0	4			
					Acquisition of parcels/no. of parcels acquired	0	2			



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-HSA-4	FY 12/79	Benton Park	508.8	452.7	52.9	3.2			
		Public Services (1233, 1243, 1244) (Project Complete)	119.7	119.7		--	Provision of meal services/No. of meals served	6174	6174
							Provision of transportation for elderly residents/No. of trips provided	3558	3558
							Provision of legal assistance for the elderly/No. of persons served	19	19
							Provision of homemaker chore service /No. of persons served	185	185
							Provision of social development services/No. of hours of social development	1126	1126
							Educational Activities/No. enrolled	187	187
							Provision of Community Recreation Activities/No. of activities held	192	192
							Securing of vacant buildings/No. of buildings secured	18	18
							Rat inspections/No. of inspections	8418	8418
							Lead Poisoning inspections/No. of inspections	53	53
							Apprehension of stray dogs/No of strays apprehended	217	217



GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Account Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
NO-RSA-4	FY	Benton Park							
		Public Services (Cont'd)							
							Bulk Refuse Collection & Disposal/ cubic yards	1095	1095
							Weed cutting and debris removal/No. of lots	14	14
							Tree planting activities/No. of trees planted	247	247
		Code Enforcement (1233, 1243, 1244) (Project Complete)	40.8	40.8	--	--	Premise inspections/No. of inspection	992	992
		Street Improvements (1233, 1243)	280.8	280.8	--	--	Street resurfacing/lineal feet	850	850
		1900-2000 Senate, 1900-2000 Congress, 2100-2300 Victor, 2600-2800 Salena (1243)					Curb reconstruction/lineal feet	6379	6379
		2300 Arsenal					Sidewalk reconstruction/Square feet	27,603	27,603
		(1243, 1244)					Cul-de-sac construction/No. of cul- de-sacs	1	1
		3000-3500 Lem, 2000-2100 Withnell, 300-2100 Withnell (Project Complete)					Street Resurfacing/lineal feet	2130	2130
		Park Improvements (1243)	67.5	11.4	52.9	3.2			
		Benton Park							
		2000 S. Jefferson					Construct and light tennis courts/ No. of courts	752	2
		(1243)							
		Overlook Recreation Center					Repair/Renovate recreation center/ No. of centers	1	1
		2200 S. Jefferson							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	FNU Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thrd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
NSA-4	FR 79	Benton Park  Other activities integral to Neighborhood Strategy Area Implementation:  <u>Housing</u>  Housing Implementation Program (CDBG)  Southside Neighborhood Housing Services (*Private Investment)  Section 312 Rehabilitation Loan Program (Single Family) One loan was approved for this NSA	(119.3) (170.6*)     ( 27.0)	     ( 27.0)			Provision of Home Improvement Loans/ No. of loans made  Rehabilitation of housing units/No. of units	0  1	20  1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee City of Saint Louis, Missouri  
2. Grant Number B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Accounts Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-XSA 5	FR 12/79	Soulard  Public Services (1232, 1233, 1234)  (Project Complete)	526.7	513.5	13.2	--			
			83.9	83.9		--	Provision of meal services/no. of meals served	5228	5228
							Provision of transportation for elderly residents/no. of trips provided	3558	3558
							Provision of legal assistance/no. of persons served	19	19
							Provision of homemaker chore services/no. of persons served	120	120
							Provision of social development services/no. of hours of social development	954	954
							Provision of community recreation activities/no. of activities	158	158
							Provision of educational activities/no. enrolled	187	187
							Rat Inspections/no. of inspections	3565	3565
							Lead poisoning inspections/no. of inspections	42	42
							Apprehension of stray dogs/no. of stray dogs apprehended	81	81



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of Saint Louis, Missouri**

2. Grant Number  
**B-80-MC-29-0006**

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 5	FR 12/79	Public Services (Continued)					Bulk refuse collection and disposal/ cubic yards	715	715
							Weed cutting and debris removal/ no. of lots	77	77
							Tree planting activities/no. of trees planted	230	230
							Securing of vacant buildings/no. of buildings secured	9	9
		Code Enforcement (1232, 1233, 1234) (Project Complete)	8.9	8.9			Premise inspections/no. of inspec- tions	219	219
		Street Improvements (1232, 1234) 1700-200 9th, 1200 Allen Market Lane, 700-900 Shenandoah	343.4	343.4	--	--	Street resurfacing/lineal feet	264	264
							Curb reconstruction/lineal feet	3327	3327
							Sidewalk reconstruction/square feet	35397	35397
							Landscaping activities/no. planted	183	183
		(1234) 2000 S. 9th, 700 Shenandoah					Sidewalk reconstruction/square feet	1685	1685
		(Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)	(h)	(i)	(j)
B-80-MC-29-0006	12/79	Soulard Park Improvements (1233, 1244) 13th and Lynch Park, 1300 Lynch	90.5	77.3	13.2	-	Install benches/no. of benches	6	6
							Install trash receptacles/no. of receptacles	6	6
							Curb reconstruction/lineal feet	18	18
							Sidewalk reconstruction/square feet	4714	4714
							Retaining wall/lineal feet	12	12
							Install topsoil/cubic yards	317	317
							Tree removal/no. of trees	6	6
							Landscaping/no. of trees and shrubs	146	146
							Sodding/square feet	17109	17109
		(Project Completed)							
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Housing							
		Section 312 Rehabilitation Loan Program (Multi-Family) Mead-McClellan II	567.0**	(567.0)					
			597.0***	(597.0)					
		Graduated Interest Reduction:							
		Provision of assistance to developers of single-family for-sale units for financing assistance to purchasers	26.4	26.4			Provision of market rate housing units/total no. of units	21	21
			263.8	(263.8)			Number of sales closed	5	5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year/Quarter	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(a)	(c)	(d)	(e)	(f)	(g)	(h)
80-NSA 5	FR 12/79	Housing (continued)							
		St. Louis Mortgage Plan: Partial guarantee of home purchase/rehabilitation loans to enhance financing potential	-	-			Number of loans closed	1	1
		Section 312 Single-Family: Rehabilitation of owner-occupied one - four family structures	( 27.0)	( 27.0)			Number of units rehabilitated.	1	1
		Section 8 Support: Rehabilitation of subsidized rental units	280.1 (906.5)	280.1 (906.5)			Number of units rehabilitated	26	26
		** Total loan amount							
		*** Total development cost							



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Count placed	Total Program total
			(d)	(e)	(f)	(g)		(h)	(i)
NSA 6	FR 12/79	LaSalle Park  Public Services (1224, 1232, 1234)  (Project Complete)	1357.0	1277.7	42.5	36.8			
			168.0	168.0		--	Provision of meal services/no. of meals served	69543	69543
							Provision of transportation for elderly residents/no. of trips provided	488	488
							Provision of legal assistance to the elderly/no. of persons served	36	36
							Provision of in-home services/no. of persons served	91	91
							Provision of social development services/no. of hours of social development	154	154
							Provision of day care services/no. of children	15661	15661
							Provision of educational activities/no. of persons enrolled	187	187
							Provision of community recreation activities/no. of activities	183	183
							Rat inspection/no. of inspections	1334	1334
							Lead poisoning inspections/no. of inspections	39	39

114



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thed of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-HSA 6	FY 12/79	LaSalle Park							
		Public Services (Continued)							
							Apprehension of stray dogs/no. of stray dogs apprehended	25	25
							Bulk refuse collection and disposal/cubic yards	715	715
							Weed cutting and debris removal/no. of lots	19	19
							Tree planting activities/no. of trees planted	19	19
							Securing of vacant buildings/no. of buildings secured	9	9
		Code Enforcement (1224, 1232, 1234) (Project Complete)	.5	.5					
		Street Improvements (1232) 1600 St. Ange (Project Complete)	6.2	6.2	-0-	-0-	Premise inspections/no. of inspections	24	24
		Public Housing Modernization (1224, 1232)	797.6	797.6	--	--	Street resurfacing/lineal feet	148	148



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PURPOSES

1. Name of Client  
City of St. Louis, Missouri  
2. Grant Number  
B- HC-29-0006

Project Number	Fiscal Year	Project Name Compassionate Activities Location of Project (Performance Activities)	CDBG Amount (thousands of \$)				Type of Product and Unit of Measure	Number of	
			Total Estimated Cost	Expenditures	Unobligated (alligations)	Unobligated Balance		Completed	
			(M)	(M)	(M)	(M)	(M)	(M)	
100	10/79	LaSalle Park							
		Public Housing Modernization (continued)					Design work for entrance way/Designs completed	71	
		East-Webb Apartments							
		Peabody Apartments					Electrical service feeder capacity improvement/buildings completed	2	
							Apartment renovation/apartments renovated	19	7
		LaSalle Park Village					Interior Painting/painting projects completed	1	1
							Landscaping design work/designs completed		
							Trash facility upgraded/facilities upgraded	1	1
							Apartment renovation/apartments renovated	2	2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B- MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-MSA 6	FY 12/79	Lafayette Park							
		8th Street - Putger to Lebanon (1224) 800 Block 8th Street - Hickory Street	195.5	155.7	39.8	-	Street resurfacing/lineal feet	1144	1144
							Street lights installed	3	6
							New Curbs/lineal feet	1768	1144
							New sidewalks/square feet	12764	8380
		Park Improvements (1234) Leisure Park, 1400 Tucker Boulevard (Project Completed)	82.6	61.9	2.7	18.0	Construction of cul-de-sac	1	1
							Install play equipment/no. of pieces	40%	5
							Landscaping/no. of trees and shrubs	32	79
		(1232, 1234) Souldard Recreation Center, 1600 S. 18th 12th and Park Recreation Center, 1400 Tucker					Install drinking fountain/no. of fountains	0	1
		(1224) Mestres Park Extension, 1200 Tucker					Repair/renovate recreation center/no. of centers	45%	2
		(1224) Mestres Park Existing, 1200 Tucker					Construction of walkways/square feet	1740	1740
							Trees planted/no. of trees	156	156
							Trees removed/no. of trees	10	10



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B- MC-29-0006

Project Number	Fiscal Year Month	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of 3)				Type of Product and Unit of Measure (c)	Number of Units	
			Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (h)	Total Produced (i)
FR 12/79		Clearance (1224) 1000 Block of Chouteau, C.B. 461					Demolition of industrial building/ no. of buildings	1	1
		(1224) Relocation, 1000 Block of Chouteau C.B. 461	5.1	5.1	--	--	Relocation of business/no. of business	1	1
		(1224) Acquisition, 1000 Block of Chouteau C.B. 461	101.5	82.7	--	18.8	Acquisition/no. of parcels acquired	2	2
			900.0	203.9	98.5	597.6			
FR 12/79		Lafayette Towne							
		Public Services (1172, 1185, 1221, 1231) (Project Complete)	71.1	71.1	--	--	Provision of meals to the elderly/ no. of meals served	24190	24190
							Provision of transportation to elderly resident/no. of trips provided	4078	4078
							Provision of legal assistance to the elderly/no. of persons served	18	18
							Provision of homemaker chore services/ no. of persons served	327	327
							Provision of social development services/ no. of hours of social development	1544	1544
							Provision of neighborhood meeting space/ no. of meetings held	150	150
							Provision of community recreation activities/no. of activities held	177	177
							Rat inspections/no. of inspections	3603	3603
							Lead poisoning inspections/no. of inspections	19	19
							Apprehension of stray dogs/no. of stray dogs apprehended	55	55



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA-7  Amended	FR 12/79	Lafayette Towne Public Services (cont'd.)					Bulk refuse collection and disposal/ cubic yards	522	522
							Weed cutting and debris removal/no. of lots	13	13
		Acquisition					Securing of vacant buildings/no. of buildings secured	9	9
		Street Improvements	337.0	86.7	63.5	186.8	Acquire parcels/no. of parcels acquired	0	7
		(1173, 1185) 1100-1700 Compton	398.1	23.3	-	374.8	Street Resurfacing/Lineal Feet	2736	2736
		(1221) 2800 Rutger, 2800 Hickory					Sidewalk Reconstruction/Square Feet	307	307
		(1231) 2700 Lafayette, Lafayette-Oregon(South Side of Lafayette from California to Oregon)					Preparation of Design/completed plans	0	5
							New sidewalks/square feet	0%	N/A
							New curbs/lineal feet	0%	N/A
		(1231) 2600 Lafayette (Jefferson to Ohio					Entrance feature	0%	N/A
							New sidewalks/square feet	0%	N/A
							New curbs/lineal feet	0%	N/A
							Alley Reconstruction/square feet	0%	N/A
							New sidewalks/square feet	0%	N/A
		(1231) 1500 Ohio (Park to St. Vincent)					New curbs/lineal feet	0%	N/A
							Asphalt Resurfacing/square feet	0%	N/A
							New sidewalks/square feet	0%	N/A
							New Curbs/lineal feet	0%	N/A



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year Start	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure (h)	Numbers of Units	
			Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Funded
			(d)	(e)	(f)	(g)		(i)	(j)
17/79	FY	(1231) 2700 Park (Median California to just west of Jefferson)					New curbs/lineal feet	0Z	N/A
							Construction of Median/square feet	0Z	N/A
		(1231) Bar Branch Library Parking lot 2600 Jefferson					Construction of asphalt parking lot/ square	0Z	N/A
		Lafayette Towne (1231) Street Improvements Design					Preparation of Design Plans/No. of plans	0	5
		(1231) 2700 Lafayette Lafayette-Oregon (South side of Lafayette from California to Oregon)					New sidewalk/square feet	0Z	N/A
							New curbs/lineal feet	0Z	N/A
							Entrance feature	0Z	N/A
		(1173, 1231) Capital Improvement Plan	35.0	-	35.0	-	Preparation of Capital Improvement Plan	0	1
		Park Improvements (1231) Tambo Park	58.8	22.8	-	36.0	Site clearance/no. of lots	0Z	N/A
							Asphalt paving/square feet	0Z	N/A
		(1185) Buder Recreation Center, 2900 Hickory					Landscaping/no. of trees planted	0Z	N/A
		Other activities integral to Neighborhood Strategy Area Implementation Housing					Repair/renovate recreation center/ no. of centers	0	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of Saint Louis, Missouri**

2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 7	FR 12/79	Lafayette Towne  Housing (Continued)  Section 312 Rehabilitation Loan Program (Single-family) Two loans were approved for this NSA  Section 312 Multifamily Rehabilitation of market rate rental units  Housing Implementation Program (CDBG) Caroline Apartments  * (Private Investment)	( 53.5)    ( 648.0) ( 750.0)   ( 712.4) (3,153.8)	( 53.5)    ( 712.4) (3,153.8)			Rehabilitation of housing units/ no. of units  Number of units rehabilitated   Provision of 84 market-rate and 28 subsidized housing units/total no. of units	2  12	2  24



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities (Location of Physical Development Activities)	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
B-80-MC-29-0006	FY 12/79	Midtown Medical Center	681.4	566.6	114.8	-			
		Public Services (1172, 1173, 1181, 1185)	107.4	107.4	-	-			
		(Project Complete)							
							Provision of meal services/no. of meals served	3435	3435
							Provision of transportation for elderly residents/no. of trips provided	1980	1980
							Provision of legal assistance to the elderly/no. of persons served	37	37
							Provision of homemaker chore services/no. of persons served	363	363
							Provision of social development services/no. of hours of social development	627	627
							Educational activities/no. of persons enrolled	1884	1884
							Provision of neighborhood meeting space/no. of meetings held	74	74
							Rat inspections/no. of inspections	3074	3074
							Lead poisoning inspections/no. of inspections	24	24
							Apprehension of stray dogs/no. of stray dogs apprehended	170	170



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year/Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thud of \$)				Type of Product and Unit of Measure	Number of	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	...
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
D-NSA B	FR 12/79	Midtown Medical Center  Public Services (Continued)  (Project Completed)					Bulk refuse collection and disposal/ cubic yards	522	5
							Weed cutting and debris removal/no. of lots	12	
							Tree planting activities/no. of trees planed	1	
							Securing of vacant buildings/no. of buildings secured	12	
		Code Enforcement (1172, 1173, 1181, 1185) (Project Complete)	44.5	44.5	--	--	Premise inspections/no. if inspec- tions	1084	10
		Street Improvements (1173, 1185) 1100-1700 Compton (Project Completed)	295.0	245.2	49.8		Street resurfacing/lineal feet	2736	27
		(1172, 1181) 3900-4200 McRee, 4100 Folsom (Project Completed)					Sidewalk reconstruction/square feet	2260	22
		(1172, 1173)					Preparation of Design Plans/No. of plans	1	
		Design Street Improvements					Cul-de-Sac Construction/ no. of Cul-de-sac	3	
		(1173) Tiffany Neighborhood cul-de-sacs 3700 Blaine at W. side Tiffany Park 3700 McRee at S. Boundary Tiffany Park 3600 Folsom at 6001 w. of Grand							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year/Period	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 8	FY 12/79	street improvements (cont'd.)					New curbs/lineal feet	2020	2020
		(1173) Folsom 3700-3900 Folsom					New sidewalks/square feet	10200	10200
		(1173) 3500 Caroline (Grand to Theresa)					New curbs/lineal feet	340	340
		(1173) 1300-1500 Theresa (Park to Rutger)					New sidewalks/square feet	10480	10480
							Sodding/square yards	800	800
							Sidewalk removal/square yards	1095	1095
		Park Improvements					Development of New Park/Facilities		
		Tiffany Park	234.5	169.5	65.0	-	Shelter	1	1
		(Project Completed)					Playground	1	1
							Basketball court	1	1
		Housing					Landscaping/no. trees	1	1
		Housing Implementation Program (CDBG)							
		Tiffany NSA Section 8 (Private Investment*)	( 475.6) (2830.7)*				Provision of subsidized housing units/total no. of units	0	60



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(d)	(e)	(f)	(g)		(h)	(i)
FR 12/79	Midtown Medical Center Housing Section 312 Rehabilitation Loan Program (Single-family) One loan has been approved for this NSA  Section 312 Rehabilitation Loan Program (Multi-family) 39th and McRee  Graduated Interest Reduction: Provision of assistance to developers of single-family units for financing assistance to purchaser  ** Total Loan Amount *** Total Development Cost	( 27.0)   ( 486.0) ( 530.0)  40.4	( 27.0)   * (486.0) * (530.0)  40.4			Rehabilitation of housing units/no. of units   Provision of market-rate housing units/total no. of units  Number of units rehabilitated	1   18  1	1   18  1



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thpd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projects
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
80-MSA 9	F8 12/79	Housing							
		Code Abatement: Abatement of code violations on structures occupied by low-income owners	2.4	2.4			Number of owners assisted	1	1
		Graduated Interest Reduction: Provision of assistance to developers of single-family for-sale units for financing assistance to purchasers	13.3	13.3			Number of sales closed	3	3



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 10	FR 12/79	Housing Graduated Interest Reduction; Provision of assistance to developers of single-family for-sale units for financing assistance to purchasers Public Housing Modernization Parkview Apartments	26,4 ( 263.8)	26,4 (263.8)			Number of sales closed	5	5
			3,900	3,900			Engineering study		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-RSA 11	FR 12/79	Pershing-Waterman	561.7	380.1	-	181.6			
		Public Services (1052, 1121)	178.2	178.2	-	--			
		(Project complete)							
							Provision of meal services/no. of meals served	34087	34087
							Provision of transportation for elderly residents/no. of trips provided	373	373
							Provision of legal assistance to the elderly/no. of persons served	26	26
							Provision of homemaker chore service/no. of persons served	719	719
							Provision of social development services/no. of hours of social development	118	118
							Provision of educational activities/no. enrolled	1934	1934
							Provision of neighborhood meeting space/no. of meetings held	61	61
							Provision of community recreation activities/no. of activities held	180	180
							Rat inspections/no. of inspections	3872	3872
							Lead poisoning inspections/no. of inspections	74	74



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-858 11	FY 12/79	Pershing-Waterman							
		Public Services (Continued)							
							Apprehension of stray dogs/no. of stray dogs apprehended	34	34
							Bulk refuse collection and disposal/cubic yards	1744	1744
							Weed cutting and debris removal/no. of lots	24	24
		Code Enforcement (1052, 1121) (Project Complete)	7.3	7.3			Securing of vacant buildings/no. of buildings secured	12	12
		Street Improvements 5900 Block of Pershing	376.2	194.6	-	181.6	Premise inspections/no. of inspections	184	150
							New sidewalks/square feet	11250	11250
							New curbs/lineal feet	2250	2250
		McPherson Mall					Feature lighting/no. of lights	47	47
							Entry feature/no. of features	1	1
							Construction of mall/no. of malls constructed	0%	1

HUD 4950 2 (1-80)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-KSA 11	FR 12/79	Pershing-Waterman							
		Street Improvements (Continued)							
		(1052) 5900 Waterman, 6000 McPherson, 5900 Kingsbury					Design activity/no. of designs	1	1
		(1121) 5200 Waterman					Design activity/no. of designs	50%	1
		(Project Completed)							
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Housing							
		Housing Implementation Program (CDBG)							
		DeBaliviere Place III							
		(Private Investment*)	521.1	521.1					
			4625.5)	(4625.3)					
		St. Louis Mortgage Plan:							
		Partial guarantee of home purchase/rehabilitation loans to enhance financing potential	-	-			Provision of 87 market-rate and 45 subsid'ed housing units/total no. of units	132	132
		Section 312 Single-Family:					Number of loans closed	1	1
		Rehabilitation of owner-occupied one-four family units	(27.0)	(27.0)					
		Code Abatement:					Number of units rehabilitated	1	1
		Code violation on structures occupied by low-income owners	.5	.5			Number of owners assisted	2	2
		Graduated Interest Reduction:							
		Provision of assistance for developers of single-family for-sale unit for financing assistance to purchasers	258.6	258.6			Number of sales closed	52	52



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Obligated Obligations	Unobligated Balance		Completed	Proposed
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-RS-11	FR 12/79	Housing (continued) Public Housing Modernization: Cabanne Way		98,771			Apartment Renovation		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Time Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Amount Completed
		Total Estimated Cost	Expend itures	Unliquidated Obligations	Unobligated Balance		
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
USA FR 12/12/79	Housing						
	Section 312 Single-Family: Rehabilitation of owner-occupied one-four family units	( 27.0)	( 27.0)			Number of units rehabilitated	1
	Code Abatement: Abatement of code violations on structures occupied by low-income owners	20.0	7.9				3
	Public Housing Modernization						
	Page Manor	2800	2800			Exterior painting	
	Cabanne Courts	9814	9814			Exterior painting	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	To Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 13	FR 12/79	Union-Sarah	1,088.8	939.5	52.3	97.0			
		Public Services (1055, 1066, 1111, 1112, 1121, 1122, 1123, 1124, 1192)	379.6	379.6		--	Provision of meal services/no. of meals served	17773	1777
		(Project Complete)					Provision of transportation for elderly residents/no. of trips provided	4160	4160
							Provision of legal assistance to the elderly/no. of persons served	25	25
							Provision of homemaker chore services/no. of persons served	1590	1590
							Provision of social development services/no. of hours of social development	1318	1318
							Provision of educational activities/no. enrolled	3096	3096
							Provision of community recreational activities/no. of activities held	225	225
							Provision of neighborhood meeting space/no. of meetings held	269	269
							Pre-school development/no. of children served	5562	1556
							Apprehension of stray dogs/no. of stray dogs apprehended	230	230



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of Saint Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	Comments
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance			
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 13	FR 12/79	Union-Sarah (Continued)					Rat inspections/no. of inspections	14088	
							Lead poisoning inspections/no. of inspections	81	
							Bulk refuse collection and disposal/ cubic yards	5234	
							Weed cutting and debris removal/ no. of lots	303	
							Tree planting activities/no. of trees planted	125	
							Securing of vacant buildings/no. of buildings secured	28	
		Code Enforcement (1055, 1066, 1111, 1112, 1121, 1122, 1123, 1124, 1192) (Project Complete)	17.8	17.8	--	--	Premise inspections/no. of inspec- tions	444	44
		Street Improvements (1123) Lewis Place Gates Restoration, 4500 Taylor	252.7	198.4	39.1	15.2	Restoration of entry feature	103	
		(1055, 1122, 1123) 5000-5200 Cates, 5000-5200 Maple, 5000-5200 Vernon, 5000-5200 Raymond, 5000-5200 Kensing- ton, 5000-5200 Cabanne, 4900 Fountain (Project Completed)					Curb reconstruction/lineal feet	1385	36.80
		(1055, 1066) 5000 Wells, 5100-5200 Maple, 5100 Vernon (Project Completed)					Sidewalk reconstruction/square feet	61420	46305
		(1122, 1123) 5000-5200 Enright (Project Completed)					Street resurfacing/lineal feet	264	264
							Sidewalk reconstruction/square feet	2304	2304
							Street resurfacing/lineal feet	3300	3300



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-MC-29-0006

GRANTEE PERFORMANCE REPORT									
PROJECT PROGRESS									
Project Number	Fiscal Year/Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Required
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 13	FR 12/79	Union-Sarah Public Facilities for Economic Development	368.5	305.8	-	62.7			
		Park Improvements (1122) West End Recreation Center, 5200 Enright (Project Completed)	57.4	25.1	13.2	19.1	Repair/renovate recreation center/ no. of centers	1	1
		Public Housing Modernization Euclid Plaza	12.8	12.8	-	-	Exterior painting/painting completed	1	1
		Other activities integral to Neighborhood Strategy Area Implementation							
		Housing							
		Housing Implementation Program (CDBG)							
		Roosevelt Towne (*Private Investment)	600.0 (4974.0)	600.0 (4974.0)			Provision of subsidized housing units/ total no. of units	154	154
		Enright Condominiums (*Private Investment)	75.0 (288.0)*	75.0 (288.0)			Provision of market-rate housing units/total no. of units	6	6
		Section 312 Rehabilitation Loan Program (Single-family) Three loans have been approved for this NSA	(106.2)	(106.2)			Rehabilitation of housing units/ no. of units	4	4
		Section 312 Rehabilitation Loan Program(Multi-family)	324.0** (350.0)***	324.0 (350.0)			Provision of market-rate housing units/ total no. of units	12	12
		Union-Sarah City Venture Partnership							
		** Total Loan Amount							
		***Total Development Cost							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unliquidated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
80-NSA FR 13 12/79		Housing (continued)						
		Section 8 Support: Rehabilitation of subsidized rental units	251.1 (544.6)	251.1 (544.6)			Number of units rehabilitated	6
		Code Abatement: Abatement of code violations on structures occupied by low-income owners	7.6	7.6			Number of owners assisted	5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unliquidated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
80-NSA 14	FR 12/79	Housing  Section 312 Single-Family: Rehabilitation of owner-occupied one-four family structures  Code Abatement: Abatement of code violations on structures occupied by low-income owners  Public Housing Modernization  Warwood Apartments	  27.0  5.3  4,980 7,808	  27.0  5.3  4,980 7,808			  Number of units rehabilitated  Number of units rehabilitated   Roof, continuation Plumbing, continuation	  1  7  



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of Saint Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thad of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expend-Itures	Unliquidated Obligations	Unobligated Balance		Com-pleted	Total Projects
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 15	FR 12/79	Walnut Park	1984.3	1315.7	576.4	92.2			
		Public Services (1072, 1073, 1074, 1075, 1076, 1077)  (Project Complete )	377.4	377.4	—	—	Provision of meal services/no. of meals served	24292	24292
							Provision of transportation for elderly residents/no. of trips provided	6257	6257
							Provision of legal assistance to the elderly/no. of persons served	36	36
							Provision of homemaker chore ser-vices/no. of persons served	1850	1850
							Provision of social development services/no. of hours of social development	2109	2109
							Provision of educational activities/no. of persons enrolled	1446	1446
							Provision of neighborhood meeting space/no. of meetings held	354	354
							Provision of community recreational activities/no. of activities	92	92
							Rat inspections/no. of inspections	19711	19711
							Lead poisoning inspections/no. of inspections	88	88



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 15	FY 12/79	Walnut Park							
		Public Services (Continued)							
							Apprehension of stray dogs/no. of stray dogs apprehended	656	656
							Bulk refuse collection and disposal/cubic yards	0171	10171
							Weed cutting and debris removal/no. of lots	522	522
							Tree planting activities/no. of trees planted	94	94
		Code Enforcement (1072, 1073, 1074, 1075, 1076, 1077) (Project Complete)	102.1	102.1	--	--	Securing of vacant buildings/no. of buildings secured	10	10
		Street Improvements (1075, 1076) 4500-5400 N. Kingshighway (Project Completed)	295.7	295.7	--	--	Premise inspections/no. of inspections	2478	2478
		(1077, 1101, 1102, 1075, 1073, 1072, 1074) 4100-4900 Lee, 5200-5300 Durant, 6100 Harney, 5600 Summit Place, 5000-5800 Thekla (Project Completed)					Curb reconstruction/lineal feet	5533	5533
		(1073, 1076, 1077, 1075) 5700 Floy, 4800 Bessie, 3700 Shreve, 6000 Thekla, 4500 Durant, 4500 Ruskin (Project Completed)					Sidewalk reconstruction/square feet	25327	25327
							Street resurfacing/lineal feet	4072	14072
							Sidewalk reconstruction/square feet	0922	10922



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-MC-29-0006

Project Number	Fiscal Year Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Thru	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Funded
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
D-NSA 15	FR 12/79	Walnut Park					Acquisition of Health Center Buildings	2	2
		Neighborhood Facilities	1209.1	540.5	576.4	92.2	Rehabilitation - Construction Health Center Facility	0	1
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Housing							
		Section 312 Rehabilitation Loan Program (Single-family)							
		A total of eleven loans have been approved for this NSA	(297.0)	(297.0)	-	-	Rehabilitation of housing units/ total no. of units	12	12
		Urban Homesteading Program	(250.0)				Provision of single family houses to qualifying persons/no. of houses	18	18



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

CDBG Amount (Thid of \$)

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 16	FR 12/79	Hyde Park	641.4	630.8	10.6	--			
		Public Services (1091, 1093, 1094, 1095, 1102, 1105, 1202, 1263, 1264, 1265)	271.4	271.4	--	--			
		(Project Completed)							
							Provision of meal services/no. of meals served	9702	9702
							Provision of transportation for elderly residents/no. of trips provided	6743	6743
							Provision of legal assistance to the elderly/no. of persons served	46	46
							Provision of day care services/no. of children served	10,565	10,565
							Provision of social development services/no. of hours of social development	2136	2136
							Provision of educational activities/no. of enrollment	1225	1,225
							Provision of neighborhood meeting space/no. of meetings	115	115
							Provision of community recreational activities/no. of activities	153	153
							Rat inspections/no. of inspections	11914	11,914
							Lead poisoning inspections/no. of inspections	56	56



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDRG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 16	FR 12/79	Hyde Park							
		Public Services (Continued)							
		(Project Completed)							
							Apprehension of stray dogs/no of stray dogs apprehended	399	399
							Bulk refuse collection and disposal/cubic yards	3,758	3,758
							Weed cutting and debris removal/no. of lots	322	322
							Tree planting activities/no of trees planted	54	54
							Securing of vacant buildings/no of buildings secured	48	48
							Renovate swimming pool/no. of pools	0	1
							Renovate comfort stations/no. of stations	3	3
mend.		Park Improvements					Renovate boathouse/no. of boathouses	1	1
		(1105) Fairground Park, 3600 Natural Bridge	129.4	118.8	10.6	--	Light tennis courts/no. of courts	20%	6
		(1091) O'Fallon Park, 3200 W. Florissant					Construct basketball court/no. of courts	50%	1
		Code Enforcement					Premise inspections/no. of inspections	821	821
		(1091, 1093, 1094, 1095, 1102, 1105, 1202, 1263, 1264, 1265)	33.5	33.5	--	--			
		(Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year/Period	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 16	FR 12/79	Street Improvements (1095), 1265) 1800-1900 Bremen, 3700-3800 Blair, 1100-2100 Bissell  (Project Completed)	203.2	203.2	---	---	Street resurfacing/lineal feet	1980	1980
							Curb reconstruction/lineal feet	4281	4281
							Sidewalk reconstruction/square feet	20774	20774
		(1105) City Block 1941 and 1944 (Project Completed)					Alley reconstruction/lineal feet	596	596
		(1091, 1095, 1102) 4200 Fair, 4100-4500 Strodtman					Street resurfacing/lineal feet	2721	2721
		(1105) 2900, 3200 Harper, 4100 Obear, 3600-3700 Penrose  (Project Completed)					Sidewalk Reconstruction/lineal feet	4594	4594
		Public Housing Modernization Mark Twain	3.9	3.9			Exterior Painting/Painting Projects Projects Completed	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year Revised Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (b)	Completed (d)	Total (e)
			Total Estimated Cost (d)	Expend Items (e)	Unliquidated Obligations (f)	Unliquidated Balance (g)			
80-NSA FR 16 12/79		Housing							
		Section 312 Single-Family: Rehabilitation of owner-occupied one-four family structures	( 27.0)	( 27.0)				1	1
		Section 8 Support: Rehabilitation of subsidized rental units	84.0 (175.6)	84.0 (175.6)				4	4
		Code Abatement: Abatement of code violations on structures occupied by low-income owners	11.2	11.2				5	5
		Graduated Interest Reduction: Provision of assistance to developers of single- family for-sale units for financing assistance to purchasers	6.3	6.3				1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fav. Disbursement Status	Project Name Component Activities Locations of Physical Development Activities	COBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 17	FR 12/79	Montgomery/Murphy Blair  Public Services (1202, 1203, 1261, 1262, 1263)  (Project Completed)	437.7	433.3	-	4.4			
			223.3	223.3	-	--	Provision of meal services/no. of meals served	11951	11951
							Provision of transportation for elderly residents/no. of trips provided	6687	6687
							Provision of legal services to the elderly/no. of persons served	28	28
							Provision of homemaker chore services/no. of persons served	409	409
							Provision of social development services/no. of hours of social development	2181	2181
							Provision of day care services/no. of children serviced	20,712	20,712
							Provision of various community recreational activities/no. of activities held	65	65
							Provision of various educational activities/no. of persons enrolled	350	350
							Rat control inspections/no. of inspections	6869	6,869



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 17	FR 12/79	Montgomery/Murphy Blair  Public Services (Continued)					Lead poisoning inspections/no. of inspections	27	27
							Apprehension of stray dogs/no. of stray dogs apprehended	183	183
							Bulk refuse collection and disposal/cubic yards	1294	1294
							Weed cutting and debris removal/no. of lots	655	655
							Tree planting activities/no. of trees planted	101	101
							Securing of vacant buildings/no. of buildings secured	28	28
		Code Enforcement (1202, 1203, 1261, 1262, 1263) (Project Completed)	22.5	22.5	--	--	Premise inspections/no. of inspections	551	551



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 17	FY 12/79	Montgomery/Murphy Blair							
		Street Improvements (1261, 1262, 1263) 1200-1400 N. Market, 2800 Blair (Project Completed)	158.6	158.6	--		Curb reconstruction/lineal feet	4,326	4,326
		(1263) 2900 N. Florissant (Project Completed)					Sidewalk reconstruction/square feet	12,391	12,391
		(1261) 1500-1800 Madison (Project Completed)					Cul-de-sac construction/no. of cul-de-sacs	1	1
		(1203) 2300, 2500 Montgomery, 2300, 2500 St. Louis, 2300, 2500, University, 2300 Warren (Project Completed)					Street resurfacing/lineal feet	952	952
		Park Improvements (1262) Jackson Place Park, 1100 N. Market (Project Completed)	33.3	28.9	-	4.4	Sidewalk reconstruction/square feet	4955	4955
							Install play equipment/no. of pieces	13	13
							Renovate comfort stations/no. of stations	1	1
							Landscaping/no. of trees and shrubs planted	10	10
							Install drinking fountain/no. of fountains	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 17	FR 12/79	Montgomery/Murphy Blair							
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Housing							
		Housing Implementation Program (CDBG)							
		Murphy Blair Senior Commons	( 351.4 (5913.4 *						
		Section 312 Rehabilitation Loan Program (Single-family)	54.0	54.0			Provision of subsidized housing units/total no. of units	0	141
		Two loan have been approved for this NSA					Rehabilitation of housing units/total no. of units	2	2
		Section 312 Multifamily:	( 216.0)	(216.0)					
		Rehabilitation of market-rate rental units	( 230.0)	(230.0)			Number of units rehabilitated	8	8



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thad of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)	(h)	(i)	(j)
B-80-MC-29-0006	FR 12/79	DeSoto-Carr	4,966.0	4,035.6	926.3	4.1			
		Public Services (1213, 1214, 1251, 1252, 1253) (Project Completed)	322.8	322.8	--	--	Provision of meal services/no. of meals served	43395	433395
							Provision of transportation for elderly residents/no. of trips provided	2726	2726
							Provision of legal services to the elderly/no. of persons served	20	20
							Provision of in-home services/no. of persons served	212	212
							Provision of social development services/no. of hours of social development	863	863
							Provision of educational activities/no. of persons enrolled	614	614
							Provision of neighborhood meeting facilities/no. of meetings held	295	295
							Provision of community recreational activities/no. of activities conducted	100	100
							Rat inspections/no. of inspections	396	396
							Lead poisoning inspections/no. of inspection	15	15



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fav. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDRG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Com. pleted	Total Projects
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 18	FR 12/79	DeSoto-Carr  Public Services (Continued)					Provision of day care services/no. of child days	63903	63903
							Apprehension of stray dogs/no. of stray dogs apprehended	42	42
							Bulk refuse collection and disposal/ cubic yards	924	924
							Weed cutting and debris removal/ no. of lots	282	282
							Tree planting activities/no. of trees planted	16	16
							Securing of vacant buildings/no. of building secured	15	15
		Code Enforcement (1213, 1214, 1251, 1252, 1253) (Project Completed)	7.3	7.3	--	--	Premise inspections/no. of inspections	189	189
		Public Housing Modernization (1262) Cochran Gardens	1,204.9	1,204.9	--	--	Roofs rebuilt		
							Cochran Install lights in halls & stairwells (completed)	1	1
							Install roofs/roof contracts completed /projects completed	1	1



1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

GRANT PERFORMANCE REPORT PROJECT PROGRESS				CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number
Project Number	Fiscal Year	Project Name Component Activities (Locations of Physical Development Activities)	Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance	Completed		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)		
80-854 18	1978 12/79	DeSoto Carr  Public Housing Modernization (continued) (1252) Carr Square   (1213) Vaugh					Electrical improvements/improvements completed Apartment renovation/apartments renovated   Design work (Elderly)/design work completed. Roof & Gutter work/work completed Apartment renovation/apartments renovated	1 16   1 1 6	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PHASE C PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Year Report Period	Project Name Competition Activity Location of Physical Development Activities	CDBG Amount (Unit of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Funds	Unobligated Obligations	Unobligated Balance		Com- pleted	Esti- mated
			(d)	(e)	(f)	(g)	(h)	(i)	(j)
B-ASB 18	12/79	DeSoto-Carr							
		Public Housing Modernization (continued)							
		(1252) Car Square	7,636				Electrical revision, Design		
			381,800				Electrical revision, construction		
			68,048				De-scalding of Domestic Hot Water		
			12,620				Tenant Management Corp.		
			4,200				Air Conditioners purchased		12
			24,231				Apartment Renovation		
			10,036				Ranges and Refrigerators		
		(1213) Vaughn					Roofs and gutter/no. of buildings		
							receiving roofs and gutter	1	1
							Rehabilitation to elderly housing		
							buildings	10%	1
							Kitchen cabinets/no. of apartments		
							receiving cabinets	50	50
							Refrigerators and ranges/no. of		
							apartments receiving refrigerators		
							and ranges	50	50
							Entry doors and storm doors	50	50



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

CDBG Amount (Thsd of \$)

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(f)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
B0-NCA 78	FR 12/79	DeSoto-Carr							
		Park Improvements (1213) DeSoto Recreation Center, 1300 N. 20th	15.8	-	15.8	-	Repair/renovate recreation center/ no. of centers	40%	1
Amended		Neighborhood Facilities (1252) Cochran Community Center, 1500 Block of Cass	1,500.1	976.1	521.3	2.7	Construction of community center/ no. of community centers construct	85%	1
		Street Improvements (1213, 1214, 1251, 1252) 100-1300 N. 18th (1252) Columbus Square Street Improvements, Cole Street - Tenth to Hadley (Northside), Carr Street - Tenth to Hadley, Eleventh - Cole to Carr, O'Fallon - Ninth to Eleventh	1,096.0	978.1	117.9	-	Street resurfacing/lineal feet	5482	5059
Amended		(1252) Tract R-1 Street Improvements, 14th Street - O'Fallon to Cass, 16th Street - O'Fallon to Cass, O'Fallon Street - 14th to 16th, Cass - 14th to 16th					Re-set granite curb/lineal feet	8477	6372
							Curb construction/lineal feet	1813	1733
							Sidewalk construction/square feet	66785	65460
							Street lighting/no. of lights installed	40	39
							Street resurfacing/lineal feet	1890	1809
							Curb construction/lineal feet	7355	4617
							Re-set Granite Curb/lineal feet	1659	1681
							Sidewalk construction/lineal feet	41,352	39,301
							Lighting/no. of lights installed	56	56



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee **City of Saint Louis, Missouri**  
2. Grant Number **B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
NSA 18	FR 12179	DeSoto-Carr							
		Street Improvements (Continued)							
		(1252) Columbus Square Excavation, Excavation, Removal, and Backfilling of Housing Site	672.5	525.8	146.2	.6	Excavation/cubic yards	58931	68931
							Removal/cubic yards	13786	13786
							Backfilling/cubic yards	53127	53127
		(1252) Acquisition of Real Property, City Parcel 938 City Block 6483	105.2	-	105.2	-	Parcel acquired	0%	1
		(1252) Demolition	20.6	20.6			Buildings removed	0%	1
		Other Activities Integral to Neighborhood Strategy Area Implementation							
		Housing							
		Relocation Payments							
		Housing Implementation Program (CDBG)	20.8	-0-	20.0	.8			
		Columbus Square (*Private Investment)	( 438.8) (3441.0)*	488.8 (3441.0)			Provision of 114 market/rate units	114	114
							total no. of units		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
80-NSA 19	FR 12/79	Yeatman/J-V-L  Public Services (1201, 1202, 1104, 1115, 1211, 1212, 1213, 1214)  (Project Completed)	516.4	464.5	46.5	4.4			
			329.1	329.1	-	-	Provision of meal services/no. of meals served	40263	40,263
							Provision of transportation for elderly residents/no. of trips provided	15927	15927
							Provision of legal services to the elderly/no. of persons served	26	26
							Provision of in-home services/no. of persons served	1250	1,250
							Provision of social development services/no. of hours of social development	5044	5044
							Provision of day care services/no. of children served	35204	35,204
							Provision of neighborhood meeting facilities/no. of meetings held	288	288
							Provision of educational activities/no. of persons enrolled	886	886
							Provision of community recreational activities/no. of activities held	240	240
							Rat inspections/no. of inspections	4390	4,390



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA 19	FR 12/79	Yeatman/J-V-L							
		Public Services (Continued)							
							Lead poisoning inspections/no. of inspections	24	24
							Apprehension of stray dogs/no. of stray dogs apprehended	220	220
							Bulk refuse collection and disposal/cubic yards	1870	1870
							Weed cutting and debris removal/no. of lots	531	531
							Tree planting activities/no. of trees planed	11	11
		Code Enforcement (1201, 1202, 1104, 1115, 1211, 1212, 1213, 1214) (Project Completed)	9.4	9.4	--	--	Securing of vacant buildings/no. of buildings secured	40	40
		Public Housing Modernization (1212) Blumeyer Village	139.5	93.0	46.5		Premise inspections/no. of inspections	230	230
							Installation of compactors/compact- tors installed	2	2
							Apartment renovation/apartments renovated	7	20



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thrd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-NSA-18	FR 12/79	Yeatman/J-V-L							
		Street Improvements (1115) 1900 Coleman (Project Completed)	5.1	5.1	-	-	Sidewalk reconstruction/square feet	248	248
		Park Improvements (1212) Yeatman Square Park, 2800 N. Market (Project Completed)	33.3	28.9	-	4.4	Install play equipment/no. of pieces	2	2
							Renovate comfort station/no. of stations	1	1
							Replace drinking fountain/no. of fountains	1	1
		Other Activities Integral to Neighborhood Strategy Area Implementation					Landscaping/no. of trees and shrubs	90	90
		Housing							
		Housing Implementation Program (CDBG)							
		Lucas Heights Metro Village (Phase II) (*Private Investment)	( 363.6)	( 363.6)					
			(6052.1)	(6052.1)					
		Code Abatement; Abatement of code violations on structures occupied by low-income owners	.4	.4			Provision of subsidized housing units/total no. of units	73	147
							Number of owners assisted	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee City of Saint Louis, Missouri  
2. Grant Number B-80-MC-29-0006

Project Number	Fiscal Year Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
D-1	FR 12/79	Bellerive, Mt. Pleasant  Public Services (1015, 1016, 1017, 1155, 1156, 1157, 1243, 1245)  (Project Completed)	256.6	256.6	--	--	Provision of meal services/No. of meals served	16,632	16,632
			166.4	166.4	--	--	Provision of transportation for elderly residents/No. of trips provided	2999	2999
							Provision of legal assistance to the elderly/No. of persons served	7	7
							Provision of in-home services/No. of persons served	137	137
							Provision of social development services/No. of hours social development	3142	3142
							Provision of community educational activities/No. of persons enrolled	2390	2390
							Provision of Neighborhood meeting space/No. of meetings held	210	210
							Provision of various recreational activities held	120	120
							Securing vacant buildings/No. of buildings secured	8	8
							Rat inspections/No. of inspections	4088	4088



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM GRANTEE PERFORMANCE REPORT PROJECT PROGRESS				2. Grant Number B-80-MC-29-0006		Number of Units			
Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDRG Amount (Thd of \$)				Type of Product and Unit of Measure (b)	Completed (i)	Total Completed (ii)
			Total Estimated Cost (4)	Expended Amount (5)	Unliquidated Obligations (6)	Unobligated Balance (8)			
B-80-1	80	Public Services (Cont'd)					Lead Poisoning inspections/No. of inspections	4	4
						Bulk refuse collection and disposal/ cubic yards	3782	3782	
						Weed cutting and debris removal/No. of lots	76	76	
						Provision of phone assurance calls, social group activities, information & referral, health services/No. of persons served	492	492	
						Tree planting activities/No. of trees planted	84	84	
						Premise inspections/No. of inspec- tions	203	203	
						Street Reconstruction/lineal feet	4,682	4,682	
						Street Resurfacing/lineal feet	1,338	1,338	
						Sidewalk Reconstruction/square feet	4,258	4,258	
B-80-1	80	Code Enforcement (1015, 1016, 1017, 1155, 1156, 1157, 1243, 1245) (Project Completed)	7.9	7.9	--	--			
		Street Improvements 3900-4000 First, 100 Potomac, 100 Gasconade (1156, 1157, 1016) 2600-2700 Meramec, 100 River Bluff Dr. 7300-7600 Bally (1245) (Project Completed)	82.3	82.3					
		2200 Koskuk, 3500 S. Broadway (Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee **City of Saint Louis, Missouri**  
2. Grant Number **B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	COBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
0-PD-2	FR 12/79	Christy, Morganford, Gustine, S. Grand, Concordia, Holly Hills Public Services (1012, 1013, 1024, 1025, 1151, 1152, 1162, 1161, 1163, 1157, 1153, 1154) (Project Completed)	393.3	371.6	21.7		Provision of meal services/No. of meals served	20,747	20,747
			258.0	258.0		--	Provision of transportation for elderly residents/No. of trips provided	3422	3422
							Provision of legal assistance to the elderly/No. of persons served	28	28
							Provision of in-home services/No. of persons served	99	99
							Provision of social development services/No. of hours of social activities	10,802	10,802
							Provision of Community educational activities/No. of persons enrolled	5776	5,776
							Provision of recreational activities/No. of activities held	96	96
							Bulk Refuse Collection and Disposal/cubic yards	4770	4770
							Weed cutting and debris removal/No. of lots	16	16
							Tree planting activities/No of trees planted	65	65
							Securing of vacant buildings/No. of buildings secured	7	7



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-2		Neighborhood Facilities	45.6	45.6	-		Sites acquired for Health Center	1	1
Amended		Code Enforcement (1012, 1013, 1024, 1025, 1151, 1152, 1162, 1161, 1163, 1157, 1153) (Project Completed)	8.4	8.4	-	-	Premise inspections/No. of inspections	206	206
Amended		Parks, Playgrounds and Other Recreational Facilities (1163) St. Marcus Park	30.0	8.3	21.7		Plan and design park/design completed	27%	1
		Street Improvements (1157, 1154, 1012, 1152, 1013, 1024, 1151, 1025) 3600 Gasconade, 5000 Steffens, 4100 Tyrolean, 5000 Newport, 4700 Adkins, 4200 Miami, 4700 Ray, 4200 Flad, 4300 Beck, 3900-4100 Burgen, 6500 Leona, 4000 Toenges, 5800 S. Kingshighway, 4200, 4600 Delor, 5500 Mace, 4300 Frieda, 5100 Christy, 5800 Gravois, 6900 Salisbury (Project Completed)	51.3	51.3	-	-	Sidewalk reconstruction/square feet	18534	18534



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
0-3	TR 12/79	Loughborough, Desperes, South Hampton, St. Louis Hills  Public Services (1011, 1012, 1021, 1022, 1023, 1031, 1141, 1143)  (Project Completed)	95.3	95.3	-	--	Provision of meal services/No. of meals served	4132	4132
			95.3	95.3	-	--	Provision of transportation for elderly residents/No. of trips provided	1508	1508
							Provision of legal services for the elderly/No. of person served	11	11
							Provision of in-home services/No. of persons served	30	30
							Provision of social development services/No. of hours of social activities	3542	3542
							Provision of recreational activities No. of activities held	88	88
							Provision of community educational activities/No. of persons enrolled	1786	1,786
							Lead poisoning inspection/No. of inspections	9	9
							Bulk refuse collection and disposal/ cubic yards	3120	3120



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-5	FR	Street Improvements	61.8	61.8	-	-			
		(1141, 1143) 3800 - 4400 Macklind (Project Completed)					Street Resurfacing/lineal feet	493	493
		(1143) 4900 Neosho (Project Completed)					Sidewalk reconstruction/lineal feet	7270	7270
		(1132, 1041) 5500 Botanical, 2100 - 2300 Sublette, 2000 Edwards, 5100 Wilson, 5600 Columbia, 1900 Forest (Project Completed)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Comprehensive Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Current Period	Total Period
		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
3-6	79	Reber, Tilles, Lindenwood, Clifton Heights	281.6	281.6	--	--			
	12/79	Public Services (1030, 1032, 1033, 1034, 1036, 1037, 1131, 1134, 1141, 1142)  (Project Completed)	225.8	225.8	--	--	Provision of meal services/No. of meals served	4330	4330
							Provision of transportation for elderly residents/No. of trips provided	586	586
							Provision of legal assistance to the elderly/No. of persons served	15	15
							Provision of in-home services/No. of persons served	176	176
							Provision of social development services/No. of hours of social development	9083	9083
							Provision of community educational activities/No. of activities held	4453	4453
							Lead poisoning inspection/No. of inspections	13	13
							Bulk refuse collection and disposal/cubic yard	5312	5312



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Project Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
86-29-4		Street Improvements (11745)	55.8	55.8					
		4000 Magnolia (Project Completed) (1087, 1041)					Median construction/no. of Medians	1	1
		5200 Linwood, 3100 Watson, 6200 Arsenal (Project Completed)					Sidewalk reconstruction/square feet	2431	2,431



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee **City of Saint Louis, Missouri**  
2. Grant Number **B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
80-PD-5	FR	Clayton, Tamm, Oakland, Manchester, Hill, McCausland	154.0	154.0		--	Provision of meal services/No. of meals served	572	572
		Public Services (1033, 1034, 1035, 1036, 1041, 1042, 1043, 1044, 1132, 1133, 1171, 1181)	92.2	92.2		--	Provision of transportation for elderly residents/No. of trips provided	104	104
		(Project Completed)					Provision of legal assistance to the elderly/No. of persons served	28	28
							Provision of in-home services/No. of persons served	57	57
							Provision of social development services/No. of hours of social development	328	328
							Provision of community educational activities/No. of persons enrolled	991	991
							Provision of recreational activities No. of activities held	10	10
							Lead Poisoning inspection/no. of inspection	18	18
							Bulk refuse collection and disposal/cubic Yards	4528	4528
							Apprehension of stray dogs/No. of stray apprehended	145	145



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-10-5	FF	Street Improvements *1132, 1041) 5500 Botanical, 2100 - 2300 Sublette, 2000 Edwards, 5100 Wilson, 5600 Columbia, 1900 Forest  (Project Completed)	34.4	14.6	19.8	-	Sidewalk reconstruction/square feet	6762	6762



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of Saint Louis, Missouri**

2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
101	161	121	121	121	111	161	121	121	121
100-PD-6	1R 12/79	Oak Hill/Shaw  Public Services (1152, 1161, 1161, 1163, 1171, 1172, 1173, 1174) (Project Completed)	667.2	648.4	-	18.8			
			213.8	213.8	-	-	Provision of meal services/No. of meals served	4780	4780
							Provision of transportation for elderly residents/No. of trips provided	872	872
							Provision of in-home services/No. of persons served	121	121
							Provision of legal assistance to the elderly/No. of persons served	15	15
							Provision of social development services/No. of hours of social development	3916	3916
							Provision of recreational activities/No. of activities held	45	45
							Provision of community educational activities/No. of persons enrolled	1786	1786
							Provision of neighborhood meeting space/No. of meetings held	250	250
							Rat inspections/No. of inspections	15,520	15,520
							Lead poisoning inspections/No. of inspections	14	14



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activity Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(i)	(ii)	(iii)	(iv)	(v)	(i)	(ii)
80-10-6		Oak Hill/Shaw Public Services (Cont'd)					Bulk refuse collection and disposal cubic yards	6816	6816
							Weed cutting and debris removal/No. of lots	13	13
							Securing of vacant buildings/No. of buildings secured	6	6
							Apprehension of stray dogs/no. of strays apprehended	139	139
							Provision of phone assurance calls, social group activities, information & referral, health services/No. of persons served	1260	1260
							Tree planting activities/No. of trees planted	232	232
			45.0	45.0	--	--	Premise inspections/No. of inspections	1101	1101
		Code Enforcement (1152, 1161, 1162, 1163, 1171, 1172, 1173, 1174) (Project Completed)					Linnean House Building restoration and Museum restoration/no. of restorations	2	2
		Historic Preservation	236.5	236.2	-	.3			

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri



[illegible]



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Incl of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Current Period	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
HD-PS-6	FY 12/79	Housing							
		Graduated Interest Reduction; Financing assistance to developers/purchasers of for-sale units					Number of sales closed	10	10
		CDBG Total	56.6 (537.3)						
		St. Louis Mortgage Plan: Partial guarantee of home purchase/rehabilitation loans	-	-			Number of loans closed	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

Form Approved  
OMB No. 63 11574

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Fiscal Year Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
		(d)	(e)	(f)	(g)		(h)	(i)
FR 2/79	Gravois/Tower Grove  Public Services (1157, 1164, 1165, 1174, 1231, 1232, 1233, 1242, 1241)  (Project Completed)	733.6	614.2	79.3	40.1			
		260.0	260.0	--	--	Provision of meal services/No. of meals served	38112	38112
						Provision of transportation for elderly residents/No. of trips provided	4780	4780
						Provision of legal assistance to the elderly/No. of persons served	2	2
						Provision of in-home services/No. of persons served	327	327
						Provision of social development services/no. of hours of social development	15094	15094
						Provision of community educational activities/no. of persons enrolled	684	684
						Provision of neighborhood meeting space/No. of meetings held	200	200
						Provision of recreational activities/ No. of activities held	34	34
						Securing of vacant buildings/No. of buildings secured	23	23
						Rat inspection/No. of inspections	15335	15,335
						Lead poisoning inspection/No. of inspections	77	77

172



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
0-7	(b)	Gravois/Tower Grove Public Services (Cont'd)					Bulk refuse collection and disposal/ cubic yards	4855	4855
							Weed cutting and debris removal/No. of lots	97	97
							Tree planting activities/No. of trees planted	407	407
							Apprehension of stray dogs/No. of strays apprehended	262	262
							Provision of phone assurance calls, social group activities, information and referral, health services/No. of persons served	1200	1200
		Code Enforcement (1157, 1164, 1165, 1174, 1173, 1231, 1232, 1233, 1242, 1241) (Project Completed)	66.0	66.0	--	--	Premise inspections/No. of inspections	1610	1610
		Parks, Playgrounds and Other Recreational Facilities (1157)							
		Dunn-Marquette Rec. Center 4000 Minnesota	30.1	13.4	16.7		Repair/renovate recreation Center/ No. of centers	90%	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

Form Approved  
OMB No. 53-11574

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
	(d)	(e)	(f)	(g)		(h)	(i)
Street Improvements	190.3	127.7	62.6	-			
(1165) 3200-3300 Hartford (Project Completed)							
(1231, 1232) 2600-2900 Russell, 2000 Geyer (Project Completed)					Cul-de-sac construction/No. of cul- de-sacs	1	1
(1231) 2800 Accomac					Construct median/No. of medians	2	2
(1173, 1231) 2900, 3200 Geyer (Project Completed)					Construct curb constrictors/No. of constrictors	0	1
(1164, 1165, 1156, 1157) 500 Utah, 2600-2700 Meramec (Project Completed)					Construct entrance structures/No. of entrances	402	2
(1241, 1232, 1165, 1164, 1242, 1231, 1174) 3700 Ohio, 2800 Potomac, 2100 Allen, 3500 Humphrey, 3500 Utah, 3200 California, 3400 Humphrey, 2800 Wyoming, 2700 Armand, 2600 California, 2700 Russell, 3500 Humphrey, 3600 Cleveland, 2100 Nebraska, 2700 Allen, 2600 Pennsylvania, 2000 Allen, 2900 Shenandoah, 3400 Longfellow, 2700 Wyoming, 2800 Michigan, 3100 Pestalozzi (Project Completed)					Street resurfacing/lineal feet	1517	1517
Public Facilities for Economic Development					Sidewalk reconstruction/square feet	19478	19478
Neighborhood Facilities	91.6	51.4	-	40.1			
	95.7	95.7	-		Property acquired for Health Center	1	1

174



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-9	FR 12/79	Central Business District/Central Business District South	18.7	18.4	.5	--	Provision of meal services/No. of meals served	697	697
		Public Services (1214, 1222, 1251, 1253, 1254)	18.4	18.4	--	--	Provision of transportation for elderly residents/No. of trips provided	401	401
		(Project Completed)					Provision of legal assistance to the elderly/No. of persons served	6	6
							Provision of in-home services/No. of persons served	393	393
							Provision of social development services/No. of hours of social development	127	127
							Provision of recreation activities/No. of activities held	6	6
							Lead poisoning inspections/No. of inspections	20	27
							Weed cutting and debris removal/No. of lots	8	8
							Tree planting activities/No. of trees planted	66	66
							Premise inspections/No. of inspections	8	8
		Code Enforcement (1214, 1222, 1251, 1253, 1254)	.3	.3	--	--			
		(Project Completed)							

175



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)	(h)	(i)	(j)
5-10	FR	12/79							
		1611 Creek/Chouteau/Midtown	207.2	168.7	35.4	3.1	Provision of meals services/No. of meals served	5078	5078
		Public Services (1232, 1221, 1224, 1222, 1171, 1181, 1183, 1193, 1211, 1214, 1184) (Project Completed)	128.0	128.0		--	Provision of transportation for elderly residents/No. of trips provided	2926	2926
							Provision of legal assistance to the elderly/No. of persons served	7	7
							Provision of in-home services/No. of persons served	1314	1314
							Provision of social development services/No. of hours of social development	927	927
							Provision of recreation activities/No. of activities held	20	20
							Securing of vacant buildings/No. of buildings secured	10	10
							Rat inspections/No. of inspections	393	393
							Lead poisoning inspections/no. of inspections	15	15
							Apprehension of stray dogs/No. of strays apprehended	42	42
							Bulk refuse collection and disposal/cubic yards	913	913
									176



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fav. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-10		Mill Creek/Chouteau/Midtown Public Services (Cont'd)							
							Need cutting and debris removal/ No. of lots	1044	1044
							Tree planting activities/No. of trees planted	29	29
							Provision of phone assurance calls, social group activities, information and referral, health services/No. of persons served	628	268
Amended		Code Enforcement (1232, 1221, 1224, 1171, 1181, 1183, 1193, 1211, 1214, 1184) (Project Completed)	3.1	3.1	--	--	Premise inspections/No. of inspections	77	77
Amended		Park Improvements (1184) Yashon Recreation Center 3100 Market	23.2	3.7	16.4	3.1	Repair/renovate recreation center/ No. of centers	70%	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Fin. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
FR	Street Improvements (1221) 2200 Rutger (Project Completed) (1221) 1200-1300 Armstrong (Project Completed) Parking Facilities	3.4   49.5	3.4   30.5	--   19.0	--   	Street reconstruction/lineal feet   Sidewalk reconstruction/square feet  Needs study/no. of studies Conceptual Design/no. of designs	200   1980  1 1	200   1980  1 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-10	FR 12/79	Housing							
		St. Louis Mortgage Plan: Partial guarantee of home purchase/rehabilitation loans		-			Number of loans closed	1	1
		Graduated Interest Reduction: Financing assistance for developers/purchasers of for-sale units					Number of loans closed	1	1
		CDBG Total	9.0 71.6	9.0 71.6					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Free Disposal Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 12/79	Wydown/Ranken/Central West End	314.2	314.2		--	Provision of meal services/No. of meals served	3984	3984
	Public Services (1181, 1182, 1121, 1051, 1052, 1124, 1191, 1193, 1183) 11 (Project Completed)	180.6	180.6		--	Provision of transportation for elderly residents/No. of trips provided	2296	2296
						Provision of legal assistance to the elderly/No. of persons served	12	12
						Provision of in-home services/No. of persons served	360	360
						Provision of social development services/No. of hours of social development	727	727
						Provision of community educational activities/No. of persons enrolled	610	610
						Provision of neighborhood meetings space/No. of meetings held	300	300
						Provision of recreational activities No. of activities held	36	
						Rat inspections/No. of inspections	8680	8680
						Lead poisoning inspection/No. of inspections	5	5
						Apprehension of stray dogs/No. of strays apprehended	32	32



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Line Item Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number Completed
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
30-PD-11		Wydown/Ranken/Central West End					Bulk refuse collection and disposal/ cubic yards	5232
		Public Services (Cont'd)					Weed cutting and debris removal/ No. of lots	303
							Tree planting activities/ No. of trees planted	129
							Securing of vacant buildings/No. of buildings secured	34
		Code Enforcement (1181, 1182, 1121, 1051, 1052, 1124, 1191, 1192, 1193, 1183) (Project Completed)	.3	.3	--	--	Premise inspections/No. of inspections	7
ended		Street Improvements	97.2	97.2		--		
		(1192) 4300 Westminister (Project Completed) (1191, 1193)					Cul-de-sac construction/No. of cul- de-sacs	1
		4100 West Pine (Project Completed) (1124, 1051)					Construct curb constrictor/no of constrictors	1
		6000 - 6100 Waterman, 6200 Rosebury, 4900 Audubon (Project Completed)					Street resurfacing/lineal feet	4841
		Public Housing Modernization Parkview Apartments Cabanne Way	36.4	36.4			Engineering study/studies completed Exterior painting/painting completed	1 1



## 18. November 1941

## 2. Grand Mergers

B-80-MC-29-0006

Line Item Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure
		Total Estimated Cost	Expend itures	Unliquidated Obligations	Unliquidated Balance	
(1)	(2)	(3)	(4)	(5)	(6)	
79	Housing  St. Louis Mortgage Plan: Partial guarantee of home purchase/rehabilitation loans  Graduated Interest Reduction: Financing assistance to developers/purchasers of for-sale units  <div>CDBG</div>  Section 312 Single-Family: Rehabilitation of owner-occupied one-four family units  Code Abatement: Abatement of code violations on structures occupied by low-income owners	-      21.2  (27.0)  (20.0)	-      (27.0)  (7.9)		Number of loans closed  	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
PD-12	FR 12/79	Gondfellow/West End	887.4	887.4			Provision of meal services/No. of meals served	35994	35994
		Public Services (1053, 1054, 1061, 1062, 1063, 1064, 1065, 1066, 1122, 1055) (Project Completed)	532.2	532.2		--	Provision of transportation for elderly residents/No. of trips provided	10773	10773
							Provision of legal assistance to the elderly/No. of persons served	3	3
							Provision of in-home services/No. of persons served	952	952
							Provision of social development activities/No. of hours of social development	3044	3044
							provision of community educational activities/No. of persons enrolled	1373	1373
							Provision of neighborhood meeting space/No. of meetings held	325	325
							Provision of recreational activities No. of activities held	65	65
							Pre-School Development activities/ no. of children served	55	55
							securing of vacant buildings/No. of buildings secured	78	78
							Rat inspections/No. of inspections	22137	22137



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
D-12	FR 12/79	Goodfellow/West End  Public Services (Cont'd)					Lead poisoning inspections/No. of inspections	157	157
							Apprehension of stray dogs/No. of strays apprehended	271	271
							Bulk refuse collection and disposal/cubic yards	10954	10954
							weed cutting and debris removal/No. of lots	1442	1442
							Tree planting activities/No. of trees planted	64	64
		Code Enforcement (1053, 1054, 1061, 1063, 1064, 1065, 1066, 1122, 1055)	15.2	15.2	--	--	Premise inspections/No. of inspections	380	380
		Park Improvements	58.9	58.9					
		(1053) Hodiamont/Catalpa Park (Project Completed) 900 Hodiamont					Install Play equipment/No. of pieces	5	5
		(1054) Parkland Park (1000 Hamilton) (Project Completed)					Renovate comfort Stations/No. of Stations	1	1
							Install play equipment/No. of pieces	10	10
							Landscaping/No. of trees & shrubs installed	59	59

184



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thad of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(i)	(j)
80-PD-12		(1065) (1065) Sherman Park 5000 Dr. M. L. King					Resurface and light tennis courts/ no. of courts	60%	2
		(1065) Wohl Recreation Center 1500 N. Kingshighway					Repair/renovate recreation center/ No. of centers	20%	1
		Street Improvements	169.7	169.7					
		(1053, 1055, 1065) 5400 Cabanne, 5400 Maple, 5400 Vernon, 5700 Cates, 5300 Theodosia (Project Completed)					Cul-de-sac construction/No. of cul-de-sacs	6	6
		(1055, 1062, 1061, 1063) 1600 - 2800 Hamilton, 1300 - 1500 Hodiarnont, 1200 Clara 5500- 5900 St. Louis, 5600 - 5700 Terry (Project Completed)					Street resurfacing/lineal feet	9374	9374
		(1053, 1054, 1055) (Project Completed)					Cul-de-sac design/No. of designs	1	1
		(1063, 1061, 1065) 5600 - 5700 St. Louis, 1400 Blackstone, 5800 Ridge, 1400 Rowan, 1900 Semple (Project Completed)					Sidewalk reconstruction/square feet	6578	6578
		Public Housing Modernization Cabanne Way	111.4	111.4			Apartment renovation apartments/ renovated	3	3
		Page Manor					Minor exterior improvement/improve- ments completed		

HUD-4950 2 (1-80)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GIANTTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	
(b)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
2	FR 12/79	Housing  Section 8 Support: Rehabilitation of subsidized rental units  CDBG Total  Section 312 Single-Family: Rehabilitation of owner-occupied one-four family properties  Code Abatement: Abatement of code violations on properties occupied by low-income owners	   20.0 62.1  (27.0)	     (27.0)	     (27.0)	     	   Number of units rehabilitated     Number of owners assisted	   0   1  2	     1  2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Line Number	Project Name Complete Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed (i)	Total Projected (j)
			(d)	(e)	(f)	(g)			
B-79-13	12	St. Louis, Missouri	874.7	781.9	57.5	35.3	Provision of meal services/No. of meals served	53115	53115
		St. Louis, Missouri	578.4	578.4	--	--	Provision of transportation for elderly residents/No. of trips provided	23532	23532
		St. Louis, Missouri					Provision of legal assistance to the elderly/No. of persons served	7	7
		St. Louis, Missouri					Provision of in-home services/No. of persons served	1060	1060
		St. Louis, Missouri					Provision of social development services/no. of hours of social development	6952	6952
		St. Louis, Missouri					Provision of community educational activities/No. of persons enrolled	1677	1677
		St. Louis, Missouri					Provision of neighborhood meeting space/No. of meetings held	389	389
		St. Louis, Missouri					Provision of recreational activities No. of activities held	24	24
		St. Louis, Missouri					Provision of day care services/No. child days	12497	12497
		St. Louis, Missouri					Securing of vacant buildings/ No. of buildings secured	52	52
		St. Louis, Missouri					Rat inspections/No. of inspections	31209	31209

1010 4950 2 11



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

File Number State	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thid of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Vanderventer/Beaumont							
	Public Services (Cont'd)					Lead poisoning inspections/ No. of inspections	31	31
						Apprehension of stray dogs/No.of strays apprehended	365	365
						Bulk refuse collection and disposal cubic yards	9984	9984
						Weed cutting and debris removal/No. of lots	1921	192
						Tree planting activities/No. of trees planted	113	113
	Public Housing Modernization							
	Code Enforcement (1114, 1067, 1101, 1103, 1104, 1115, 1111, 1192, 1112, 1113) (Project Completed)	13.0	13.0	-	-	Premise inspections/No. of inspections	298	298
	Park Improvements (1113) Tandy Rec. Center 4200 Kennerly	107.5	14.7	57.5	35.3	Repair/renovate recreation center/ No. of centers	70%	1

188



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK-GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Project Number	Fiscal Year Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Project
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD-13	FR	Street Improvements  (1112) 1400 - 1900 Dick Gregory Pl., 4600 Leduc, 4600 Aldine, 4600 Cote Brillante (Project Completed)  (1064, 1067) 5000 Labadie (Project Completed) 4800 Palm (Cancelled)  (1067, 1103, 1114, 1115, 1104) 4700 Greer, 1900 Marcus, 3600 Paris, 3800 Evans, 3700 - 3800 Maffitt, 3900 Ashland, 3900 Natural Bridge (Project Completed)	175.8	175.8			Curb reconstruction/lineal feet Sidewalk reconstruction/square feet	3654 9665	3654 9665
		Housing  Code Abatement; Abatement of code violations on properties occupied by low-income owners	.3	.3			Number of owners assisted		1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of Saint Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Year of Project
(b)		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 12/79		Near North Riverfront/Bellfontaine Riverfront	270.1	270.1		--			
		Public Services (1084, 1085, 1092, 1093, 1094, 1095, 1265, 1264, 1263, 1262, 1254) (Project Completed)	64.1	64.1	-	--	Provision of meal services/no. of meals served	4806	4806
							Provision of transportation for elderly services/no. of trips provided	926	926
							Provision of legal assistance to the elderly/no. of persons served	6	6
							Provision of in-home services/no. of persons served	26	26
							Provision of social development services/no. of hours of social development	626	626
							Provision of recreational activities held	4	4
							Securing of vacant buildings/no. of buildings secured	4	4
							Bulk refuse collection and disposal/cubic yards	4994	4994
							Weed cutting and debris removal/no. of lots	22	22
		Code Enforcement (1084, 1085, 1092, 1093, 1094, 1095, 1265, 1264, 1263, 1262, 1254) (Project Completed)	.5	.5	--	--	Premise inspections/no. of inspections	24	24



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-70-15	FR 12/79	Street Improvements  (1254) 600- 700 Clamorgan Alley, 800 Collins, 700 First, 0 - 100 Horgan (Project Completed)	205.5	205.5		-	Install tree grates/No. of grates Installation of bollards/No. of bollards Installation of benches/No. of benches Installation of trash receptacles/No. of receptacles Curb reconstruction/lineal feet Sidewalk reconstruction/square feet Brick street reconstruction/square feet	55 22 22 20 232 541 9628	5 2 2 2 232 54 962



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projects
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
O'Fallon	229.6	229.6					
Public Services (1201, 1202, 1104, 1103, 1102, 1101, 1091) (Project Completed)	220.7	220.7		--	Provision of meal services/no. of meals served	5477	5477
					Provision of transportation for elderly residents/no. of trips provided	3157	3157
					Provision of legal assistance to the elderly/no. of persons served	4	4
					Provision of in-home services/no. of persons served	495	495
					Provision of social development services/no. of hours of social development	1000	1000
					Provision of community educational activities/no. of persons enrolled	1499	1499
					Provision of neighborhood meeting space/no. of meetings held	58	58
					Provision of recreational activities no. of activities held	36	36
					Lead poisoning inspections/no. of inspections	34	34



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thrd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-70 16	70 12/79	O'Fallon Public Services (continued)					Apprehension of stray dogs/No. of Stray dogs apprehended	257	257
							Rat inspections./No. of inspections	12806	12806
							Weed cutting and debris removal/No. of lots	625	625
							Bulk refuse collection and disposal/cubic yards	3074	3074
							Tree planting activities/No. of trees planted	51	51
							Securing of vacant buildings/No. of buildings secured	24	24
		Code Enforcement (1201, 1202, 1104, 1105, 1103, 1102, 1101, 1091) (Project Completed)	8.9	8.9	-	-	Premise inspections/No. of inspections	218	218
		Housing Urban Homesteading (Section 810): Homesteading of HUD-foreclosed properties under lease-purchase/repair arrangements	-	-			Number of homesteading leased	9	
		Section 312 Single Family: Rehabilitation of owner-occupied one-four family homes	(81.0)	(81.0)			Number of units rehabilitated	3	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Project
(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
79 Natural Bridge	115.9	115.9	-	--			
Public Services 1071, 1081, 1085)	114.9	114.9	-	--			
(Project Completed)							
					Provision of meal services/no. of meals served	174	174
					Provision of transportation for elderly residents/no. of trips provided	100	100
					Provision of in-home services/no. of persons served	300	300
					Provision of social development services/no. of hours of social development	32	32
					Provision of recreational activities/no. of activities held	39	39
					Securing of vacant buildings/no. of buildings secured	33	33
					Lead poisoning inspections/no. of inspections	32	32
					Bulk refuse collection and disposal/cubic yards	4378	4378
					Weed cutting and debris removal/no. of lots	212	212
					Tree planting activities/no. of trees planted	7	7



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
0-PD 17	FR 12/79	Natural Bridge  Code Enforcement (1071, 1081, 1085)  (Project Completed)	1.0	1.0	--	--	Premise inspections/no. of inspections	30	30
		Public Housing Modernization Euclid Plaza  Housing	28.0	28.0			Exterior painting/exterior painted	1	
		Urban Homesteading: HUD-foreclosed properties under lease-purchase/ repair agreement	-	-			Number of homes leased	50	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Fms Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 12/79	Baden/Riverview  Public Services (1081, 1082, 1083, 1084, 1085)  (Project Completed)	645.3	416.1	89.9	139.3	Provision of meal services/no. of meals served	27523	27523
		204.4	204.4		--	Provision of transportation services no. of trips provided	43	
						Provision of legal assistant to the elderly/no. of persons served	11	11
						Provision of in-home services/no. of persons served	329	329
						Provision of social development services/no. of hours of social development	136	136
						Provision of community educational activities/no. of persons enrolled	1368	1368
						Provision of neighborhood meeting space/no. of meetings held	245	245
						Provision of recreational activities no. of activities held	200	200
						Rat inspections/no. of inspections	3298	3298
						Lead poisoning inspections/no. of inspections	3	3



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

Time Period Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 12/79	Baden/Riverview  Public Services (1081, 1082, 1083, 1084, 1085)  (Project Completed)	645.3	416.1	89.9	139.3			
		204.4	204.4		--			
						Provision of meal services/no. of meals served	27523	27523
						Provision of transportation services no. of trips provided	43	43
						Provision of legal assistant to the elderly/no. of persons served	11	11
						Provision of in-home services/no. of persons served	329	329
						Provision of social development services/no. of hours of social development	136	136
						Provision of community educational activities/no. of persons enrolled	1368	1368
						Provision of neighborhood meeting space/no. of meetings held	245	245
						Provision of recreational activities no. of activities held	200	200
						Rat inspections/no. of inspections	3298	3298
						Lead poisoning inspections/no. of inspections	3	3

196



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Project Number	Env. Division Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-PD 18	FR 12/79	Baden/Riverview							
		Public Services (Continued)							
							Apprehension of stray dogs/no. of stray dogs apprehended	92	92
							Securing of vacant buildings/no. of buildings secured	13	13
							Bulk refuse collection and disposal/cubic yards	8411	8411
							Weed cutting and debris removal/no. of lots	22	22
							Tree planting activities/no. of trees planted	48	48
		Code Enforcement (1081, 1082, 1083, 1084, 1085)(Project Completed)	35.6	35.6	--	--			
		Street Improvements (1081, 1073, 1082, 1083) 800 Bittner, 8300 Church, 1000 Gimblin, 5900 Alpha, 5900 Drury Lane, 1500 Grape, 1100 Hornsby (Project Completed)	10.1	10.1	--	--	Premise inspections/no. of inspections	867	867
							Sidewalk reconstruction/square feet	6538	6538



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

Federal Number	Fiscal Year	Project Name Component Activities (Location of Physical Development Activities)	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Units Completed
			Total Estimated Cost	Expend itures	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
		Public Housing Modernization Badenhaus	16.7	16.7			Apartment renovation/apartments reno- vated	1
		Public Facilities for Economic Development Baden Commercial District 8200 North Broadway	378.5	149.3	89.9	139.3	Construction of Curbs/Lineal Feet Construction of Handicapped Ramps/No. of Ramps Constructed Construction of Sidewalks/Square Feet Installation of Lighting Facilities/ No. of Lights Installed Landscaping Activities/No. of Trees and Shrubs Planted	2,324 14 49,795 14 02



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Proposed
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FHP-3	Exempt	Relocation - Code Enforcement	189.0	162.1	-	26.9	Payment of Relocation Benefits/No. of Households Assisted.	171	173
		Relocation Payments and Assistance (CW) (Project Completed)	189.0	162.1	-	26.9			
FNS-1	Exempt	Neighborhood Betterment Program (City Wide)	206.5	194.5	-	12.0			
		Public Services (Project Completed)	206.5	194.5	-	12.0	Landscape Support Services Projects	50	50
FHP-3	Exempt	Planning for Preservation	52.7	52.7	-		Neighborhood Support Services	100%	100%
		Planning and Urban Environmental Design	52.7	52.7	-		Sales Related Progress and Promotional Activities	100%	100%
			50.0	-	-	50.0	Completion of two architectural survey maps	20%	-
			50.0	-	-	50.0	Nominations to the National Register of Historic Places	75%	-
							Certification of the Soulard Historic District	35%	-
							Provide technical assistance in the area of Historic Preservation	-	-
		Landmarks and Urban Design Commission							
		Historic Preservation (Project initiated in 1981 with funding from 1980 and 1981)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAMGRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Env. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FH-7	Exempt	Housing Production Institute	91.0	79.2		11.8			
		Administration	91.0	79.2		11.8	Housing rehabilitation and development courses/No. held Technical assistance and proposal packing/no. completed Refer housing professionals to other sources/no. referred Develop a library of publications/library operational Special training session for not-for profit neighborhood groups/sessions held Workshops for proposal preparation/no. held Public information program/program completed	3 9 262 95% 0% 0% 95%	3 12 200 1 1 6 1
FH-2A	Exempt	Section 8 Marketing	99.0	86.3	3.6	9.1			
		Rehabilitation of Private Properties (CW)	99.0	86.3	3.6	9.1	Registration of tenants/no. of tenants registered Placement of tenants/no. of tenants placed	1011 110	600 150
FH-2B	Exempt	Neighborhood Marketing Services	114.0	90.4	-	23.6			
			114.0	90.4	-	23.6	Develop and complete five neighborhood brochures Complete a research study of St. Louis neighborhoods Complete a revision of the City Home Guide Conduct a tour for personnel managers	5 95% 95% 99%	5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDRG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
PB-5	Exempt	Neighborhood Marketing Services (Cont'd) (Project Completed)					Continue "House of the Month" Promotion	100%	
							Conduct research for "Neighborhood Cookbook"	-	-
PB-5	Exempt	Emergency Housing	402.7	388.9	-	13.8	Organize and conduct a "Neighborhood Fair"	-	-
		Public Services (CW) (Project Completed)	402.7	388.9	-	13.8	Provide 24-hour, 7 day a week emergency shelter	100%	100%
PB-10	Exempt	DeSales Development of Capacity					Provide placement into permanent housing	55	55
		Planning and Management Development (1165, 1174, 1231, 1242) (Project Completed)	29.7	29.7	-		Perform research for accurate assessment of City's emergency housing demand	100%	100%
			29.7	29.7	-		Technical assistance to developers or property owners for submission of proposals	55	10
							Technical assistance in property management to Section 8 developers and other property owners	17	-
							Technical assistance to a minimum of 75 homeowners in analyzing home repair	88	75
							Finalization of the neighborhood housing plan	95%	-
							Preparation of economic development plan for Fox Park Business Area	80%	-
							Establish weatherization office	99%	-
							Investigate feasibility for a reverse mortgage equity program	75%	-



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Exempt Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unutilized Balance		Completed	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Exempt	Midtown Development of Capacity	24.3	22.2	-	2.1			
	Planning and Management Development (1171, 1181, 1182, 1183) (Project Completed)	24.3	22.2	-	2.1	Technical assistance to property owners Complete the rehabilitation and marketing of 7 for-sale condominiums Initiate rehabilitation of additional Sectional 8 units Administer tool lending library Provide housing assistance to renters Provide information to investors on properties and available financing Complete Ranken Neighborhood Housing Strategy	31 96% - 90% 276 44 50%	50 - 15 - 80 10 -
Exempt	Union Sarah Development of Capacity	14.9	13.5	-	1.4			
	Planning and Management Development (1066, 1111, 1112, 1121, 1122, 1123, 1124, 1192) (Project Completed)	14.9	13.5	-	1.4	Develop 2 rehabilitation packages for 30 Section 8 units Develop package for construction of 20 units of new housing Monitor vacant lot clearance Monitor building board-up activity Refer requests to Senior Home security Technical assistance to property owners Prepare multi-year capital improvements program Develop property inventory	95% 95% 28 - - 19 95% 80%	- - 50 20 25 - - -
Exempt	Walnut Park CCO Development of Capacity	19.4	9.2	-	10.2			
	Planning and Management Development (1072, 1073, 1074, 1075) (Project Completed)	19.4	9.2	-	10.2	Rehabilitation of 1 multi-family building for Section 8 Rehabilitation and Marketing for sale single family units Provide counseling for referral serv	1 3 50	1 3 50



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FH-10	Exempt	Murphy Blair Development of Capacity	28.4	24.6	2.2	1.6	Murphy Blair Rehab 3 68 units Murphy Blair Senior Commons Construct 40 new units Prepare neighborhood Plan Prepare and submit 353 Plan Establish tool lending library Present Energy Conservation Seminar Assist 200 homeowners	50%	-
		Planning and Management Development (1261, 1262, 1263)	28.4	24.6	2.2	1.6		40%	-
FH-10	Exempt	Northside Team Ministry Development of Capacity	29.7	29.2	-	.5	Prepare packages for Section 8 development Management of 14 rental units Produce housing plan Market rehabilitation units Home repair technical assistance	45%	-
		Planning and Management Development (1094, 1095) (Project Completed)	29.7	29.2	-	.5		90%	-
FH-10	Exempt	Hyde Park Renovation Effort Development of Capacity	14.1	13.9	-	.2	Complete package for 20 Section 8 units Prepare plans for additional section 8 Organize a co-venture Provide management for housing units Design and implement neighborhood workshop Produce neighborhood code book	35%	-
		Planning and Management Development (1095, 1105, 1202, 1263, 1264, 1265) (Project Completed)	14.1	13.9	-	.2		-	-
								100%	-
								16	14
								100%	-
								2	10
								8	25
								8	30
								50%	-
								50%	-
								30%	-
								75%	-
								90%	-

HUD-4950 2 (11-00)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Multi-Incentive Loan Program	99.5	45.0	7.2	47.3	Loan Packages/no. of loan packages closed	9	36
Commercial and Industrial Facilities (CW)	99.5	45.0	7.2	47.3			
Planned Industrial Expansion Authority Administration (CW)	532.9	482.2	4.7	46.0			
Administration (Project Completed)	532.9	482.2	4.7	46.0			
MoKan-Construction Contractors Assistance (CW)	305.0	285.5	-	19.5			
Public Service (Project Completed)	305.0	285.5	-	19.5			
					Business training courses/no. of courses presented	28	28
					Assistance in contract negotiating/no. of contracts assisted	556	390
					Assistance in Loan procurements/no. of loans procured	12	12
					Assistance in bond procurement/no. bonds procured	16	18
					Provision of technical assistance in management technique/no. of hours assistance given	3,016	3,200



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FED-3	Exempt FR 12/79	Industrial Land Development	4,008.6	3,236.8	771.3	.5			
		Land Acquisition	4,008.6	3,236.8	771.3	.5	Land acquired/no. of acres		
		Extension of Franklin Industrial Park (1213, 1214)					Land acquired/no. of acres	0	11
		Cass Industrial Area (1261, 1262)					Development plan prepared	1	1
		Chouteau-Tower Grove (1181, 1185)					Technincal Report/No. of Reports	1	1
							Land acquired/no. of acres	0%	4
		Central Industrial Corridor (1222, 1184, 1183)					Development Plan	1	1
							Land acquired/no. of acres	0%	5
		Second Extension of Franklin Industrial Park (1213)					Development Plan/no. of plans prepared	1	3
							land acquired/no. of acres	0%	5
		North Riverfront Industrial District (1085, 1084)					Development plan		
							Land acquired/no. of acres	0%	1
								0%	4
		Redevelopment Opportunities for Women	16.2	16.2	-		Study/no. of studies	1	2
		Public Services (CW)					Development plans/no. prepared	2	2
		(Project Completed)	16.2	16.2	-		Land acquired/no. of acres	45	25
		Parks Department Administration	239.5	239.5					
		Administration	239.5	239.5					
		(Project Completed)					Provision of counseling services to battered women/no. of women served	225	225
							Administration		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK-GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS1. Name of Grantee  
City of Saint Louis, Missouri2. Grant Number  
B-80-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Street Department Administration	409.4	409.4	--	--			
Administration (Project Completed)	409.4	409.4	-	--	Administration		
Board of Public Services Administration	152.6	144.9	1.0	6.7	Design Activities/No. of designs	10	15
(1062, 1065, 1077, 1084, 1113, 1122, 1157, 1184, 1185, 1211, 1213, 1232, 1234, 1243, 1265) (Project Completed)	152.6	144.9	1.0	6.7			
Unimproved or Partially Improved Streets	874.1	204.1	670.0	-			
Street Improvements (1254) Wharf Street	874.1	204.1	670.0	-	Construction of RR trestle/No. of trestles	35%	1
Reforestation Administration (Project Completed)	258.0	250.2	-	7.8	Administration		
Senior Home Security	402.6	402.6	-				
Rehabilitation of Private Properties(CW)	402.6	402.6	-	--	Minor home repair/No. of homes re- paired	573	355
					Energy conservation/No. of homes weatherized	103	90
					Safety & security/No. of homes se- cured	780	1250
					Homes served/No. of unduplicated homes served	1360	800



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of Saint Louis, Missouri**  
2. Grant Number  
**B-80-MC-29-0006**

Project Number	Line Item Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unutilized Balance		Completed	Total Projected
			(i)	(ii)	(iii)	(iv)	(v)	(vi)	(vii)
79-1	79 12/79	Housing Implementation	7,624.2	6,630.6	993.6	-			
		Rehabilitation of Private Properties (CW)	7,624.2	6,630.6	993.6	-	Rehabilitation of substandard housing units/no. of housing units rehabed Provision and/or guarantee of loans for home buyers and persons seeking Home Improvement Loans/no. of loans made or secured	915 106	1047 *
79-2	79 1/79	II (b) Financing	174.0	135.2	-	38.8			
		Rehabilitation of Private Properties (CW)	174.0	135.2	-	38.8	Administrative Program Costs		
79-6	Project	Building Permit Support	53.7	43.5	-	10.2			
		Rehabilitation of Private Properties	53.7	43.5	-	10.2	Review building plans and plans for rehabilitation/no. of plans reviewed	416	1000

(\* The guarantee portion of this program is responsive and no projections were ever made as to how many loans would be guaranteed.)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
80-31-01	Exempt	Development of Capacity	151.8	111.9	11.7	28.2	Neighborhood Development Plans Developed and Administered	0	4
80-31-02A	Exempt	Section 8 Support	1,469.2	1,291.8	119.6	57.8	Development of Section 8 units/No. of units	16	245
80-31-02B	Exempt	11B Financing Administration	174.0	135.2	-	38.8	Administration		
80-31-02F	Exempt	St. Louis Mortgage Plan	400.0	-	-	400.0	Rehabilitation of Housing Units/No. of Units	0	75
80-31-05	Exempt	Housing Implementation Round VI: VII, & VIII	7,624.2	6,630.6	993.6	-	Completion of mortgage Loans/no. of loans	0	75
80-33-21A	Exempt	Code Abatement	145.0	133.3	-	11.7	Development of Housing Units/No. of Units	8%	1219
80-34-01	Exempt	Neighborhood Incentives Program (CW)	495.0	123.2	38.8	333.0	Provision of Incentive Contracts/No. of Contracts	0	12
80-50-30	Exempt	SBA 502 Loans (CW)	99.5	45.0	7.2	47.3	Provision of Loans/No. of Loans made	0	12
80-34-00	Exempt	Building Permit Support (CW)	53.7	43.5	-	10.2	Review of Plans/No. of Plans Removed	400	1000
80-40-90	Exempt	Municipal Health Center	1,254.7	586.0	576.4	92.3	Acquisition of Property/No. of Sites Acquired	3	2
80-30-30	Exempt	Public Housing Modernization Administration	239.5	239.5	-	-	Preparation of Design/No. of Designs Completed	0%	2
							Administrative Program Costs		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-01-MC-29-0006

Project Number	Fiscal Year Start/End	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expend itures	Unobligated Obligations	Unobligated Balance		Com- pleted	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
B1-036-1	FY 12/80	Carondelet							
		Public Services (1013, 1014, 1015, 1016, 1017, 1156)	309.3 177.7	291.0 167.5	10.2 10.2	8.1	Community Recreation/no. of recreational or cultural activities	133	133
		(Project Completed)					Community Arts Development/no. of Arts Councils developed	1	1
							Lead Paint Abatement/no. of inspections conducted	5	5
							Rat Control/no. of inspections	6241	6241
							Dog Control/no. of stray dogs apprehended	84	84
							Weed Control/no. of lots cut and cleared	9	9
							Reforestation/no. of trees planted	45	45
							Bulk refuse collection and disposal/ cubic yards	1197	1197
							Provision of meal, transportation services to the elderly/no. of persons served	57 37	57 37
							Provision of legal assistance to the elderly/no. of persons served	12	12
							Provision of day care services/ no. of child-days provided	3880	3880



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Line Item Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Neighborhood betterment projects/ no. completed	1	1
							Provision of community educational activities/no. of enrollments	1140	1140
							Provision of health services/no. of patient encounters	1368	1368
							Demolition of accessory structures/ no. of structures	2	30
		Code Enforcement	83.6	83.6			Previous inspections/no. of inspections	183	200
		Rehabilitation of Private Property	11.4	11.4			Minor home repairs/no. of homes	17	32
		Park Improvements (1156) Bellerive Park - 5600 South Broadway (construction cancelled, design only)					Weatherization/no. of homes weatherized	10	10
		Street Improvements (1015) 7400 Tennessee	36.6	28.5	--	8.1	Design/no. of designs	0	1
		(1014, 1015, 1017, 1156) 100 Elwood, 5600-6200 Minnesota, 800 Robert, 5600-5700 Virginia					Sidewalk reconstruction/square feet	24	24
		(cancelled)					Curb reconstruction/lineal feet	62	62
							Street reconstruction/lineal feet	66	66



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-B1-MC-29-0006

Project Number	Line Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Thru	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
B1-BBA-2	FH 12/80	(1015, 1017) 6400-6500, 6700, 8300 Pennsylvania, 6100 Alaska, 6100 South Grand, 1100 Dover (project completed)					Sidewalk reconstruction/square feet	2728	2728
		(1015, 1017, 1156) 100-300 Dover, 900-1000 Koeln (project completed)					Street resurfacing/lineal feet	1848	1848
		Shaw							
		Public Services (1162, 1171, 1172, 1173, 1174) (Project Completed)	236.3 148.0	178.3 130.0	18.0 18.0	40.0	Community Recreation/no. of recreational or cultural activities	193	193
							Lead Paint Abatement/no. of inspections conducted	34	34
							Rat Control/no. of inspections	7202	7202
							Dog Control/no. of stray dogs apprehended	69	69
							Weed Control/no. of lots cut and cleared	11	11
							Reforestation/no. of trees planted	289	289
							Bulk refuse collection and disposal/cubic yards	1178	1178
							Provision of meal, transportation services to the elderly/no. of persons served	16 9	16 9

Page 1 of 1

1000-29-02 (11-80)

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

Project Number

Line Number

Project Name

1. Name of Grantee

Form Approved



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fav. Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Provision of legal assistance to the elderly/no. of persons served	7	7
							Provision of in-homes services to the elderly/no. of persons served	10	10
							Provision of counseling, training services for abused women/no. of persons served	2	2
							Neighborhood betterment projects/no. completed	5	5
							Provision of social development services/no. of enrollments	87	87
							Provision of community educational activities/no. of enrollments	378	378
							Provision of health services/no. of patient encounters	63	63
							Demolition of accessory structures/no. of structures	1	30
							Premise inspections/no. of inspections	31	500
							Minor home repairs/no. of homes	27	65
		Code Enforcement	13.9	13.9					
		Rehabilitation of Private Property	10.6	10.6					
		Street Improvements (1172, 1174)	63.8	23.8		40.0			
		3900 Shenandoah, 2100-2200 39th, 3900 Flad, 4200 Castleman							
		(cancelled)							



## GRANT PERFORMANCE REPORT

### FOURCE PROGRAM 55

1. Phosphorus and Chlorine

City of St. Louis, Missouri

2. *Alnus glutinosa*

B-01-MC-29-0006

Project Number	Fiscal Year	Project Name Component No. 1 Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	
		(1170, 1171, 1178) 4000 Buchanan, 4200 Castleman, 4200 Shaw, 4400, 4600 Russell					Reconstruction intersection/no. of intersections	0	
		(1171, 1172, 1174) 2800, 4000, 4100 Botanical, 3900, 4200 Flad, 4200 Buchanan, 3700, 4100, 4200, 4500 Flora (project completed)					Sidewalk reconstruction/square feet	0 10890	
		(1172) 4100 Buchanan (project completed)					Curb reconstruction/lineal feet	0 2178	
		Other Activities Integral to Neighborhood Strategy Area Implementation					Sidewalk reconstruction/square ft.	8065 8065	
		Park Improvements (1162) Tower Grove Park					Street resurfacing/lineal feet	550 550	
		2900 South Grand					Senior recreation facility/no. of facilities	5	
		Housing 1. Housing Implementation: Russell-Thurman 4100 Russell, Market rate rental units	CDBG Total	18000 72808			No. of rental units		
81-024 3	PA 12/80	Garden Tower East  Public Services (1165, 1173, 1174, 1231, 1232, 1233, 1242) (Project Completed)		388.1 148.2	236.4 131.5	16.7 16.7	Community Recreation/no. of recreational or cultural activities	18	
						135.0	Lead Paint Abatement/no. of inspections conducted	12	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (thd of \$)				Type of Product and Unit of Measure	Number of	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Remaining
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Rat Control/no. of inspections	6175	6
							Dog Control/no. of stray dogs apprehended	173	
							Weed Control/no. of lots cut and cleared	46	
							Reforestation/no. of trees planted	220	2
							Bulk refuse collection and disposal/cubic yards	1100	110
							Provision of meal, transportation services to the elderly/no. of persons served	10470	10470
							Provision of legal assistance to the elderly/no. of persons served	28	28
							Provision of in-homes services to the elderly/no. of persons served	47	47
							Provision of counseling, training services for abused women/no. of persons served	1	1
							Neighborhood betterment projects/no. completed	3	3
							Provision of social development services/no. of enrollments	135	135
							Provision of community educational activities/no. of enrollments	111	111



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
D-81-MC-29-0006

Federal Number	Line Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Thru	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
							Provision of health services/ no. of patient encounters	102	102
							Demolition of accessory structures/ no. of structures	3	30
		Code Enforcement	40.7	40.7			Premise inspections/no. of inspections	90	325
		Rehabilitation of Private Property	9.1	9.1			Minor home repair/no. of homes	19	43
							Weatherization/no. of homes weatherized	3	3
		Park Improvements (1173) Compton Hill Park 1700 South Grand (construction cancelled, design complete)					Design/no. of designs	1	1
		Street Improvements (1231) 2600-2700 Ann, 2600-2700 Allen, 2600-2700 Geyer (cancelled)	190.1	55.1		135.0			
		(1165, 1231) 2600-2700 Armand 3600 Grand					Pedestrian walk lights/no. of intersection	0	1
							Curb reconstruction/lineal feet	0	1980
							Sidewalk reconstruction/square feet	0	9900
							Resurfacing/lineal feet	0	990
		(1165, 1173, 1174, 1231, 1232, 1233, 1242)					Sidewalk reconstruction/square ft.	10544	10544

Page 1 of 1 Pages

DO NOT WRITE IN THESE SPACES



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**D-01-MC-29-0006**

Project Number	Fiscal Year Start	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Rures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Produced
		(b)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		2500 Halliday, 2300, 2900 Louisiana, 1900, 2300, 2900 Virginia, 2200 Shenandoah, 2100 Ann, 3000-3100 Hawthorned, 2900 Milton, 2900 Crittenden, 3200 Longfellow, 2800, 2900, 3100 Russell, 1800, 3100 Allen, 2900 Accomac, 2100 Oregon, 2600 Pennsylvania (project completed)							
		(1165, 1174, 1233) 1900-2500 Ann, 3000-3500 Magnolia, 2100-2200 McNair (project completed)					Street resurfacing/lineal feet	5852	5852
A 4	2/80	Benton Park							
		Public Services (1233, 1243, 1244)	349.3 97.9	142.1 88.9	9.0 9.0	198.2			
		(Project Completed)					Community Arts Development/no. of Arts Councils developed	1	1
							Lead Paint Abatement/no. of inspections conducted	47	47
							Rat Control/no. of inspections	3980	3980
							Dog Control/no. of stray dogs apprehended	114	114
							Weed Control/no. of lots cut and cleared	23	23
							Reforestation/no. of trees planted	57	57



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Funding Source	Project Name Comprehensive Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unobligated Obligation	Unobligated Balance		Completed	Total Performed
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
							Bulk refuse collection and disposal/ cubic yards	637	637
							Provision of meal, transportation services to the elderly/no. of persons served	48 16	48 16
							Provision of legal assistance to the elderly/no. of persons served	8	8
							Provision of in-homes services to the elderly/no. of persons served	14	14
							Provision of counseling, training services for abused women/no. of persons served	2	2
							Neighborhood betterment projects/ no. completed	5	5
							Provision of social development services/no. of enrollments	6	6
							Provision of community educational activities/no. of enrollments	378	378
							Provision of health services/ no. of patient encounters	49	49
							Premise inspections/no. of inspections	114	450
							Minor home repair/no. of homes	2	43
							Weatherization/no. of homes weatherized	1	1
		Code Enforcement	52.0	52.0					
		Rehabilitation of Private Properties	1.2	1.2					



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Compassionate Activities (Location of Physical Development Activities)	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Park Improvements (1243) Beeson Park 3800 South Jefferson (construction cancelled, design only)					Design/no. of designs	85%	1
		Cherokee Park 3200 Lemp (construction cancelled, design complete)					Design/no. of designs	1	1
		Street Improvements (1233, 1243) 2800-2900 Wisconsin, 2800 Salena, 2000 James, 2100 Cushing, 2400 Salena (cancelled)	198.2	--	--	198.2			
		(1233, 1243) 3000 Wisconsin, 2600-2700 Lemp, 2900-3000 Salena					Curb reconstruction/lineal feet	0	2508
		Housing					Sidewalk reconstruction/square feet	0	12540
		1. For-Sale Incentives: financing assistance to developers/purchases of for-sale housing units CDBG Total	12899 129000	12899 129000			No. of sales closed	2	
		2. Section 8 Support: rehabilitation of sub- sidized housing units	110.0 (353.4)	-0-			No. of units rehabilitated	0	11
		Souard					Street reconstruction/lineal feet	0	1254
		Public Services (1232, 1233, 1234, 1244)	367.6 82.7	152.5 75.6	7.1 7.1	208.0			
							Community Recreation/no. of recreational or cultural activities	46	46



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thrs of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		(Project Completed)							
							Lead Paint Abatement/no. of inspections conducted	6	6
							Rat Control/no. of inspections	1459	1459
							Dog Control/no. of stray dogs apprehended	31	31
							Weed Control/no. of lots cut and cleared	90	90
							Reforestation/no. of trees planted	82	82
							Bulk refuse collection and disposal/cubic yards	491	491
							Provision of meal, transportation services to the elderly/no. of persons served	78	78
								55	55
							Provision of legal assistance to the elderly/no. of persons served	8	8
							Provision of in-homes services to the elderly/no. of persons served	5	5
							Provision of counseling, training services for abused women/no. of persons served	2	2
							Neighborhood betterment project/no. completed	5	5



2. Grant Number  
B-81-MC-29-0006

220



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thul of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Funded
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-MCA 6	2/80	(1233, 1234, 1244) 2200 Dolman, 700-900 Shenandoah, 2800 Busch Lane, 700-800 Lynch Housing 1. Section 312 Multi-family: rehabilitation of market-rate rental units 2. Housing Implementation: Souldard Infill, rental units, Section 8 and market-rate rental units - 73% Section 8 (project completed)	(121.0) (150.0) 860000 2193288	(121.0) (150.0)			Street resurfacing/lineal feet  No. of units rehabilitated  No. of units	974  5 0	974  5 44
		LaSalle Park Public Services (1224, 1232, 1234) (Project Completed)	257.6 101.0	523.2 95.7	362.0 5.3	72.4	Community Recreation/no. of recreational or cultural activities Community Arts Development/no. of Arts Councils developed Lead Paint Abatement/no. of inspections conducted Rat Control/no. of inspections Dog Control/no. of stray dogs apprehended Weed Control/no. of lots cut and cleared Reforstation/no. of trees planted	63 1 4 356 29 64 7	63 1 4 356 29 64 7



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Numbers of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Bulk refuse collection and disposal/ cubic yards	491	491
							Provision of meal, transportation services to the elderly/no. of persons served	23 185	23 185
							Provision of legal assistance to the elderly/no. of persons served	3	3
							Provision of in-homes services to the elderly/no. of persons served	41	41
							Provision of counseling, training services for abused women/no. of persons served	4	4
							Provision of day care services/ no. of child-days provided	18814	18814
							Neighborhood betterment projects/ no. completed	1	1
							Provision of community educational activities/no. of enrollments	153	153
							Demolition of accessory structures/ no. of structures	1	10
							Demolition of prime structures/ no. of structures	1	20
							Premise inspections/no. of inspections	7	300
		Code Enforcement	2.7	2.7					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Complete Address Location of Federal Development Activities	CDBG Amount (thd of \$)				Type of Product and Unit of Measure	Boundary of Units	
			Total Estimated Cost	Expenditures	Indebtedness Obligations	Unobligated Balance		Completed	Total Produced
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Public Housing Modernization	769.5	412.8	356.7				
		a. Clinton-Bondary					Refrigerators	25	25
							Ranges	25	25
		b. Bond					Apartment renovation/no. of units renovated	30	30
		c. Bond					Repair elevators	4	4
							Apartment renovation/no. of units renovated	30	30
		Street Improvements	30.0						
		Street and Alley Improvements Phase III				30.0			
		South 10th - Bond to Bond					Design/no. of designs completed	0	4
		Alley - new construction in City Blocks 404, 405							
		South Boulevard - Lafayette to South 11th							
		10th, 12th							
		Demolition and clearance in City Blocks 399, 404, 405, 40	25.4	12.0	--	17.4	Demolition and clearance/no. of parcels	2	2
		Demolition							
		Realty	25.0	--	--	25.0			
		For-Sale Inventory: financing assistance for developers/purchasers of for-sale housing units	20005	20005			No. of sales closed	5	
		CDBG Total	286707	286707					
		Section 312 Multi-Family: 36 units 312 Loan	(500.0)	(500.0)					
		modest demonstration projects	(1300.0)	(1300)			No. of units rehabilitated	36	36
		Total							



1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
R-81-MC-29-0006

Project Number	Task Number	Project Name Development Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Thru	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
81-004 7	11	Lafayette Towne							
	2/80	Public Services (1173, 1185, 1221, 1231) (Project Completed)	131.7 120.9	129.0 118.2	2.7 2.7	--	Community Recreation/no. of recreational or cultural activities	61	61
							Lead Paint Abatement/no. of inspections conducted	16	16
							Rat Control/no. of inspections	2051	2051
							Dog Control/no. of stray dogs apprehended	45	45
							Weed Control/no. of lots cut and cleared	390	390
							Bulk refuse collection and disposal/cubic yards	192	192
							Provision of meal, transportation services to the elderly/no. of persons served	31 52	31 52
							Provision of legal assistance to the elderly/no. of persons served	14	14
							Provision of in-homes services to the elderly/no. of persons served	10	10
							Provision of counseling, training services for abused women/no. of persons served	3	3
							Provision of child development services/no. of persons served	1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Env Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-NSA 8 2/80	R	Code Enforcement	8.0	8.0			Neighborhood betterment projects/ no. completed	3	3
		Rehabilitation of Private Property	2.8	2.8			Provision of community educational activities/no. of enrollments	159	159
							Repair and securing of prime structures/no. of structures	4	15
							Demolition of prime structures/ no. of structures	15	15
							Premise inspection/no. of inspections	18	400
							Minor home repair/no. of homes	5	28
							Weatherization/no. of homes weatherized	2	2
		Public Services (1171, 1172, 1173, 1181, 1185) (Project Completed)	173.1 66.8	101.5 64.9	1.9 1.9	69.7	Lead Paint Abatement/no. of inspections conducted	21	21
							Rat Control/no. of inspections	5626	5626
							Dog Control/no. of stray dogs apprehended	97	97



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PERFORMANCE REPORT  
PROJECT FINANCIALS

1. Name of Client  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Description of Project Development Activities Location of Project Development Activities	CDBG Amount (Total of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Money	Unobligated Obligations	Unobligated Balance		Cost per Unit	Total Project Cost
71	71	71	71	71	71	71	71	71	71
							Weed Control/no. of lots cut and cleared	21	21
							Bulk refuse collection and disposal/cubic yards	288	288
							Provision of meal, transportation services to the elderly/no. of persons served	35 57	35 57
							Provision of legal assistance to the elderly/no. of persons served	18	18
							Provision of in-home services to the elderly/no. of persons served	10	10
							Provision of day care services/no. of child-days provided	526	526
							Neighborhood betterment projects/no. completed	1	3
							Provision of community educational activities/no. of enrollments	146	146
							Provision of health services/no. of patient encounters	4	4
							Repair and securing of prime structures/no. of structures	4	15
							Demolition of prime structures/no. of structures	1	15

226



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Compassionate Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Funds	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Code Enforcement	7.5	7.5			Premise inspections/no. of inspections	17	385
		Park Improvements (1173) Catty Park 1700 Eads (construction cancelled, design only)					Design/no. of designs	25%	1
		Street Improvements (1173) New Grand Commercial Street - Folsom to Blaine (1173, 1181, 1185) 3800 McRee, 4000, 4200 Folsom, 3600 Hickory, 4100 Blaine (project completed)	74.1	10.1		64.0	New curbs/lineal feet New sidewalks/square feet New paving/square feet Sidewalk reconstruction/square feet	0 0 0 2678	660 1650 8000 2678
		(1173) 3600-3800 Blaine (project completed)					Street resurfacing/lineal feet	1600	1600
		(1181) Design street improvements (1173) Property Acquisition One parcel, City Block 2124	19.0	19.0			Preparation of design plans/ no. of streets Acquisition/no. of parcels	0 1	1
		(1173) Demolition One parcel, City Block 2124	5.7		5.7		Demolition/no. of structures	0	1

Page 1 of 1

1010-0950 2-11-00



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Line Item Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Project and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend Itures	Unobligated Obligations	Unobligated Balance		Com pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
	Housing							
	1. For-Sale Incentives: financing assistance to developers/purchasers of for-sale housing units CDBG Total	12482 93920	12482 93920			No. of sales closed	2	
	2. Housing Implementation: Eads Park Apartments Section 8 and market-rate rental units, CDBG 20% Section 8 Total	649000 10772448				No. of rental units		270
IR 12/80	Perishing Waterman							
	Public Services (1052, 1121) (Project Completed)	343.1 124.2	148.1 114.7	21.0 9.5	174.0	Community Recreation/no. of recreational or cultural activities	146	146
						Community Arts Development/no. of Arts Councils developed	1	1
						Rat Control/no. of inspections	3272	3272
						Dog Control/no. of stray dogs apprehended	107	107
						Weed Control/no. of lots cut and cleared	19	19
						Reforestation/no. of trees planted	1	1
						Bulk refuse collection and disposal/ cubic yards	1075	1075

228



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
							Provision of meal, transportation services to the elderly/no. of persons served	25 392	25 392
							Provision of legal assistance to the elderly/no. of persons served	2	2
							Provision of in-homes services to the elderly/no. of persons served	56	56
							Provision of counseling, training services for abused women/no. of persons served	5	5
							Provision of day care services/no. of child-days provided	354	354
							Provision of child development services/no. of persons served	1	1
							Neighborhood betterment projects/no. completed	3	3
							Provision of community educational activities/no. of enrollments	483	483
							Provision of health services/no. of patient encounters	9	9
							Repair and securing of prime structures/no. of structures	5	20
							Demolition of accessory structures/no. of structures	4	10

Page 1 of 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Code Enforcement	26.8	26.8			Premise inspection/no. of inspections	59	150
		Rehabilitation of Private Property	1.9	1.9			Minor home repairs/no. of homes	4	32
							Weatherization/no. of homes weatherized	1	1
		Public Housing Modernization							
		a. Kingsbury	8395	8395					
		b. Parkview	9385	9385					
		Street Improvements							
		(1121)	190.2	4.7	11.5	174.0			
		5200 Waterman, 5000 Washington, 5200 Washington					Curb reconstruction/lineal feet	0	1848
							Sidewalk reconstruction/square feet	0	9240
							Alley reconstruction/lineal feet	0	924
							Cul-de-sac construction/no. of cul-de-sacs	0	4
		(1121)							
		5000, 5100 Delmar					Sidewalk reconstruction/square ft.	399	399
		(project completed)							
		(1052)							
		Design Street Improvements							
		5700, Waterman (DeBaliviere to alley west)					Preparation of design plans/no. of plans	1	1
		Alley (Waterman to N.-S. alley) item deleted							
		5700 McPherson (cul-de-sac at Mall to Kingsbury Square East Avenue)							
		600 Kingsbury Square Avenue East (McPherson north to alley)							
		(1186, 1191)							
		Washington University Medical Center Redevelopment					Preparation of design plans/no. of streets	8	8

230



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Corporation 400, Clayton (Newstead to Taylor), 100 Newstead (Laclede to West Pine), 000 Euclid (West Pine to Lindell), 4600 Laclede (Taylor to Euclid), 600 Forest Park (Southside-Taylor to Euclid) 100 Newstead (West Pine to north alley) KMCRC tree planting, 4300-4600 Forest Park (Boyle to Euclid) 100 Buckingham Court (Laclede to North Court)							
		Housing							
		1. For-Sale Incentives: financing assistance to developer/purchasers of for-sale housing units CDBG	3280	3280			No. of sales closed	1	
		Total	46860	46860					
		2. Housing Implementation: DeBaliviere Place IV market-rate and Section 8 rental units CDBG	679270				No. of rental units	0	218
		20% Section 8	1069841						
		Public Services (1053, 1054, 1055, 1066, 1122)	576.1	485.5	10.6	80.0	Community Recreation/no. of recreational or cultural activities	172	172
		(Project Completed)	300.8	290.2	10.6				
							Rat Control/no. of inspections	0198	0198
							Dog Control/no. of stray dogs apprehended	355	355
							Weed Control/no. of lots out and cleared	233	233



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Completed
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Reforestation/no. of trees planted	3	3
							Bulk refuse collection and disposal/ cubic yards	2362	2362
							Provision of meal, transportation services to the elderly/no. of persons served	82 60	82 60
							Provision of legal assistance to the elderly/no. of persons served	65	65
							Provision of in-homes services to the elderly/no. of persons served	35	35
							Provision of counseling, training services for abused women/no. of persons served	34	34
							Provision of day care services/ no. of child-days provided	1232	1232
							Provision of child development services/no. of persons served	84	84
							Neighborhood betterment projects/ no. completed	6	6
							Provision of community educational activities/no. of enrollments	25	25
							Provision of health services/ no. of patient encounters	4	4

232



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Committed Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
							Repair and securing of prime structures/no. of structures	13	430
							Demolition of prime structures/no. of structures	9	20
		Code Enforcement	58.4	58.4			Premise inspection/no. of inspections	65	625
		Sanitation of Private Property	26.8	26.8			Minor home repair/no. of homes	61	43
		Public Housing Modernization	132.6	82.6			Weatherization/no. of homes weatherized	7	7
		Capanna			50.0		Apartment renovation/no. of units renovated	30	30
		Park Improvements (1061)					Design/no. of designs	1	1
		Imperial Park 400 W. 14th St.					Design/no. of designs	1	1
		(1053) Russell Park 400 Goodfellow					Design/no. of designs	1	1
		(construction cancelled, design complete)							
		Arthur Porter Mall 700 Delmar							
		(construction cancelled, design only)							
								25%	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended to Date	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
Amended		Street Improvements (1055, 1061) 5700 Maple, 1300 Shawmut, 1300 Blackstone, 1300 Temple (cancelled) (1054, 1055) 5800 Julian (1053, 1055, 1061, 1066) 1400 Rowan, 5500 Page, 1400 Hamilton, 5500 Etzel, 5500 Page, 5700 Julian, 5800 Romaine, 1200 Shawmut, 5500, 5600, Clemens, 1400 Arlington, 1300 Belt, 5600 Chamberlain, 5900 Maple, 5800 Enright (project completed)	57.5	27.5		30.0			
		Housing 1. Housing Implementation: 510 a. Demonstration Program, market-rate for sale b. 510 Demonstration; Section 8 rental	CDBG 475000 Total 2.5 mil CDBG 636000 Total 4588000				Cul-de-sac construction/no. of cul-de-sacs Sidewalk reconstruction/square feet	0 9647	1 9647
		Union Sarah Public Services (1055, 1066, 1111, 1112, 1121, 1122, 1123, 1124, 1192) (Project Completed)	735.4 229.8	346.8 208.8	166.1 21.0	222.5	No. of for-sale units No. of Section 8 rental units Community Recreation/no. of recreational or cultural activities Community Arts Development/no. of Arts Councils developed	50 100 175 1	

81-MSA 13 FR  
12/80



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
FINANCIAL PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-01-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
			(a)	(b)	(c)	(d)	(e)	(f)	(g)
							Rat Control/no. of inspections	6710	6710
							Dog Control/no. of stray dogs apprehended	184	184
							Weed Control/no. of lots cut and cleared	205	205
							Reforestation/no. of trees planted	198	198
							Bulk refuse collection and disposal/cubic yards	2717	2717
							Provision of meal, transportation services to the elderly/no. of persons served	57 53	57 53
							Provision of legal assistance to the elderly/no. of persons served	31	31
							Provision of in-homes services to the elderly/no. of persons served	46	46
							Provision of counseling, training services for abused women/no. of persons served	14	14
							Provision of day care services/no. of child-days provided	879	879
							Provision of child development services/no. of persons served	3	3

Page 1 of 1



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fav. Review Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Amended		Rehabilitation of Private Property	26.4	26.4			Neighborhood betterment projects/ no. completed	9	9
		Street Improvements (1112) 1500 Hill Terrace (project completed)	449.6	82.1	145.1	222.5	Provision of community educational activities/no. of enrollments	389	389
		(1055, 1066, 1075, 1122, 1123) 5100 Delmar, 5100, 5200 Page, 5000 Ridge, 4700 Lewis Place, 4600-4700 Vernon, 1100 Walton (project completed)					Weatherization/no. of homes weatherized	26	26
		(1123, 1124) Design					Curb reconstruction/lineal feet Street reconstruction/lineal feet	571 198	571 198
		(1123) 600 Euclid (Enright to Delmar) 4900 Delmar (North side in front of Roosevelt Hotel and City Bank Euclid to Kingshighway) 700 Kingshighway (east side Delmar to Enright)					Sidewalk reconstruction/square feet	3114	3114
		(1124) 600 Kingshighway (East side Washington to Delmar) 4900 Delmar (South side Euclid to Kingshighway)					Preparation of design plans/no. of plans	1	1
		Code Enforcement	29.5	29.5			New curbs/lineal feet New sidewalks/square feet Tree planting/no. of trees	685 10000 13	685 10000 13
							Premist inspection/ no. of inspections	65	65

236



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
D-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
81-MC-13	FR	12/80 Sherman Park/Tandy							
		Public Services	752.7	537.8	29.9	185.0	Community Recreation/no. of recreational or cultural activities	247	247
		(1064, 1065, 1067, 1101, 1103, 1112, 1113, 1114)	426.7	396.8	29.9		Lead Paint Abatement/no. of inspections conducted	80	80
		(Project Completed)					Rat Control/no. of inspections	7511	7511
							Dog Control/no. of stray dogs apprehended	405	405
							Weed Control/no. of lots cut and cleared	367	367
							Reforestation/no. of trees planted	349	349
							Bulk refuse collection and disposal/cubic yards	3860	3860
							Provision of meal, transportation services to the elderly/no. of persons served	145	145
							Provision of legal assistance to the elderly/no. of persons served	180	180
							Provision of in-homes services to the elderly/no. of persons served	39	39
							Provision of counseling, training services for abused women/no. of persons served	170	170
								27	27



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-01-MC-29-0006**

Project Number	Fiscal Year	Project Name Equipment Activities Expenditures of Physical Development Activities	CDBG Amount (in \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Contracted	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Provision of day care services/ no. of child-days provided	10487	10487
							Neighborhood betterment projects/ no. completed	13	13
							Provision of community educational activities/no. of enrollments	849	849
							Repair and securing of prime structures/no. of structures	13	13
							Demolition of prime structures/ no. of structures	39	20
		Code Enforcement	47.2	47.2			Demolition of accessory structures/ no. of structures	8	10
		Rehabilitation of Private Property	36.0	36.0			Premise inspections/no. of inspections	103	500
		Park Improvements (1067) Handy Park 4800 Lexington (1065) Sherman Park 5000 Dr. Martin Luther King (construction cancelled, design only)	35.0			35.0	Minor home repair/no. of homes	86	43
							Weatherization/no. of homes weatherized	4	4
							Rehabilitate ballfields/no. fields	0	3
							Design/no. of designs	25%	1
							Design/no. of designs	25%	1

238



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Sewer		Street Improvements (1101) 4400-4600 Ashland, 4400-4500 Elmbank, 4400- 4500 Greer, 4400-4500 Labadie, 2900-300 Taylor (cancelled)	207.8	57.8		150.0			
		(1067, 1112) 4400-2800 Marcus					Curb reconstruction/lineal feet	0	1914
		(1064, 1065, 1067, 1101, 1103)					Sidewalk reconstruction/square feet	0	9570
		4900 Highland, 4900 Aldine, 4400-4600 Ashland 4300, 5000 Lexington, 4700-4800 Cupples, 5000- 5200 Northland					Street resurfacing/lineal feet	8251	8251
Housing		(1067, 1101, 1103, 1112, 1113, 1114) 4300, 4800 St. Louis, 4100-4200 Kennerly, 4300- 4400 Labadie, 4900 Northland, 4500 Natural Bridge, 3600 Paris, 4500, 4600, 4900 Lexington, 3600 N. Taylor, 4700 Ashland, 4700 Highland, 4600 Cottage, 4600 Elmbank, 4200 W. Garfield, 4200 Marritt, 4500 St. Ferdinand (project completed)	(216.0) (240.0)				Sidewalks reconstruction/square feet	8094	8094
		1. Section 312 Multi-family: rehabilitation of of market-rate rental units							
		Walnut Park					No. of units rehabilitated	1	8
		Public Services (1072, 1073, 1074, 1075, 1076) (Project Completed)	1489.7 403.8	424.8 383.9	19.9 19.9	1045.0	Community Recreation/no. of recreational or cultural activities	196	196



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Project and Unit of Measure	Number of Units	
		Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
						Lead Paint Abatement/no. of inspections conducted	118	118
						Rat Control/no. of inspections	3652	3652
						Weed Control/no. of lots cut and cleared	235	235
						Dog Control/no. of stray dogs apprehended	191	191
						Bulk refuse collection and disposal/cubic yards	6827	6827
						Provision of meal, transportation services to the elderly/no. of persons served	105 128	105 128
						Provision of legal assistance to the elderly/no. of persons served	30	30
						Provision of in-homes services to the elderly/no. of persons served	110	110
						Provision of counseling, training services for abused women/no. of persons served	14	14
						Provision of day care services/no. of child-days provided	5202	5202
						Provision of child development services/no. of persons served	1	1

240



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Line Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Costs Incurred	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Neighborhood betterment projects/ no. completed						1	1
		Provision of community educational activities/no. of enrollments						1725	1725
		Repair and secure of prime structures/no. of structures						35	30
		Demolition of prime structures/ no. of structures						22	25
		Demolition of accessory structures/ no. of structures						8	20
		Premise inspections/no. of inspections						66	790
		Minor home repairs/no. of homes						37	56
		Weatherization/no. of homes weatherized						8	8
		Code Enforcement	30.0	30.0					
		Removal of Private Property							
		Block Interventions (1072)							
		Union-Barnes Quarry Park and Niguelia (cancelled)							
		Street Improvements (1072, 1074) 4800-5500 Wren, 4800-5500 Plover (cancelled)	60.9	10.9		50.0			
		(1074, 1075) 5300-5500 Lillian							

Page 1 of 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Pay Period Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	(Unobligated) Obligations	(Unobligated) Balance		Completed	Total Authorized
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		(1072, 1073, 1074, 1075, 1076) 5400 Queens, 5300 N. Kingshighway, 5200 Emerson, 5900 Sherry, 5800 Woodland, 5200 Robin, 4900 Leahy (project completed)					Sidewalk reconstruction/square feet	1307	1307
		(1074, 1075) 4800-4900 Emerson, 5400 Claxton (project completed)					Street resurfacing/lineal feet	2100	2100
		Neighborhood Facilities (The encumbrance reported in 81-40-90 was cancelled, along with the contract for design and building at the south side facility - all funds will be used for the north side facility.)	995.0			995.0	Rehabilitation and/or construction of health care facility	0	1
		Housing 1. Section 312 Single-family: rehabilitation of owner-occupied 1-4 family structures	(54.0)	(54.0)			No. of units rehabilitated	2	2
		Hyde Park							
		Public Services (1091, 1093, 1094, 1095, 1102, 1105, 1202, 1263, 1264, 1265) (Project Completed)	677.3 428.2	509.7 415.6		167.6 12.6	Community Recreation/no. of recreational or cultural activities	51	51
							Lead Paint Abatement/no. of inspections conducted	299	299
							Rat Control/no. of inspections	14743	14743

242

-NSA 16 FR  
12/80



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Dog Control/no. of stray dogs apprehended	469	469
							Weed Control/no. of lots cut and cleared	871	871
							Reforestation/no. of trees planted	76	76
							Bulk refuse collection and disposal/ cubic yards	1900	1900
							Provision of meal, transportation services to the elderly/no. of persons served	129 42	129 42
							Provision of legal assistance to the elderly/no. of persons served	30	30
							Provision of in-homes services to the elderly/no. of persons served	27	27
							Provision of counseling, training services for abused women/no. of persons served	5	5
							Provision of day care services/ no. of child-days provided	18975	18975
							Neighborhood betterment projects/ no. completed	5	5
							Provision of community educational activities/no. of enrollments	387	387
							Provision of health services/ no. of patient encounters	4	4
Page 1 of 1									

243



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Obligated	Unobligated Balance		Completed	Total Available
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Repair and securing of prime structures/no. of structures	15	10
							Demolition of prime structures/no. of structures	22	20
							Demolition of accessory structures/no. of structures	11	10
		Code Enforcement	27.3	27.3			Premise inspections/no. of inspections	60	300
		Rehabilitation of Private Property	17.4	17.4			Minor home repairs/no. of homes	38	56
							Weatherization/no. of homes weatherized	5	5
		Park Improvements (1105) Fairground Park 3600 Natural Bridge					Design/no. of designs	25%	1
		(1255) Hyde Park 1900 Bremen					Design/no. of designs	80%	1
		(1253) Shroffs Park 1300 Pale (construction cancelled, design only)					Design/no. of designs	25%	1
		(1265) Clay School Playground 2800 Bremen (cancelled)							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Street Improvements (1094) 2100 Obear (cancelled) (1095, 1265) 3900, 4300-4400 20th (1102, 1105, 1264) 4200 Clay, 4100 Green Lea, 3700, 3800 Penrose, 3300 Klein, 3200, 3500 Barrett (project completed) (1093, 1094, 1102, 1105) 2900-3000 Harper, 4600-5000 Blair, 2100, 4200- 4300 John, 3600-4100 Penrose (project completed) Housing 1. Section 8 Support: rehabilitation of subsidized rental units 2. Housing Implementation: a. Water Tower Rehab 8 - Section 8 rental units and Market rate For Sale project is 70% complete b. North Blair Apartments Market rate rental units	204.4	49.4		155.0	Curb reconstruction/lineal feet Sidewalk reconstruction/square feet Street reconstruction/lineal feet  Sidewalk reconstruction/square feet  Street resurfacing/lineal feet   No. of units rehabilitated  No. of Section 8 rental units Market rate For Sale units No. of rental units	0 0 0  5052  7707   20      10 7 4	2244 11220 660  5052  7707   36      4
			(200.0) (675.0)	-0-					
		CDBG Total CDBG Total	453913 918386 40000 129500						

Page 1 of 1

245



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
-NSA 17 FR 12/80		Montgomery/Murphy Blair	555.4	441.8	7.8	105.8	Community Recreation/no. of recreational or cultural activities	1	1
		Public Services (1202, 1203, 1261, 1262, 1263)	380.7	372.9	7.8		Lead Paint Abatement/no. of inspections conducted	298	298
		(Project Completed)					Rat Control/no. of inspections	2491	2491
							Dog Control/no. of stray dogs apprehended	166	166
							Weed Control/no. of lots cut and cleared	668	668
							Reforestation/no. of trees planted	58	58
							Bulk refuse collection and disposal/cubic yards	737	737
							Provision of meal, transportation services to the elderly/no. of persons served	200 64	200 64
							Provision of legal assistance to the elderly/no. of persons served	23	23
							Provision of in-homes services to the elderly/no. of persons served	24	24
							Provision of counseling, training services for abused women/no. of persons served	7	7



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Completed
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
							Provision of day care services/ no. of child-days provided	13067	13067
							Provision of child development services/no. of persons served	1	1
							Neighborhood betterment projects/ no. completed	4	4
							Provision of community educational activities/no. of enrollments	799	799
							Repair and secure of prime structures/no. of structures	6	5
		Code Enforcement	27.9	27.9			Demolition of prime structures/ no. of structures	20	20
		Rehabilitation of Private Property	5.6	5.6			Premise inspections/no. of inspections	61	350
		Park Improvements (1203)					Minor home repair/no. of homes	5	43
		St. Louis Place Park 2800 Haaschenbach (construction cancelled, design complete)					Weatherization/no. of homes weatherized	8	8
		Street Improvements (1261, 1262, 1263) 2400-2500 13th, 1200 Warren, 2400 Hadley	141.2	35.4	105.8		Design/no. of designs	1	1
							Curb reconstruction/lineal feet	0	1980
							Sidewalk reconstruction/square feet	0	11880
							Resurfacing/lineal feet	0	792



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANT PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

Project Number	Fiscal Year	Project Name Composed Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Performed
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		(1201, 1203, 1261) 2500-2900 Benton, 1500-1800 Hogan, 2200-2500 University (project completed)					Street resurfacing/lineal feet	5206	5206
		Housing							
		1. Section 312 Single-Family: rehabilitation of owner-occupied 1-4 family units	(27.0)	(27.0)			No. of units rehabilitated	1	1
		2. Housing Implementation: Murphy Blair Gardens-all Section 8 rental units	225126				No. of rental units		117
		CDBG Total	4735473						
01-USA 18 FH	12/80	DeSoto Carr							
		Public Services	3381.1	1680.8	158.3	1542.0			
		(1213, 1214, 1251, 1252, 1253, 1254)	164.1	162.5	1.6				
		(Project Completed)							
							Community Recreation/no. of recreational or cultural activities	90	90
							Lead Paint Abatement/no. of inspections conducted	7	7
							Rat Control/no. of inspections	445	445
							Dog Control/no. of stray dogs apprehended	26	26
							Weed Control/no. of lots cut and cleared	130	130
							Reforestation/no. of trees planted	9	9
							Bulk refuse collection and disposal/ cubic yards	527	527

248



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fav Review Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Provision of meal, transportation services to the elderly/no. of persons served	24 307	24 307
							Provision of legal assistance to the elderly/no. of persons served	29	29
							Provision of in-homes services to the elderly/no. of persons served	122	122
							Provision of counseling, training services for abused women/no. of persons served	9	9
							Provision of day care services/no. of child-days provided	33772	33772
							Provision of child development services/no. of persons served	1	1
							Provision of community educational activities/no. of enrollments	761	761
			2.7	2.7			Demolition of prime structures/no. of structures	1	30
			1547.6	387.6			Premise inspections/no. of inspections	6	0
					1116.0		Provision of ranges	25	25
							Provision of refrigerators	25	25
							Apartment renovation/no. of units renovated	25	25



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Equipment Activities Location of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated Obligations	Unobligated Balance		Completed	Total
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		St. Vaughn	1120.41				Apartment renovation/no. of units renovated	11	11
							Provision of ranges	10	10
							Renovation of Vaughn Building/renovation completed	0	1
		Park Improvements (1252) Carr Square Park 1500 Carr	45.3			45.3	Design/no. of designs	25%	1
		(1213) DeSoto Park 1100 North Jefferson (construction cancelled, design only)					Design/no. of designs	25%	1
		(1257) Cichran Playfield Expansion Acquisition of Real Property, City Block 6483 City Parcels 939, 940, 941 Demolition, Relocation payments	410.0 151.3	365.8 75.2	1.1	44.2 75.0	Parcels acquired Structures removed Parcels acquired Structures removed	1 0 40 2	3 2 40 2
		(1257) DeSoto Carr - Columbus Square Area Acquisition of Real Property, City Blocks 263, 268 562, 576 (additional funding to supplement T4-KSA-18; T4-20-10 contract) Demolition, Relocation Payments							
		Street Improvements (1257) W.L. King Drive - 9th to 10th O'Fallon Place Phase I (Tract 8-1) 14th Street (O'Fallon to Cass), 16th Street	1060.1	687.0	155.6	217.5	Sidewalk construction/square feet Curb construction/lineal feet Lighting/no. of lights installed	0 0 0	5030 550 2

250



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligation	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SI-NSA 19 2/80		O'Fallon Street (14th to 16th), Cass Avenue (14th to 16th), Two interior east-west streets (Additional funding to supplement 80-NSA-18, 80-20-10 contract)					(See 80-NSA-18 for end products and unit measures)		
		Shannon Plaza, UDAG Park and Superblock Industrial Area; 9th Street (Hiddle to Cass), 10th Street (Hiddle to Cass), Cass Avenue (9th to 10th), O'Fallon Avenue (9th to 11th) (Additional funding to supplement 80-NSA-18 80-20-10 contract)					Street resurfacing/lineal feet	5482	5482
							Reset granite curb/lineal feet	8477	8477
							Curb construction/lineal feet	1813	1813
							Sidewalk construction/square feet	66785	66785
							Street lighting/no. of lights installed		
							(81-20-10 and 80-20-10 work programs combined)	40	40
		Housing							
		3. Housing Implementation: O'Fallon Place II - Market rate and Section 8 rental units CDBG 401 Section 8 Total	1254159				No. of rental units		200
		8181066							
		Featman/Jeff-Vander-Lou	515.4	473.3	16.7		Community Recreation/no. of recreational or cultural activities	253	253
		Public Services (1104, 1115, 1201, 1202, 1211, 1212, 1213, 1214) (Project Completed)	316.7	300.0	16.7	25.4	Community Arts Development/no. of Arts Councils developed	2	2
							Lead Paint Abatement/no. of inspections conducted	62	62
							Dog Control/no. of stray dogs apprehended	174	174



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Obligated	Unobligated		Completed	Total
			(a)	(b)	(c)	(d)		(e)	(f)
							Weed Control/no. of lots cut and cleared	318	318
							Reforestation/no. of trees planted	82	82
							Bulk refuse collection and disposal/cubic yards	986	986
							Provision of meal, transportation services to the elderly/no. of persons served	141	141
								202	202
							Provision of legal assistance to the elderly/no. of persons served	39	39
							Provision of in-homes services to the elderly/no. of persons served	225	225
							Provision of counseling, training services for abused women/no. of persons served	5	5
							Provision of day care services/no. of child-days provided	12746	12746
							Neighborhood betterment projects/no. completed	4	4
							Provision of community educational activities/no. of enrollments	2391	2391
							Repair and secure of prime structures/no. of structures	6	10
							Demolition of prime structures/no. of structures	24	20
									252



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Perfor med
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Amended		Code Enforcement	13.4	13.4			Premise inspections/no. of inspections	30	300
		Rehabilitation of Private Property	.5	.5			Minor home repairs/no. of homes	20	65
		Park Improvements (1212) Chambers Park 3100 Dr. Martin Luther King					Weatherization/no. of homes weatherized	1	1
		Garrison-Webster Park 1400 Garrison (construction cancelled, design only)					Design/no. of designs	25%	1
		Street Improvements (1212) 3100 Brantner	64.7	39.3		25.4	Design/no. of designs	25%	1
		(1104) 2900, 3200 Dodier, 2900-3500 Hebert (project completed)					Curb reconstruction/lineal feet	0	1320
		(1115, 1201, 1203) 2500-2900 Benton, 3000-3500 North Market, 1500-1600 Webster (project completed)					Resurfacing/lineal feet	0	660
		Housing					Sidewalk reconstruction/square feet	1756	1756
		1. Public Housing Modernization a. Blumeyer	120.1	120.1			Street resurfacing/lineal feet	3658	3658
							Elevator repair Apartment renovation/no. of units renovated	2	2
								25	25

253



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Period Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unliquidated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
SA 20 FR 12/80		b. Blumeyer Elderly							
		City Center					Apartment renovation/no. of units renovated	15	15
		Public Services (1183, 1193, 1211)	279.9 16.5	275.6 16.2	.3 .3	4.0			
		(Project Completed)							
							Rat Control/no. of inspections	417	417
							Dog Control/no. of stray dogs apprehended	17	17
							Weed Control/no. of lots cut and cleared	43	43
							Bulk refuse collection and disposal/cubic yards	144	144
							Provision of meal, transportation services to the elderly/no. of persons served	19 75	19 75
							Provision of legal assistance to the elderly/no. of persons served	22	22
							Provision of in-homes services to the elderly/no. of persons served	23	23
							Provision of counseling, training services for abused women/no. of persons served	2	2
							Provision of day care services/no. of child-days provided	354	354

254



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-81-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expended (e)	Unliquidated Obligations (f)	Unobligated Balance (g)		Completed (i)	Total Projected (j)
Amended 81-MSA 21 FR 12/80		Street Improvements (1193) 700 Carpenter Place (project completed)	15.3	11.3	--	4.0	Provision of child development services/no. of persons served	1	1
							Neighborhood betterment projects/no. completed	3	3
							Provision of community educational activities/no. of enrollments	3	3
		(1193) 3800 Delmar (project completed)					Sidewalk reconstruction/square feet	1029	1029
							Curb reconstruction/lineal feet	335	335
							Street reconstruction/lineal feet	132	132
		Commercial and Industrial Facilities	248.1	248.1	--	--	Sidewalk reconstruction/square feet	846	846
		Penrose/O'Fallon					Acquisition of commercial property/parcels acquired	1	1
		Public Services (1071, 1076, 1077, 1091, 1101, 1102, 1103) (Project Completed)	<u>236.7</u> 200.6	<u>233.7</u> 197.6	<u>3.0</u> 3.0	--	Community Recreation/no. of recreational or cultural activities	15	15
							Lead Paint Abatement/no. of inspections conducted	98	98
							Rat Control/no. of inspections	11575	11575
							Dog Control/no. of stray dogs apprehended		
							Weed Control/no. of lots cut and cleared	226	226
								76	76



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Bulk refuse collection and disposal/ cubic yards	2499	2499
							Provision of meal, transportation services to the elderly/no. of persons served	42 38	
							Provision of in-homes services to the elderly/no. of persons served	30	30
							Provision of counseling, training services for abused women/no. of persons served	8	8
							Provision of day care services/ no. of child-days provided	3532	3532
							Provision of community educational activities/no. of enrollments	1169	1169
							Minor home repairs/no. of homes	46	112
							Weatherization/no. of homes weatherized	4	4
								40	
		Rehabilitation of Private Property	20.2	20.2					
		Housing							
		1. Housing Implementation: Northside Neighborhood Housing Service, a homeowner assistance CDBG program	100000 Total 170000						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Line Item Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unobligated Obligations	Unobligated Balance		Completed	Total Available
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Amended		Park Improvements (1075, 1076) Penrose Park 5000 Penrose (construction cancelled, design only)					Design/no. of designs	851	1
		(1077) Union-Marcus Quarry Park 4600 Margaretta					Design/no. of designs	101	1
		Street Improvements (1076, 1077, 1091, 1102) 4200, 4900 Margaretta, 4100 Green Lea, 4200 Holly 4500 Red Bud, 4600 Penrose, 4600 Carrie, 4400 Floriss, 4800 Carter, 4800 Kossuth, 3900 Euclid (project completed)	15.9	15.9			Sidewalk reconstruction/square feet	2814	2814
		(1101, 1102) 4400 Farline, 4200 Holly					Street resurfacing/lineal feet	1452	1452



City of St. Louis, Missouri  
R-St-MC-29-0006

CDRG Amount (Thsd of \$)					Type of Product and Unit of Measure	Number of Units	
Total Estimated Cost	Current Period	Unobligated Obligations	Unobligated Balance	Costs Incurred		Total Available	
(i)	(ii)	(iii)	(iv)	(v)	(vi)	(vii)	
304.2	263.8	4.2	36.2				
117.1	112.9	4.2					
Baltimore, Md. Transit							
Public Services							
CDBG: 1005, 1006, 1007, 1155, 1156, 1157, 1234, 1262							
(Project Completed)							
				Lead Paint Abatement/no. of inspections conducted	23	23	
				Rat Control/no. of inspections	2239	2239	
				Weed Control/no. of lots cut and cleared	38	38	
				Reforestation/no. of trees planted	74	74	
				Bulk refuse collection and disposal/ cubic yards	1796	1796	
				Provision of meal, transportation services to the elderly/no. of persons served	23	23	
					28	28	
				Provision of in-homes services to the elderly/no. of persons served	19	19	
				Provision of counseling, training services for abused women/no. of persons served	1	1	
				Provision of social development services/no. of enrollments	8	8	
				Provision of community educational activities/no. of enrollments	1087	1087	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expend. Incurred	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Amended		Rehabilitation of Private Property	11.6	11.6			Provision of health services/ no. of patient encounters	849	849
							Minor home repairs/no. of homes	27	32
							Weatherization/no. of homes weatherized	2	2
		Street Improvements (1016, 1156, 1245) 8200-8300 Polk, 4900-5000 Pennsylvania, 0-100 Cherokee	54.3	54.3			Sidewalk reconstruction/square feet	1637	1637
							Curb reconstruction/lineal feet	1937	1937
							Street reconstruction/lineal feet	1423	1423
		(1155, 157) 2200 Montana, 5200 Vermont, 3300 Liberty, 4700, 5000 Idaho, 4700, 5000 Tennessee, 5000 Alaska (project completed)					Sidewalk reconstruction/square feet	6519	6519
		(1011, 1155, 1156, 1245) 3600-3700 Marine, 4200-4900 Compton, 3200 Delor, 3600 Poepping, 8000-8200 Waddell (project completed)					Street resurfacing/lineal feet	7366	7366
		Housing							
		1. For-Sale Incentive program: financing assistance to developers/purchasers of for-sale housing units	CDBG Total	( 27623) (394674)	( 27623) (394674)				
		2. Housing Implementation: Maryville Gardens 20% Section 8 rental program	CDBG Total	(639000) (394144)			No. of rental units	0	92



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Geographic Area Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended thru	Unliquidated Obligations	Unliquidated Balance		Completed	Total Authorized
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
78	12/80	Christy, Morganford, Gustin, South Grand, Comondia, Holly Hills  Public Services (1012, 1013, 1023, 1024, 1025, 1151, 1152, 1153, 1154, 1157, 1161, 1162, 1163)  (Project Completed)	295.9 222.5	291.4 218.0	4.5 4.5		Community Recreation/no. of recreational or cultrual activities  Lead Paint Abatement/no. of inspections conducted  Weed Control/no. of lots cut and cleared  Reforestation/no. of trees planted  Bulk refuse collection and disposal/ cubic yards  Provision of meal, transportation services to the elderly/no. of persons served  Provision of in-homes services to the elderly/no. of persons served  Provision of counseling, training services for abused women/no. of persons served  Neighborhood betterment projects/ no. completed  Provision of social development services/no. of enrollments	299  16  4 38 2477 174 140 16 1 1 42	299  16 4 38 2477 174 140 16 1 1 42

260



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Comprehensive Activities Location of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unobligated Obligations	Unobligated Balance		Completed	Total Funded
			(d)	(e)	(f)	(g)		(h)	(i)
P1	P1	Rehabilitation of Private Property	38.2	38.2			Provision of community educational activities/no. of enrollments	3395	3395
		40% complete					Provision of health services/no. of patient encounters	400	400
		Park Improvements (1103)					Minor home repairs/no. of homes	97	112
		Amberg Park - 3800 Gustine (construction cancelled, design completed)					Weatherization/no. of homes weatherized	4	4
P2	P2	Street Improvements (1012, 1013, 1024, 1025, 1151, 1152, 1153, 1154, 1157, 4600 S. Spring, 3700 Neosho, 4600 S. 38th, 4200 Osceola, 5400 S. Kingshighway, 5200, 6600 Morganford, 5500 S. 37th, 4200 S. Grand, 4100 Burgen, 4300 Itaska, 4300, 4400, 4600 Wilcos, 4300 Beck, 5400 Christy, 4700 Sigel, 4300 Fairview, 4000 Alma, 3800 Bowen, 4300 Holly Hills, 3600 Lierman (project completed)	35.2	35.2			Design/no. of designs	1	1
		(1013, 1023, 1024, 1025, 1153, 1161, 1163, 1167) 4200 Burgen, 3700 Tholozan, 3600-3900 Giles, 4200-4500 Spring, 6700 Wanda, 4600-4700 Milentz, 4800 Quincy, 6800 Salzburger, 3800-4000 Meramec (project completed)					Sidewalk reconstruction/square feet	11562	11562
							Street resurfacing/lineal feet	10870	10870



U.S. DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT  
NATIONAL SYSTEM OF PUBLIC LANDS  
GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Recipient  
City of St. Louis, Missouri  
2. Grant Number  
B-01-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Cost per Unit	Total Expended
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-PD 3	FR 12/80	Neighborhood Facilities Christy, Morganford, Gustine, S. Grand, Concordia, Holly Hills (project cancelled)					Health center facility construction 4639 Beck Avenue	0	1
		Housing							
		1. Housing Implementation: Bevo Rebate: CDBG Homeowner Assistance program Total	( 20000) (200000)	( 20000) (200000)			No. of home owners assisted	60	150
		St. Louis Hills, South Hampton							
		Public Services (1011, 1012, 1015, 1021, 1022, 1023, 1031, 1041 1043) (Project Completed)	227.7 168.4	221.4 162.1	6.3 6.3		Community Recreation/no. of recreational or cultural activities	2	2
							Reforestation/no. of trees planted	117	117
							Bulk refuse collection and disposal/ cubic yards	2103	2103
							Provision of meal, transportation services to the elderly/no. of persons served	43 29	43 29
							Provision of in-homes services to the elderly/no. of persons served	7	7
							Neighborhood betterment projects/ no. completed	3	3
							Provision of social development services/no. of enrollments	19	19



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANT PERFORMANCE REPORT  
FUND C PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Funding Source	Project Name (Comprehensive Activities) (Location of Physical Development Activities)	CEBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated Obligations	Unobligated Balance		Completed	Total Produced
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Rehabilitation of Private Property	27.9	27.9			Provision of community educational activities/no. of enrollments	2508	2508
		Street Improvements (1012, 1021, 1022, 1023, 1141, 1143) 4900 Eichelberger, 5700 Holly Hills, 5000 Milentz, 5200, 5400, 5500 Finkman, 5400 Rosa, 5100 Goether, 5600 Murdoch, 4900 Tyrolean, 5400 Gresham, 5600 Walsh, 5800 Itaska, 6400 Devonshire, 5200 Chippewa, 4000, 5300 Quincy, 4600 Primm, 3800, 6200 Loughborough, 6200 Southland, 4900 Robert (project completed)	31.4	31.4			Provision of health services/no. of patient encounters	81	81
		(1011, 1022, 1023, 1143) 4800 Quincy, 6800 Salzburger, 5900 Hilgard, 5200-5300 Wherry, 5200 Deior, 4900-5300 Nottingham, 6400 Weber Road, 5900-6000 Bishop Place, 6000 Highfield (project completed)					Demolition of prime structures/ no. of structures	1	0
		Robert/Tilles/Lindenwood/Clifton Heights					Minor home repairs/no. of homes	70	48
		Public Services (1031, 1032, 1033, 1034, 1036, 1037, 1131, 1134, 1141, 1142) (Project Completed)	165.5 112.0	161.5 108.0	4.0 4.0		Sidewalk reconstruction/square feet	6290	6290
							Street resurfacing/lineal feet	6137	6137
							Community Recreation/no. of recreational or cultural activities	4	4
							Lead Paint Abatement/no. of inspections conducted	2	2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Fav Housing Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Budgeted
		(d)	(e)	(f)	(g)		(h)	(i)
(b)	(c)					Weed Control/no. of lots cut and cleared	31	31
						Reforestation/no. of trees planted	67	67
						Bulk refuse collection and disposal/ cubic yards	2417	2417
						Provision of meal, transportation services to the elderly/no. of persons served	42 34	42 34
						Provision of in-homes services to the elderly/no. of persons served	40	40
						Provision of counseling, training services for abused women/no. of persons served	1	1
						Neighborhood betterment projects/ no. completed	1	1
						Provision of social development services/no. of enrollments	11	11
						Provision of community educational activities/no. of enrollments	1466	1466
						Provision of health services/ no. of patient encounters	70	70
						Demolition of prime structures/ no. of structures	1	0
						Minor home repairs/no. of homes	70	63
	Rehabilitation of Private Property	29.8	29.8					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Compassing Activities Location of Physical Development Activities	CDBG Amount (Thad of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Thad	Unobligated Obligation	Unobligated Balance		Completed	Total Projected
			(1)	(2)	(3)	(4)	(5)	(6)	(7)
100000	80	Park Improvements (1132) Lindenwood Park - 5800 Lindenwood (construction cancelled, design completed)					Weatherization/no. of homes weatherized	11	11
		(1142) Tilles Park - 1300 Hampton (construction cancelled, design only)					Design/no. of designs	1	1
		Street Improvements (1134, 1162) 3000 S. Kingshighway	23.7	23.7			Design/no. of designs	25%	1
		(1031, 1032, 1034, 1036, 1037, 1131, 1134, 1141, 1142) 5400, 5600, 5300 Oleatha, 3800, 3900 Sulphur, 5400, 6200, 6300 Mardel, 6200 Potomac, 6300, 6500 Marquette, 5300, 6300 Tholozan, 6400 Scanlan, 6500, 6600 Hancock, 6100, 6500 Hoffman, 7000 Sutherland, 6000 Eitman, 4900 Magnolia, 6100 Simpson, 2800 Clifton, 2800 Know Ct., 6200 Juniata, 5300, 6500 Odell, 2700 Tamm, 2700 Watson, 5700 Arsenal (project completed)					Construct. left turn lane/no. of lanes	25%	1
		(1131, 1132, 1134, 1136, 1137, 1141) 4900-5100 Lindenwood, 5900-6200 Tholozan, 3600 Clifton, 2700-3000 Macklind, 2700-3000 Brannon, 5200-5900 Southwest (project completed)					Sidewalk reconstruction/square feet	6787	6787
							Street resurfacing/lineal feet	10486	10486



GRANT PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

81-70 5

FR  
12/80

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thou of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Housing							
		1. Section 8 Support: rehabilitation of subsidized rental units CDBG	( 56.4 ) (190.6 )						
		Clayton Tamm/Oakland/Manchester/Hill/McCausland							
		Public Services	175.5	173.2	2.3				
		(1033, 1034, 1035, 1036, 1041, 1042, 1043, 1044, 1132, 1133, 1171, 1181)	153.3	151.0	2.3		Community Recreation/no. of recreational or cultural activities	43	43
		(Project Completed)					Dog Control/no. of stray dogs apprehended	80	80
							Weed Control/no. of lots cut and cleared	38	38
							Reforestation/no. of trees planted	25	25
							Bulk refuse collection and disposal/cubic yards	2325	2325
							Provision of meal, transportation services to the elderly/no. of persons served	4 34	4 34
							Provision of in-homes services to the elderly/no. of persons served	13	13
							Provision of counseling, training services for abused women/no. of persons served	2	2
							Neighborhood betterment projects/no. completed	1	1

266



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year/Reporting Period	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thrs of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Rehabilitation of Private Property	14.4	14.4			Provision of community educational activities/no. of enrollments	2918	2918
		Park Improvements (1133) Berra Park - 1800 Macklind (construction completed, design only)					Provision of health services/ no. of patient encounters	32	32
		Street Improvements (1033, 1041, 1043, 1132) 3200 Tennyson, 5900 West Park, 2100 Forest, 2300 Sublette, 5400 Elizabeth, 5300 Botanical (project completed)	7.8	7.8			Minor home repairs/no. of homes	31	80
		(1041, 1131, 1132, 1136, 1137) 5200-5900 Southwest, 6700 Glades (project completed)					Weatherization/no. of homes weatherized	4	4
		Oak Hill/Shaw					Design/no. of designs	25%	1
		Public Services (1152, 1161, 1162, 1163, 1171, 1172, 1173, 1174) (Project Completed)	872.61 835.0	871.1 833.5	1.5 1.5		Sidewalk reconstruction/square feet	2086	2086
							Street resurfacing/lineal feet	3900	3900
							Community Recreation/no. of recreational or cultural activities	74	74
							Lead Paint Abatement/no. of inspections conducted	7	7
							Rat Control/no. of inspections	4812	4812



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Line Number	Project Name Compassionate Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
Awarded		Rehabilitation of Private Property	32.1	32.1			Weed Control/no. of lots cut and cleared	23	23
							Reforestation/no. of trees planted	145	145
							Bulk refuse collection and disposal/cubic yards	1768	1768
							Provision of meal, transportation services to the elderly/no. of persons served	118	118
							Provision of in-homes services to the elderly/no. of persons served	7	7
							Provision of social development services/no. of enrollments	47	47
							Provision of community educational activities/no. of enrollments	1898	1898
							Provision of health services/no. of patient encounters	127	127
							Minor home repairs/no. of homes	70	208
							Weatherization/no. of homes weatherized	9	9
		Street Improvements (1134, 1162) 3000 S. Kingshighway	5.5	5.5			Construct left turn lane/no. of lanes	25	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

PROJECT PURPOSES		CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units		
Project Number	Line Number	Project Name Description of Physical Development Activities	Total Estimated Cost	Expended Amount	Unliquidated Obligations		Unliquidated Balance	Completed	Total Produced
PC	PL	PL	(d)	(e)	(f)	(g)	(h)	(i)	
		(1160, 1162, 1163) 3800 Connecticut, 4200 Anistata, 4000 McDonalea, 3800 Glen, 4100 Thorsman, 4000 Fairview, 4000 Hampshire (project completed)					Sidewalk reconstruction/square feet	1602	1602
		(1160, 1162, 1163) 1805-1820 Gordon, 1900 Fairview (project completed)					Street resurfacing/lineal feet	3690	3690
		Housing							
		1. For-Sale Incentives program: financing assistance to developers/purchasers of for-sale housing units	CDBG Total	( 12148) (121500)	( 12148) (121500)		No. of loans closed	2	
		2. Section 312 Multi-family: rehabilitation of market rate rental units	CDBG Other	( 90.0) (332.0)	(90.0) (332.0)				
		Gravel/Town Drive East							
		Public Services							
		1157, 1164, 1165, 1173, 1174, 1231, 1232, 1233, 1241, 1242, 1243, 1244 (Project Completed)	<u>342.8</u> 232.2	<u>336.6</u> 226.0	<u>6.2</u> 6.2		Community Recreation/no. of recreational or cultural activities	154	154
							Lead Paint Abatement/no. of inspections conducted	70	70
							Rat Control/no. of inspections	4342	4342
							Weed Control/no. of lots cut and cleared	50	50
							Reforestation/no. of trees planted	85	85
							Bulk refuse collection and disposal/		



1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

GRANT PERFORMANCE REPORT									
PROJECT PROGRESS									
Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	COBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							cubic yards	1578	1578
							Provision of meal, transportation services to the elderly/no. of persons served	93	93
							Provision of legal assistance to the elderly/no. of persons served	33	33
							Provision of social development services/no. of enrollments	58	58
							Provision of community educational activities/no. of enrollments	3244	3244
		Rehabilitation of Private Property	14.3	14.3			Provision of health services/no. of patient encounters	348	348
		Park Improvements (1157)					Minor home repairs/no. of homes	36	43
		Marquette Park - 3200 Gasconade					Design/no. of designs	80%	1
		Street Improvements (1164, 1165, 1241, 1242)	96.3	96.3			Sidewalk reconstruction/square feet	9316	9316
		3200 Minnesota, 3200, 3300 Pennsylvania, 2600, 2700, 3500 Wyoming, 3300 Humphrey, 3200 Michigan, 3600 Arkansas, 3700 S. Compton, 3100 Osage, 2700, 3100 Miami, 3400 Winnebago, 3300 Virginia, 3200 Iowa, 3300 Louisiana (project completed)					Street resurfacing/lineal feet	11516	11516
		(1157, 1164, 1165, 1241, 1242, 1264, 1265) 3100 Michigan, 3400-3500 McKean, 2600-3300 Utah, 3400-4100 Pennsylvania, 2600-2800 Cherokee (project completed)							

270



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS1. Name of Grantee  
City of St. Louis, Missouri2. Grant Number  
B-81-MC-29-0006

CDBG Amount (Thsd of \$)

Type of Product and Unit of Measure

Number of Units

Completed  
Total

(i) (j)

Project Number	Pay Review Status	Project Name Component Activities Locations of Physical Development Activities	Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unliquidated Balance (g)	Type of Product and Unit of Measure (h)	Completed (i)	Total (j)
81-PD 8	FR 12/80	Kosciusko/Lyon  Public Services (1221, 1224, 1232, 1233, 1234, 1235, 1244)  (Project Completed)	19.7 13.7	17.7 13.5	.2 .2	1.8	Weed Control/no. of lots cut and cleared	28	28
							Reforestation/no. of trees planted	2	2
							Bulk refuse collection and disposal/cubic yards	491	491
							Provision of meal, transportation services to the elderly/no. of persons served	14 12	14 12
							Provision of community educational activities/no. of enrollments	74	74
							Provision of health services/no. of patient encounters	4	4
Amended		Street Improvements (1244, 1245) 0-100 Cherokee	6.0	4.2	--	1.8	Sidewalk reconstruction/square feet	538	538
							Curb reconstruction/lineal feet	158	158
							Street reconstruction/lineal feet	297	297
81-PD 9	FR 12/80	Central Business District/Central Business District South  Public Services (1214, 1221, 1222, 1251, 1253, 1254)  (Project Completed)	271.7 12.3	69.4 10.0	2.3 2.3	200.0	Weed Control/no. of lots cut and cleared		27



U.S. DEPARTMENT OF THE INTERIOR, BUREAU OF LAND MANAGEMENT  
LAND ACQUISITION AND CONSERVATION PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

Project Number	Line Number	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Park Improvements (1254) Central Riverfront Promenade (cancelled)					Reforestation/no. of trees planted	47	47
							Provision of meal, transportation services to the elderly/no. of persons served	13	13
							Provision of in-homes services to the elderly/no. of persons served	10	10
							Provision of social development services/no. of enrollments	4	4
							Provision of community educational activities/no. of enrollments	40	40
		Street Improvements (1254) Laclede's Landing area	259.4	59.4		200.6	Identification system/no. of entrances	0	7
							Information system/no. of locations	0	4
							Street construction/lineal feet property acquisition	0	66
		(1222, 1251, 1253, 1254) 1200-1400 Chewnut, 200-300 Walnut, 1400-1700 Clark, 800-900 St. Charles (project completed)					Street resurfacing/lineal feet	2908	2908



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Fiscal Year	Fiscal Period	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thud of \$)				Type of Product and Unit of Measure (iv)	Number of Units	
			Total Estimated Cost (v)	Expended (vi)	Unliquidated Obligations (vii)	Unobligated Balance (viii)		Completed (ix)	Total Projected (x)
81-PP 19	78 12/80	Mill Creek/Chouteau/Midtown Public Services (1175, 1173, 1181, 1183, 1184, 1185, 1193, 1211, 1214, 1221, 1222, 1231, 1232) (Project Completed)	132.1 56.5	109.5 54.0	2.5 2.5	20.1	Community Recreation/no. of recreational or cultural activities	70	70
							Lead Paint Abatement/no. of inspections conducted	6	6
							Rat Control/no. of inspections	297	297
							Dog Control/no. of stray dogs apprehended	36	36
							Weed Control/no. of lots cut and cleared	9	9
							Reforestation/no. of trees planted	30	30
							Bulk refuse collection and disposal/cubic yards	192	192
							Provision of meal, transportation services to the elderly/no. of persons served	5	28
							Provision of in-homes services to the elderly/no. of persons served	68	68
							Provision of counseling, training services for abused women/no. of persons served	1	1
							Provision of day care services/no. of child-days provided	25	25



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
Amended							Provision of child development services/no. of persons served	1	1
							Provision of neighborhood meeting space/no. of meeting held	20	20
							Provision of social development services/no. of enrollments	17	17
							Provision of community educational activities/no. of enrollments	333	333
							Repair and securing of prime structures/no. of structures	1	0
							Demolition of prime structures/no. of structures	6	0
		Code Enforcement	4.8	4.8			Premise inspections/no. of inspections	11	0
		Rehabilitation of Private Property	3.3	3.3			Minor home repairs/no. of homes	8	28
		Park Improvements (1232)					Design/no. of designs	1	1
		Lafayette Park - 2200 Lafayette (construction cancelled, design completed)							
		Street Improvements (1183, 1232)	67.5	47.4	--	20.1			
		3600 Gratiot, 1700 Preston Place (project completed)					Curb reconstruction/lineal feet	1063	1063
							Street reconstruction/lineal feet	660	660
		City Center Redevelopment					Acquisition of property/no. of parcels	1	1
		Acquisition of Real Property in City Block 2267							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-01-MC-29-0006

Project Number	Fiscal Year	Project Name Comprehensive Activities Expenditures/Financial Development Activities	CDRG Amount (Total of \$)				Type of Product and Unit of Measure	Quantities of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligations	Unobligated Balance		Completed	Total Produced
		Housing							
		1. For-Sale Incentives program: Financing assistance to developers/purchasers of for-sale housing units	CDRG Total (25072) (25000)	(25072) (25000)					
		2. Section 8 Support: rehabilitation of subsidized rental units	CDRG Total ( 38.0) (143.5)				No. of units rehabilitated	2	4
8-28-11	88	Central West End/Wynton/Sankon							
		Public Services (1051, 1052, 1121, 1124, 1181, 1182, 1183, 1191, 1192, 1193)	318.0 109.0	147.4 105.0	4.0 4.0	162.6	Community Recreation/no. of recreational or cultural activities	21	21
		(Projects Completed)					Lead Paint Abatement/no. of inspections conducted	10	10
							Rat Control/no. of inspections	2433	2433
							Weed Control/no. of lots cut and cleared	135	135
							Reforestation/no. of trees planted	38	38
							Bulk refuse collection and disposal/ cubic yards	3225	3225
							Provision of legal assistance to the elderly/no. of persons served	35	35
							Provision of in-homes services to the elderly/no. of persons served	91	91

Page 1 of 1



Housing

1. For-Sale Incentive Program: financing assistance to developers/purchasers of for-sale housing units

2. Housing Implementation:  
a. Del Carondo market rate rental units  
b. Block Stabilizing: 50XX Waterman market rate for-sale units

CDBG  
Total  
CDBG  
Total

500000  
11775575  
17500  
72375

No. of units to be developed

Form Approved  
OMB No. 6011-524

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Type of Project	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							Provision of counseling, training services for abused women/no. of persons served	8	8
							Provision of day care services/no. of child-days provided	87	87
							Neighborhood betterment projects/no. completed	11	11
							Provision of neighborhood meeting space/no. of meetings held	66	66
							Provision of social development services/no. of enrollments	5	5
							Provision of community educational activities/no. of enrollments	349	349
							Provision of health services/no. of patient encounters	4	4
							Repair and securing of prime structures/no. of structures	18	0
							Demolition of prime structures/no. of structures	6	0
							Demolition of accessory structures/no. of structures	6	0
							Premise inspections/no. of inspections	66	0
		Code Enforcement							



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Project Number	Line Item Number	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Projected
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Rehabilitation of Private Property	8.9	8.9			Minor home repairs/no. of homes	9	32
							Weatherization/no. of homes weatherized	11	11
		Park Improvements					Design/no. of designs	1	1
		(1181) Adams Playground 1400 Newstead (construction cancelled, design completed)							
		Street Improvements	196.1	33.5		162.6	Sidewalk reconstruction/square feet	5012	5012
		(1181, 1191, 1192) 4400 Westminster, 4300 Forest Park, 4200 LaClede, 4300 Swan (project completed)							
		(1124, 1182) 4900 Barnes Plaza Drive, 300-600 Newstead (project completed)					Street resurfacing/lineal feet	1710	1710
		Housing							
		1. For-Sale Incentive Program: financing assistance to developers/purchasers of for-sale housing units					No. of loans closed	8	0
		2. Housing Implementation: a. Del Carondo market rate rental units							
		b. Block Stabilizing: 50XX Waterman	500000				No. of units to be developed	0	198
		c. Block Stabilizing: 50XX Waterman	11775575				No. of units to be developed	0	2
		d. Block Stabilizing: 50XX Waterman	17500						
		e. Block Stabilizing: 50XX Waterman	72375						



UNITED STATES DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
DISTRICT PERFORMANCE REPORT  
THROUGH FISCAL YEAR 1966

1. Name of Client  
City of St. Louis, Missouri  
2. Grant Number  
B-01-MC-29-0006

Project Number	Fiscal Year	Project Name (Programs, Activities, Locations of Physical Development Activities)	1966 Amount (thousands of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Since	Unobligated Obligations	Unobligated Balance		Completed	Total Expected
(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)
01-20 17	66	Landfill/Water End							
		Public Services	308.7	302.7	6.0		Community Recreation/no. of recreational or cultural activities	125	125
		11053, 1054, 1055, 1061, 1062, 1063, 1064, 1065, 1066, 1121, 1122	229.0	223.0	6.0		Rat Control/no. of inspections	5963	5963
		(Project Completed)					Dog Control/no. of stray dogs apprehended	268	268
							Weed Control/no. of lots cut and cleared	567	567
							Reforestation/no. of trees planted	8	8
							Bulk refuse collection and disposal/cubic yards	2363	2363
							Provision of meal, transportation services to the elderly/no. of persons served	60	60
							Provision of in-home services to the elderly/no. of persons served	31	31
							Provision of counseling, training services for abused women/no. of persons served	30	30
							Provision of day care services/no. of child-days provided	17	17
							Provision of day care services/no. of child-days provided	686	686
							Neighborhood betterment projects/no. completed	2	2



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Products	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-PD 13	FY 12/80	Renovation of Private Property	1.4	1.4			Provision of neighborhood meeting space/no. of meetings held	16	
							Provision of community educational activities/no. of enrollments	135	135
							Minor home repairs/no. of homes	39	
							Weatherization/no. of homes weatherized		
							Design/no. of designs	85	
81-PD 13	FY 12/80	Park Improvements (1062) Barrett Brothers Park - 5800 St. Louis (construction cancelled, design only)							
		Street Improvements (1062, 1063, 1065) 5800 Cole Brilliante, 5700 Greer, 1900 Hamilton, 5800 Highland, 1900 Arlington, 2500 Grover, 5700 Lotus, 2500, 2600 Burd, 5600, 5700 Terry (project completed)	78.3	78.3			Sidewalk reconstruction/square feet	9591	9591
		(1062, 1064, 1065) 5800-6100 Lotus, 5800-600 Theodosia, 5800-6000 Wabada, 1500-2900 Arlington (project completed)					Street resurfacing/lineal feet	9220	9220
81-PD 13	FY 12/80	Vandeventer/Beaumont/Tandy							
		Public Services (1066, 1067, 1101, 1103, 1104, 1111, 1112, 1113, 1114, 1115, 1123, 1124, 1192, 1193) (Project Completed)	364.8 275.0	356.8 267.0	8.0 8.0		Community Recreation/no. of recreational or cultural activities	68	
							Lead Paint Abatement/no. of inspections conducted	30	



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Name Commitment Activities Location of Physical Development Activities	CDBG Amount (Unit of \$)				Type of Product and Unit of Measure	Number Completed
	Total Estimated Cost	Expended Funds	Unliquidated Obligations	Unobligated Balance		
(b)	(d)	(e)	(f)	(g)	(h)	(i)
					Rat Control/no. of inspections	5598
					Dog Control/no. of stray dogs apprehended	310
					Weed Control/no. of lots cut and cleared	716
					Reforestation/no. of trees planted	41
					Bulk refuse collection and disposal/ cubic yards	2285
					Provision of meal, transportation services to the elderly/no. of persons served	246 119
					Provision of in-homes services to the elderly/no. of persons served	128
					Provision of counseling, training services for abused women/no. of persons served	12
					Provision of day care services/ no. of child-days provided	1372
					Neighborhood betterment projects/ no. completed	2
					Provision of community educational activities/no. of enrollments	1193
					Provision of health services/ no. of patient encounters	11



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Numbers of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance		Completed	Total Available
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
		Rehabilitation of Private Property	31.8	31.8			Provision of neighborhood meeting space/no. of meetings held	216	216
							Minor home repairs/no. of homes	57	43
							Weatherization/no. of homes weatherized	19	19
		Park Improvements (11111) Turner Park - 800 Sarah (construction cancelled, design only)					Design/no. of designs	25%	1
		Street Improvements (1103, 1104, 1111, 1112, 1114, 1115, 1124, 1192) 3600 Cole Brilliante, 3800, 4200 Evans, 4100 Bright, 520 N. Newstead, 520 N. Whittier, 4300 Page, 4300 West Belle, 4400, 4600 Washington, 4000 Garfield, 4000 W. Market, 3700 Palm, 3800 Sullivan, 3100 Clay (project completed)	58.0	58.0			Sidewalk reconstruction/square feet	5460	5460
		(1104, 1114, 1192, 1193) 4000 Kennerly, 3800 Moffitt, 3700 St. Louis, 3900-4200 Washington (project completed)					Street resurfacing/linear feet	4432	4432
		Housing					No. of sales closed	1	
		1. For-Sale incentives program: financing assistance to developers/purchasers of for-sale housing units	CDBG Total	2295	2295				
				15300	15300				
		2. Housing Implementation program: a. Northside Community Center Section 8 rental	CDBG Total	138138			No. of units rented	6	
				291948					

Page 1 of 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thous of \$)				Type of Product and Unit of Measure	Number of Units	
	Total Estimated Cost	Expended Inures	Unliquidated Obligations	Unliquidated Balance		Com- pleted	Total Project
(b)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
b. Block stabilizing: 47XX Cote Brilliance market rate for-sale units CDBG Total	17500 72375						
Public Services	58.0 58.0	53.0 53.0	5.0 5.0		Bulk refuse collection and disposal/ cubic yard	2619	2619
					Provision of in-homes services to the elderly/no. of persons served	86	86
					Provision of day care services/ no. of child-days provided	4718	4718
					Neighborhood betterment projects/ no. completed	3	3
Housing							
1. Housing Implementation: Mother-In-Law 27XX St. Louis Avenue market rate CDBG for-sale unit Total	10000 75800				No. of for-sale units		1
15 PR 12/80 Near North Riverfront/Bellefontaine Riverfront							
Public Services (1084, 1085, 1092, 1093, 1094, 1095, 1254, 1262, 1263, 1264, 1265) (Project Completed)	103.0 54.5	85.2 50.0	4.5 4.5	13.3	Weed Control/no. of lots cut and cleared	43	43
					Bulk refuse collection and disposal/ cubic yards	2619	2619



GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unobligated Balance		Completed	Total Available
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Rehabilitation of Private Property					Provision of meal, transportation services to the elderly/no. of persons served	106	106
		Street Improvements (1085, 1093)	1.5	1.5			Provision of in-homes services to the elderly/no. of persons served	3	3
		700 Calvary, 7500 Altman, 5000 Second (project completed)	47.0	33.7	--	13.3	Neighborhood betterment projects/no. completed	1	1
		(1263, 1264, 1265)					Provision of community educational activities/no. of enrollments	170	170
		800 Sallabury, 800 Branch, 3000 9th, 800-900 Warren (project completed)					Demolition of prime structures/no. of structures	1	0
		O'Fallon Public Services (1201, 1202, 1104, 1103, 1102, 1101, 1091)	4.2	$\frac{10.8}{4.0}$	$\frac{10.6}{.2}$	.2	Minor home repairs/no. of homes	4	64
							Sidewalk reconstruction/square feet	3638	3638
							Curb reconstruction/lineal feet	1759	1759
							Street reconstruction/lineal feet	1386	1386
							Street resurfacing/lineal feet	1314	1314
							Bulk refuse collection and disposal/cubic yards		
							Provision of counseling, training services for abused women/no. of persons served	173	173
								1	1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Fav Receipt Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thad of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expended Amount	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
		(d)	(e)	(f)	(g)		(h)	(i)
						Provision of day care services/ no. of child-days provided	85	85
						Neighborhood betterment projects/ no. completed	1	1
						Demolition of accessory structures/ no. of structures	2	0
	Code Enforcement	5.9	5.9			Premise inspections/no. of inspections	11	0
	Rehabilitation of private property	.7	.7			Minor home repairs/no. of homes	2	0
780	Natural Bridge							
	Public Services (1071, 1072, 1074, 1075, 1076, 1077, 1081, 1085) (Project Completed)	<u>60.1</u> 56.0	<u>57.1</u> 53.0	<u>3.0</u> 3.0		Lead Paint Abatement/no. of inspections conducted		1
						Weed Control/no. of lots cut and cleared	2	23
						Reforestation/no. of trees planted	4	113
						Bulk refuse collection and disposal/ cubic yards	223	2237
						Provision of in-homes services to the elderly/no. of persons served		1
						Provision of counseling, training services for abused women/no. of persons served		3
						Provision of day care services/		

284



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Authorized
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
							no. of child-days provided	172	172
							Provision of community educational activities/no. of enrollments	417	417
							Provision of health services/no. of patient encounters	4	4
		Code Enforcement	2.7	2.7			Demolition of accessory structures/no. of structures	1	0
		Rehabilitation of Private Property	1.1	1.1			Premise inspections/no. of inspections	7	0
		Street Improvements (1071)	.3	.3			Minor home repairs/no. of homes	3	0
		5800 Dressell					Sidewalk reconstruction/square feet	151	151
		Saden/Riverview							
		Public Services (1073, 1081, 1082, 1083, 1084, 1085)	179.5	175.5	4.0				
		(Project Completed)	154.0	150.0	4.0				
							Lead Paint Abatement/no. of inspections conducted	23	23
							Rat Control/no. of inspections	7882	7882
							Dog Control/no. of stray dogs apprehended	149	149
							Weed Control/no. of lots cut and cleared	47	47



UNITED STATES DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 GRANTED PERFORMANCE REPORT  
 PROJECT PROGRESS

1. Name of Grantee  
 City of St. Louis, Missouri  
 2. Grant Number  
 B-81-MC-29-0006

Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Project and Unit of Measure	Number of Units	
	Total Estimated Cost	Expended Herein	Unobligated Obligations	Unobligated Balance		Com- pleted	Total Projected
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
Rehabilitation of Private Property Park Improvements (1084) Hickey Park - 8600 North Broadway (construction cancelled, design only)	5.9	5.9			Reforestation/no. of trees planted	36	36
					Bulk refuse collection and disposal/ cubic yards	5490	5490
					Provision of meal, transportation services to the elderly/no. of persons served	108 36	108 36
					Provision of in-homes services to the elderly/no. of persons served	33	33
					Provision of counseling, training services for abused women/no. of persons served	3	3
					Provision of day care services/ no. of child-days provided	87	87
					Neighborhood betterment projects/ no. completed	1	1
					Provision of neighborhood meeting space/no. of meetings held	107	107
					Provision of community educational activities/no. of enrollments	115	115
					Minor home repairs/no. of homes	15	80
					Design/no. of designs	307	1

286



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended	Unobligated Obligations	Unobligated Balance		Completed	Total Contracted
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
		Street Improvements (1073, 1081, 1083, 1084, 1085) 700 Ponce, 8400 Lowell, 5900 Pamplin, 1000 Wall, 8600 North Broadway, 1200 Sells (project completed)	19.6	19.6			Sidewalk reconstruction/square feet	3485	3485
		(1081, 1082, 1083) 800-1000 Bittner, 1100-1400 Canaan, 8700 Northcrest, 800-1400 Riverview (project completed)					Street resurfacing/lineal feet	6468	6468



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**PROJECT PROGRESS**

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

Line Number Status	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
		Total Estimated Cost	Expend- itures	Unliquidated Obligations	Unobligated Balance		Com- pleted	Total Projected
(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
FR 2/80	Parks Department Administration Administration					Administration		
2/80	Other Street Improvements Administration					Administration		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

Project Number	Funding Source	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure (h)	Number of Units	
			Total Estimated Cost (d)	Expenditures (e)	Unliquidated Obligations (f)	Unliquidated Balance (g)		Completed (i)	Total (j)
FHP-3	Exempt	Relocation Clearinghouse Relocation payments and assistance (CW) (Project Completed)					No. persons placed in permanent housing No. persons placed in emergency shelters No. persons referred for services No. payments No. persons provided 24-hour, 7 days a week emergency shelter	968 990 2358 153 559	600 100 n n n
FHP-5	Exempt	Emergency Housing (Project Completed)					No. households placed into permanent housing Perform and complete research for accurate assessment of City's emergency housing demand	107 100	107 100



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-81-MC-29-0006**

Project Number	Exempt Status	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Completed
			Total Estimated Cost	Expended	Unliquidated Obligations	Unobligated Balance		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
FED-1	Exempt	<u>Employment Sector Analysis</u>  Commercial and industrial facilities					Job market analysis/programs developed	
FED-2	Exempt	<u>Multi-Incentive Loan Program</u>  Commercial and industrial facilities (Citywide)					Loan packages/No. of loan packages closed	21
FED-3	FR 12/79	<u>Industrial Land Development</u>  Land acquisition Chouteau-Tower Grove Tract B, D, F Central Industrial Corridor Ohio-Papin site Jeff Scott site 12th and 14th Street site					Land acquired/No. of acres  Land acquired/No. of acres	2.1
FED-4	Exempt	<u>Economic Development Promotion</u>  Business Assistant Center (Citywide)					Businessmen assisted in cutting red tape at City Hall/No. of businessmen assisted	97
FED-5	Exempt	<u>MoKan - Construction Constructors Assistance (Citywide)</u>  Public Services					Business training courses/No. of courses presented  Assistance in contract negotiation/No. at contract assisted	40 677



U.S. DEPARTMENT OF COMMERCE AND ECONOMIC DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**

2. Grant Number  
**B-81-MC-29-0006**

Project Number	Type of Measure	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thrd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Amount	Unobligated Obligation	Unobligated Balance		Completed	Total Produced
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
FED-1	Exempt	Employment Sector Analysis Commercial and industrial facilities					Job market analysis/programs developed		1
FED-2	Exempt	Multi-Incentive Loan Program Commercial and industrial facilities (Citywide)					Loan packages/No. of loan packages closed	28	30
FED-3	FB 12/79	Industrial Land Development Land acquisition Chouteau-Tower Grove Tract B, D, F Central Industrial Corridor Ohio-Papin site Jeff Scott site 12th and 14th Street site					Land acquired/No. of acres Land acquired/No. of acres	0 2.4	27.7 26.02
FED-4	Exempt	Economic Development Promotion Business Assistant Center (Citywide)					Businessmen assisted in cutting red tape at City Hall/No. of businessmen assisted	975	0
FED-5	Exempt	Mokan - Construction Contractors Assistance (Citywide) Public Services					Business training courses/No. of courses presented Assistance in contract negotiation/No. at contract assisted	40 577	12 43

290



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
2. Grant Number  
**B-81-MC-29-0006**

PROJECT PROGRESS			2. Grant Number B-81-MC-29-0006						
Project Number	Line Number	Project Name Organizational Activities Location of Physical Development Activities	CDBG Amount (Each of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expended Through	Unobligated Obligations	Unobligated Balance		Completed	Total Requested
(I)	(II)	(I)	(II)	(II)	(III)	(III)	(I)	(IV)	(V)
							Assistance in loan procurements/ No. of loans procured		29
							Assistance in bond procurements/ No. of bonds procured	9	19
P01-6	Exempt	MCSAIC Administration (Citywide) Administration					Provision of technical assistance in management techniques/No. of hours assistance given	4360	3800
P01-7	Exempt	Planned Industrial Expansion Authority Administration							
P01-8	Exempt	Contractor Revolving Loan Commercial and Industrial facilities (Citywide)							
9	Under Review	Special 108 Business Loans (Citywide) Acquisition for economic development commercial and industrial facilities					Loan packages/No. of loan packages closed	2	30
							Provision of loans/No. of loans made	0	6
Page			of	Page					

Page 1 of 1



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Locations of Physical Development Activities	CDBG Amount (Thsd of \$)				Type of Product and Unit of Measure	Numbers of Units	
			Total Estimated Cost	Expended	Unliquidated Obligations	Unliquidated Balance		Completed	Total
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-PCI-1	FR 12/80	Parks Department Administration Administration	336.1	274.2	8.5	53.4	Administration/Park Design Work		
81-PCI-4	FR 12/80	Other Street Improvements Administration	938.7	633.5	40.5	264.7	Administration		
FHP-3	Exempt	Relocation Clearinghouse Relocation payments and assistance (CW) (Project completed)	496.3	292.91		203.4	No. persons placed in permanent housing	968	600
							No. persons placed in emergency shelters	999	1000
							No. persons referred for services	2358	400
FHP-5	Exempt	Emergency Housing (Project Completed)	490.3	453.0		37.3	No. of payments	153	
							No. of persons provided 24-hour, 7 days a week emergency shelter	559	
							No. households placed into permanent housing	107	96
							Perform and complete research for accurate assessment of City's rehabilitation and/or new construction of housing units/units completed	20	1,329



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Project Number	Funding Source	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Number of Units	
			Total Estimated Cost	Expenditures	Undisbursed Obligations	Unobligated Balance		Completed	Total Projected
			(d)	(e)	(f)	(g)		(h)	(i)
10-1	Complete	Housing Implementation	7,795.0	525.6	7,228.3	41.1	Homeowner assistance grants/number of homeowners assisted	60	150
10-4	Complete	Building Permit Support	59.4	56.8		2.6	Provision of loans/number of loans closed	0	40
10-5	Complete	Housing Production Institute Administration	126.2	81.2	5.4	39.6	Review of plans/number of plans reviewed		
10-6	Complete	Northside Preservation Commission Administration	94.4	82.6		11.8			



Project Number	Funding Source	Project Name Component Activities Location of Physical Development Activities	CDBG Amount (Thd of \$)				Type of Product and Unit of Measure	Quantity of Product	
			Total Estimated Cost	Expenditures	Unobligated Obligations	Unobligated Balance		Completed	In Progress
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
7	Exempt	Section 8 Marketing (Cancelled)	-	-	-	-			
	Exempt	Heritage and Urban Design Commission	134.3	49.3	9.9	75.1	Application and permit reviews/no. of reviews Appeals processed/no. of appeals processed  Emergency Housing Demand	536 8  100%	5



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

GRANTEE PERFORMANCE REPORT  
PROJECT PROGRESS

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Project Number	Fiscal Year	Project Name Component Activities Continuation of Physical Environment Action	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Measures of Study	
			Total Estimated Cost	Expenditures	Unliquidated Obligations	Unliquidated Balance		Completed	Total Available
			(I)	(I)	(II)	(II)	(P)	(II)	(II)
FD-1	Example	Employment Sector Analysis							
		Commercial and industrial facilities	50.0	-	-	50.0	Job market analysis/programs developed		1
FD-2	Example	Small-Incentive Loan Program							
		Commercial and industrial facilities (Citywide)	74.3	21.3	53.0		Loan packages/No. of loan packages closed	21	30
FD-3	Example	Industrial Land Development							
		Land acquisition (Monroe-Tower Grove Tract S.D.P. Central Industrial Corridor Old-Farm site Jeff West site 12th and 14th Street side	1,000.0	-	-	1,000.0	Land acquired/No. of acres	0	27.7
FD-4	Example	Economic Development Promotion							
		Business Assistance Center (Citywide)	496.3	76.3	420.0		Land acquired/No. of acres	2.4	26.02
FD-5	Example	NO-CAB - Construction Contractors Assistance (Citywide)							
		Public Services	317.6	283.7	33.9		Businessmen assisted in cutting red tape at City Hall/No. of businessmen assisted	975	0
							Business training courses/No. of courses presented	40	12
							Assistance in contract negotiation/No. at contract assisted	677	432
							Assistance in loan procurements/No. of loans procured	4	29



UNITED STATES DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 OFFICE OF COMMUNITY DEVELOPMENT  
**GRANTEE PERFORMANCE REPORT**  
 PROJECT PROGRESS

1. Name of Grantee  
**City of St. Louis, Missouri**  
 2. Grant Number  
**B-81-MC-29-0006**

Project Number	Type of Project	Project Name (Complete Name) (Federal Physical Development Agency)	CDBG Amount (Thousand \$)				Type of Product and Unit of Measure	Number of Units	
			Total Expendable Cost	Expend Spent	Unobligated Obligations	Unobligated Balance		Com- pleted	Total Funded
			TH	PL	UN	UB	PI	PI	BT
102-4	Complete	MSBHC Administration (Citywide) Administration	50.0	-	-	50.0	Assistance in bond procurements/ No. of bonds procured	9	19
102-7	Complete	Planned Industrial Expansion Authority Administration	594.5	474.2	-	120.3	Provision of technical assistance in management techniques/No. of hours assistance given	4360	3800
102-8	Complete	Contractor Revolving Loan Commercial and industrial facilities (Citywide)	100.0	100.0	-	-			
102-9	Under Review	Special 108 Business Loans (Citywide) Acquisition for economic development commercial and industrial facilities	2,500.0	-	-	2,500.0	Loan packages/No. of loan packages closed	2	30
		Civil Rights Enforcement Agency (Citywide) administration	46.2	16.9	-	29.3	Provision of loans/No. of loans made	0	6



# COMPLETING THE GRANTEE PERFORMANCE REPORT - AREA BENEFIT (HUD-4950.4)

1. Name of Grantee. Enter the name of the grantee as shown on the cover sheet of this Grantee Performance Report.
2. Grant Number. Enter the number assigned by HUD to the approved grant covered by this Area Benefit form.

All projects listed in the Project Progress form for the grant shown in item 2 above shall be identified in columns (a) and (b) below.

Column (a) - Project Number. Enter the number of each project being carried out with funds from the CD Block Grant shown in item 2 above. For CD Block Grants from Program Years 1975 - 1978 list the number used to identify projects for activities in earlier GPR's.

## TABLE

NOTE: Any project or activity which has been reported as completed in an earlier GPR should not be reported on this form.

Column (b) - Project Name. Opposite each project number, enter the name of each project being carried out with funds from the CD Block Grant shown in item 2 above. For CD Block Grants from Program Years 1975 - 1978 enter the name of the project or activity being reported on as it appears in column (a) of Form HUD-7015.1 in the application for the grant.

Column (c) - Program Benefit Qualifying Provision. (Complete this item only for projects funded from 1979 or later CD Block Grants.) For each project, cite the specific regulatory provision under which the project qualifies as meeting the program benefit requirements of 24 CFR 570.302. (Not applicable for 1975 - 1978 grants.) Enter one of the following citations for each project, as applicable:

## CITATION

570.302(d)(1)

570.302(d)(2)

570.302(d)(3)

570.302(d)(4)

570.302(d)(5)

570.302(e)(1)

570.302(e)(2)

570.302(e)(3)

570.302(f)

## DESCRIPTION

The project has income eligibility requirements that limit benefits to low- and moderate-income persons.

The project does not have income limits, but a majority of the beneficiaries are low- and moderate-income persons.

The project consists of the removal of architectural barriers pursuant to § 570.201(k).

The project is a prerequisite to or an integral part of another project which principally benefits low- and moderate-income persons.

The project serves an area with less than a majority of low- and moderate-income persons, but meets the special criteria described in 570.302(d)(5).

The project is a Neighborhood Strategy Area project which does not principally benefit low- and moderate-income persons but which serves an area which is a slum, or a blighted, deteriorated, or deteriorating area, as defined by State and local law.

The project is limited to authorized activities designed to eliminate detrimental conditions which are scattered or located outside slums or blighted areas.

The project is comprised of activities necessary to complete a federally assisted urban renewal project which does not principally benefit low- and moderate-income persons.

The project is designed to meet needs having a particular urgency. (Such projects must have been specially approved by HUD.)

For a project identified in columns (a) and (b) which:

- (1) is composed only of direct benefit activities (as described in the instructions to form HUD-4950.5, Direct Benefit Activities), type or print the words "Direct Benefit Project" across columns (d) through (j);
- (2) benefits persons throughout the grantee's jurisdiction, type or print the word "Citywide" or "Countrywide" across columns (d) through (j);
- (3) is an economic development project not designed to benefit a specific area, type or print the words "Economic Development-low/mod jobs" across columns (d) through (j);
- (4) is a project to remove architectural barriers under § 570.302(d)(3), type or print the words "Architectural Barrier Removal" across columns (d) through (j).

For all other projects, follow the instructions below governing data to be inserted in columns (d) through (j).

Project Area Benefit. Percent of project area residents who are:

Column (d) - Low- and Moderate-Income. Complete this item only for projects funded from 1979 or later CD Block Grants.

If this project was cited in Column (c) under Sections 570.302(d)(2), (d)(4), or (d)(5) as a project which principally benefits low- and moderate-income persons, provide the percentage of residents in the project area who are low- and moderate-income persons, based upon currently available facts and data.

Column (e) - Low-Income. Complete this item only for projects or activities funded from 1979 or later CD Block Grants.

If this project was cited in Column (c) under Sections 570.302(d)(2), (d)(4), or (d)(5) as a project which principally benefits low- and moderate-income persons, provide the percentage of residents in the project area who are low-income persons based upon currently available facts and data.

PROVIDE THE PERCENTAGES FOR EACH RACIAL AND ETHNIC GROUP (COLUMNS (f) THROUGH (j) FOR EVERY PROJECT DESIGNED TO SERVE A GEOGRAPHIC AREA AS FOLLOWS:

- Column (f) - White, not Hispanic Origin.
- Column (g) - Black, not Hispanic Origin.
- Column (h) - American Indian or Alaskan Native.
- Column (i) - Hispanic.
- Column (j) - Asian or Pacific Islander.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

		PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE						
PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	ASIAN/PACIFIC ISLANDER
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)
Carondelet								
- Day Care Services		Direct Benefit Activity						
Elderly Services		Direct Benefit Activity						
Community Schools		Direct Benefit Activity						
Community Recreation	570.302(d)(2)	55%	41%	99%	1%			
Community Arts Develop.	570.302 (d)(2)	55%	41%	99%	1%			
Lead Paint Abatement	570.302 (d)(2)	55%	41%	99%	1%			
Weed; Rat; Dog Control/								
Bulk Refuse	570.302(d)(2)	55%	41%	99%	1%			
Neighborhood Betterment	570.302(d)(2)	55%	41%	99%	1%			
Emergency Housing								
Relocation		Direct Benefit Activity						
Weatherization		Direct Benefit Activity						
Carondelet Family Care		Direct Benefit Activity						
Park Improvements/		Direct Benefit Activity						
Reforestation	570.302(d)(2)	55%	41%	99%	1%			
Street Improvements	570.302(d)(2)	55%	41%	99%	1%			
Code Enforcement	570.302(d)(2)	55%	41%	99%	1%			
Public Services	570.302(d)(2)	55%	41%	99%	1%			
Rehabilitation of								
Private Property	570.302(d)(2)	55%	41%	99%	1%			
Elderly Services		Direct Benefit Activity						
Community Schools		Direct Benefit Activity						
Community Recreation	570.302(d)(2)	53%	40%	81%	19%			
Weed; Rat; Dog Control/								
Bulk Refuse	570.302(d)(2)	53%	40%	81%	19%			
Redevelopment Oppor-								
tunities for Women		Direct Benefit Activity						
Lead Paint Abatement	570.302(d)(2)	53%	40%	81%	19%			
Neighborhood Abatement	570.302(d)(2)	53%	40%	81%	19%			
Five Church Older Adults		Direct Benefit Activity						
Emergency Housing		Direct Benefit Activity						
Relocation		Direct Benefit Activity						
Carondelet Family Care		Direct Benefit Activity						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
City of Saint Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE						ASIAN/PACIFIC ISLANDER
			LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-NSA-1	Shaw (cont'd.)	Park Improvements/							
		Reforestation	570.302(d)(2)	53%	40%	81%	19%		
		Street Improvements	570.302(d)(2)	53%	40%	81%	19%		
		Code Enforcement	570.302(d)(2)	53%	40%	81%	19%		
		Public Services	570.302(d)(2)	53%	40%	81%	19%		
81-NSA-3	Garden Tower East	Rehabilitation of Private Property							
		Housing Implementation	570.302(d)(2)	53%	40%	81%	19%		
		- Elderly Services							
		Community Schools							
		Community Recreation	570.302(d)(2)	55%	40%	92%	8%		
		Redevelopment Opportunities for Women							
		Lead Paint Abatement	570.302(d)(2)	55%	40%	52%	8%		
		Weed; Rat; Dog Control/							
		Bulk Refuse	570.302(d)(2)	55%	40%	92%	8%		
		Neighborhood Betterment	570.302(d)(2)	55%	40%	92%	8%		
		Five Church Older Adults							
		Emergency Housing							
		Relocation							
		Weatherization							
		Carondelet Family Care							
-NSA-4	Benton Park	Park Improvements/							
		Reforestation	570.302(d)(2)	55%	40%	92%	8%		
		Street Improvements	570.302(d)(2)	55%	40%	92%	8%		
		Code Enforcement	570.302(d)(2)	55%	40%	92%	8%		
		Public Services	570.302(d)(2)	55%	40%	92%	8%		
		Rehabilitation of Private Property							
		- Day Care Services							
		Elderly Services							
		Community Schools							
		Community Arts Development	570.302(d)(2)	67%	52%	97%	1%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE- INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN/ PACIFIC ISLAND
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-NSA-4	Benton Park(cont'd.)								
	-Redevelopment Opportunities for Women								
	Lead Paint Abatement	570.302(d)(2)	Direct Benefit Activity	67%	52%	97%	1%		
	Weed; Rat; Dog Control								
	Bulk Refuse	570.302(d)(2)							
	Neighborhood Betterment	570.302(d)(2)	67%	54%	97%	1%			
	Five Church Older Adults		67%	54%	97%	1%			
	Emergency Housing Relocation		Direct Benefit Activity						
	Weatherization		Direct Benefit Activity						
	Carondelet Family Care		Direct Benefit Activity						
NSA-5	Park Improvements/ Reforestation	570.302(d)(2)	Direct Benefit Activity						
	Street Improvements	570.302(d)(2)	67%	52%	97%	1%			
	Code Enforcement	570.302(d)(2)	67%	52%	97%	1%			
	Rehabilitation of Private Property		67%	52%	97%	1%			
	For-Sale Incentives								
	Section 8 Support	570.302(d)(2)	Direct Benefit Activity	67%	52%	97%	1%		
	-Elderly Services								
	Community Schools		Direct Benefit Activity						
	Community Recreation	570.302(d)(2)	Direct Benefit Activity						
	Redevelopment Opportunities for Women		Direct Benefit Activity	70%	60%	98%	2%		
	Lead Paint Abatement	570.302(d)(2)	Direct Benefit Activity	70%	60%	98%	2%		
	Weed; Rat; Dog Control								
	Bulk Refuse	570.302(d)(2)							
	Neighborhood Betterment	570.302(d)(2)	70%	60%	98%	2%			
	Five Church Older Adults	570.302(d)(2)	70%	60%	98%	2%			
	Emergency Housing Relocation		Direct Benefit Activity						
	Carondelet Family Care		Direct Benefit Activity						
			Direct Benefit Activity						
			Direct Benefit Activity						
			Direct Benefit Activity						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE- INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN/ PACIFIC ISLANDER
	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-NSA-5	Soulard (cont'd.)								
	Reforestation	570.302(d)(2)	70%	60%	98%	2%			
	Street Improvements	570.302(d)(2)	70%	60%	98%	2%			
	Code Enforcement	570.302(d)(2)	70%	60%	98%	2%			
	Public Service	570.302(d)(2)	70%	50%	98%	2%			
	Rehabilitation of Private Property	570.302(d)(2)	70%	60%	98%	2%			
	Section 312 Multi-Family								
	Housing Implementation	570.302(d)(2)	70%	60%	98%	2%			
81-NSA-6	LaSalle Park								
	-Day Care Services								
	Elderly Services								
	Community Schools								
	Community Recreation	570.302(d)(2)	80%	70%	11%	89%			
	Community Arts Development	570.302(d)(2)	80%	70%	11%	89%			
	Redevelopment Opportunities for Women								
	Lead Paint Abatement	570.302(d)(2)	80%	70%	11%	89%			
	Weed; Rat; Dog Control								
	Bulk Refuse	570.302(d)(2)	80%	70%	11%	89%			
	Neighborhood Betterment	570.302(d)(2)	80%	70%	11%	89%			
	Emergency Housing Relocation								
	Reforestation	570.302(d)(2)	80%	70%	11%	89%			
	Street Improvements	570.302(d)(2)	80%	70%	11%	89%			
	Code Enforcement	570.302(d)(2)	80%	70%	11%	89%			
	Public Services	570.302(d)(2)	80%	70%	11%	89%			
	For-Sale Incentives	570.302(d)(2)	80%	70%	11%	89%			
	Section 312 Multi-Family	570.302(d)(2)	80%	70%	11%	89%			
	Public Housing Modernization	570.302(d)(2)	80%	70%	11%	89%			

HUD 4950 4 (1 80)

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
AREA BENEFIT

1. Name of Grantee

City of Saint Louis, Missouri

2. Grant Number

B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE- INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN PACIFIC ISLAND
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
11-NSA-7	LaFayette Towne	-Elderly Services		Direct Benefit Activity					
		Community Schools		Direct Benefit Activity					
		Community Recreation	570.302(d)(2)	67%	52%	10%	90%		
		Redevelopment Opportunities for Women							
		Lead Paint Abatement	570.302(d)(2)	67%	52%	10%	90%		
		Weed; Rat; Dog Control							
		Bulk Refuse	570.302(d)(2)	67%	52%	10%	90%		
		Junior Kindergarten							
		Neighborhood Betterment	570.302(d)(2)	67%	52%	10%	90%		
		Emergency Housing Relocation							
SA-8	Midtown Medical Ctr.-	Weatherization		Direct Benefit Activity					
		Code Enforcement	570.302(d)(2)	67%	52%	10%	90%		
		Public Services	570.302(d)(2)	67%	52%	10%	90%		
		Rehabilitation of Private Property							
		Day Care Services		Direct Benefit Activity					
		Elderly Services		Direct Benefit Activity					
		Community Schools		Direct Benefit Activity					
		Lead Paint Abatement	570.302(d)(2)	70%	54%	22%	78%		
		Weed; Rat; Dog Control							
		Bulk Refuse	570.302(d)(2)	70%	54%	22%	78%		
		Neighborhood Betterment							
		Emergency Housing Relocation	570.302(d)(2)	70%	54%	22%	78%		
		Carondelet Family Care		Direct Benefit Activity					
		Park Improvements	570.302(d)(2)	70%	54%	22%	78%		
		Street Improvements	570.302(d)(2)	70%	54%	22%	78%		
		Code Enforcement	570.302(d)(2)	70%	54%	22%	78%		
		Public Services	570.302(d)(2)	70%	54%	22%	78%		
		For-Sale Incentives	570.302(d)(2)	70%	54%	22%	78%		
		Housing Implementation	570.302(d)(2)	70%	54%	22%	78%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
AREA BENEFIT

1. Name of Grantee  
City of Saint Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	ASIAN/PACIFIC ISLANDER
(i)	(ii)	(iii)	(iv)	(v)	(vi)	(vii)	(viii)	(ix)	(x)
BL-80-11	Fishing Veterans - Day Care Services	570.302(d)(2)	Direct Benefit Activity						
	Elderly Services		Direct Benefit Activity						
	Community Schools		Direct Benefit Activity						
	Community Recreation	570.302(d)(2)	54%	30%	60%	40%			
	Community Arts Development		54%	30%	60%	40%			
	Redevelopment Opportunities for Women		Direct Benefit Activity						
	Weed; Rat; Dog Control	570.302(d)(2)	Direct Benefit Activity						
	Bulk Refuse		54%	30%	60%	40%			
	Junior Kindergarten		Direct Benefit Activity						
	Neighborhood Betterment	570.302(d)(2)	54%	30%	60%	40%			
	Reforestation	570.302(d)(2)	Direct Benefit Activity						
	Relocation		54%	30%	60%	40%			
	Weatherization		Direct Benefit Activity						
	Grandchild Family Care	570.302(d)(2)	Direct Benefit Activity						
	Street Improvements		54%	30%	60%	40%			
	Code Enforcement		54%	30%	60%	40%			
BL-80-12 West End	Public Services	570.302(d)(2)	54%	30%	60%	40%			
	Rehabilitation for Private Property	570.302(d)(2)	Direct Benefit Activity						
	For-Sale Incentives		54%	30%	60%	40%			
	Housing Implementation		54%	30%	60%	40%			
	Public Housing Modernization	570.302(d)(2)	Direct Benefit Activity						
	-Day Care Services		54%	30%	60%	40%			
	Elderly Services		Direct Benefit Activity						
	Community Schools	570.302(d)(2)	Direct Benefit Activity						
	Community Recreation		Direct Benefit Activity						
	Redevelopment Opportunities for Women		58%	48%	2%	98%			
	Weed; Rat; Dog Control	570.302(d)(2)	Direct Benefit Activity						
	Bulk Refuse		58%	48%	2%	98%			
	Junior Kindergarten		Direct Benefit Activity						



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee

City of St. Louis

2. Grant Number

B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE- INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN/ PACIFIC ISLANDER
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
HSA-12	West End (cont'd.)	Neighborhood Betterment	570.302.(d)(2)	58%	48%	2%	98%		
		Emergency Housing Relocation		Direct Benefit Activity					
		Weatherization		Direct Benefit Activity					
		Carondelet Family Care		Direct Benefit Activity					
		Park Improvements/ Reforestation	570.302.(d)(2)	58%	48%	2%	98%		
		Street Improvements	570.302.(d)(2)	58%	48%	2%	98%		
		Code Enforcement	570.302.(d)(2)	58%	48%	2%	98%		
		Public Services	570.302.(d)(2)	58%	48%	2%	98%		
		Rehabilitation of Private Property		Direct Benefit Activity					
		Public Housing Modernization	570.302.(d)(2)	58%	48%	2%	98%		
HSA-13	Union Parish	Day Care Services		Direct Benefit Activity					
		Elderly Services		Direct Benefit Activity					
		Community Recreation	570.302.(d)(2)	65%	54%	1%	99%		
		Community Arts Development	570.302.(d)(2)	65%	54%	1%	99%		
		Redevelopment Opportunities for Women		Direct Benefit Activity					
		Weed: Rat: Dog Control/Bulk Refuse	570.302.(d)(2)	65%	54%	1%	99%		
		Junior Kindergarten		Direct Benefit Activity					
		Neighborhood Betterment	570.302.(d)(2)	65%	54%	1%	99%		
		Reforestation	570.302.(d)(2)	65%	54%	1%	99%		
		Emergency Housing Relocation		Direct Benefit Activity					
		Weatherization		Direct Benefit Activity					
		Street Improvements	507.302.(d)(2)	65%	54%	1%	99%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee

2. Grant Number

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE						ASIAN/PACIFIC ISLANDER
			LOW- AND MODERATE-INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-NSA-1	Union Sarah (Cont'd.)	Code Enforcement	570.302.(d)(2)	65%	54%	1%	99%		
		Public Services	570.302.(d)(2)	65%	54%	1%	99%		
81-NSA-1	Sherman Park/Tandy	Rehabilitation of Private Property		Direct	Benefit Activity				
		Housing Implementa- tion	570.302.(d)(2)	65%	54%	1%	99%		
		-Day Care Services		Direct	Benefit Activity				
		Elderly Services		Direct	Benefit Activity				
		Community Schools		Direct	Benefit Activity				
		Community Recreation	570.302.(d)(2)	62%	52%	2%	98%		
		Redevelopment Oppor- tunities for Women		Direct	Benefit Activity				
		Lead Paint Abatement	570.302.(d)(2)	62%	52%	2%	98%		
		Weed:Rat:Dog Control/ Bulk Refuse	570.302.(d)(2)	62%	52%	2%	98%		
		Neighborhood Better- ment	570.302.(d)(2)	62%	52%	2%	98%		
		Emergency Housing Relocation		Direct	Benefit Activity				
		Weatherization		Direct	Benefit Activity				
		Park Improvements/ Reforestation	570.302.(d)(2)	62%	52%	2%	98%		
		Street Improvements	570.302.(d)(2)	62%	52%	2%	98%		
81-NSA-1	Walnut Park	Code Enforcement	570.302.(d)(2)	62%	52%	2%	98%		
		Public Services	570.302.(d)(2)	62%	52%	2%	98%		
		Rehabilitation of Private Property		Direct	Benefit Activity				
		Section 312 Multi- family		Direct	Benefit Activity				
		-Day Care Services		Direct	Benefit Activity				
		Elderly Services		Direct	Benefit Activity				
		Community Schools		Direct	Benefit Activity				
		Community Recreation		Direct	Benefit Activity				
		Redevelopment Oppor- tunities for Women	570.302.(d)(2)	58%	40%	12%	88%		
				Direct	Benefit Activity				



2. Grant Member

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT



## 2. Given Number

HUD-4950.4 (1-80)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
2. Grant Number

PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN/ PACIFIC ISLANDER
81-NSA-11 Yeatman/JVL (Cont'd.) Neighborhood Betterment	570.302.(d)(2)	71%	57%	7%	93%			
Emergency Housing Relocation			Direct Benefit Activity					
Weatherization			Direct Benefit Activity					
Park Improvements/ Reforestation	570.302.(d)(2)	71%	57%	7%	93%			
Street Improvements	570.302.(d)(2)	71%	57%	7%	93%			
Code Enforcement	570.302.(d)(2)	71%	57%	7%	93%			
Public Services	570.302.(d)(2)	71%	57%	7%	93%			
Rehabilitation of Private Property			Direct Benefit Activity					
Public Housing Modernization			Direct Benefit Activity					
-Day Care Services			Direct Benefit Activity					
Elderly Services			Direct Benefit Activity					
Community Schools			Direct Benefit Activity					
Redevelopment Opportunities for Women			Direct Benefit Activity					
Weed/Rat/Dog Control/ Bulk Refuse	570.302.(d)(2)	58%	35%	75%	25%			
Junior Kindergarten			Direct Benefit Activity					
Neighborhood Betterment	570.302.(d)(2)	58%	35%	75%	25%			
Emergency Housing Relocation			Direct Benefit Activity					
Street Improvements	570.302(d)(2)		Direct Benefit Activity					
-Day Care Services		58%	35%	75%	25%			
Elderly Services			Direct Benefit Activity					
Community Schools			Direct Benefit Activity					
Community Recreation	570.302.(d)(2)		Direct Benefit Activity					
Redevelopment Opportunities for Women		60%	45%	2%	98%			
Lead Paint Abatement	570.302 (d)(2)		Direct Benefit Activity					
		60%	45%	2%	98%			



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
ANNUAL PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Quarter

2. Grant Number

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Project/PO/Fullon (Cont'd.)							
Weed:Rat:Dog Control/ Bulk Refuse	570,302.(d)(2)	60%	45%	2%	98%		
Emergency Housing Relocation		Direct Benefit Activity					
Weatherization		Direct Benefit Activity					
Park Improvements	570,302.(d)(2)	Direct Benefit Activity					
Street Improvements	570,302.(d)(2)	60%	45%	2%	98%		
Rehabilitation of Private Property		60%	45%	2%	98%		
Housing Implementation	570,302.(d)(2)	Direct Benefit Activity					
		60%	45%	2%	98%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
AREA BENEFIT

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE- INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIA PACIFIC ISLANDER
(A)	(B)	(C)	(D)	(E)	(F)	(G)	(H)	(I)	(J)
81-70-1	Bellevue/ Mt. Pleasant	-Elderly Services		Direct Benefit Activity					
		-Community Schools		Direct Benefit Activity					
		-Redevelopment Opportunities for Women		Direct Benefit Activity					
		-Lead Paint Abatement	570.302 (d)(2)	54%	38%	99%	1%		
		-Weed, Rat, Dog Control	570.302 (d)(2)	54%	38%	99%	1%		
		-Bulk Refuse	570.302 (d)(2)	54%	38%	99%			
		-Park Improvements/ Reforestation	570.302 (d)(2)	54%	38%	99%	1%		
		-Five Church Older Adults		Direct Benefit Activity					
		-Emergency Housing		Direct Benefit Activity					
		-Relocation		Direct Benefit Activity					
		-Weatherization		Direct Benefit Activity					
		-Carondelet Family Care		Direct Benefit Activity					
		-Street Improvements	570.302 (d)(2)	54%	38%	99%	1%		
		-Code Enforcement	570.302 (d)(2)	54%	38%	99%	1%		
		-Public Services	570.302 (d)(2)	54%	38%	99%	1%		
81-70-2	Gustine/S. Grand/ Concordia/Holly Hills/Christy/ Wintonford	-For-Sale Incentives	570.302 (d)(2)	54%	38%	99%	1%		
		-Business Implementation	570.302 (d)(2)	54%	38%	99%	1%		
		-Rehabilitation of Private Property		Direct Benefit Activity					
		-Elderly Services		Direct Benefit Activity					
		-Community Schools		Direct Benefit Activity					
		-Community Recreation	570.302 (d)(2)	45%	33%	100%	0%		
		-Redevelopment Opportunities for Women		Direct Benefit Activity					
		-Lead Paint Abatement	570.302 (d)(2)	45%	33%	100%	0%		
		-Rat, Dog, Weed Control	570.302 (d)(2)	45%	33%	100%	0%		
		-Bulk Refuse	570.302 (d)(2)	45%	33%	100%	0%		
		-Park Improvements/ Reforestation	570.302 (d)(2)	45%	33%	100%	0%		
				45%	33%	100%	0%		



1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-80-MC-29-0006

HUD 4950 4 11 80



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM

## GRANTEE PERFORMANCE REPORT

## AREA BENEFIT

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	ASIAN/PACIFIC ISLANDER
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-PD-4	Reber/Tilton/ Lindenwood/ Clifton Heights	-Elderly Services		Direct Benefit Activity					
		-Community Schools		Direct Benefit Activity					
		-Community Recreation	570.302 (d)(2)	42%	31%	100%	0%		
		-Redevelopment Activities for Women		Direct Benefit Activity					
		-Lead Paint Abatement	570.302 (d)(2)	42%	31%	100%	0%		
		-Rat, Dog, Weed Control	570.302 (d)(2)	42%	31%	100%	0%		
		-Bulk Refuse	570.302 (d)(2)	42%	31%	100%	0%		
		-Neighborhood Betterment	570.302 (d)(2)	42%	31%	100%	0%		
		-Park Improvements/ Five Church Older Adults	570.302 (d)(2)	42%	31%	100%	0%		
		-Relocation		Direct Benefit Activity					
		-Weatherization		Direct Benefit Activity					
		-Carondelet Family Care		Direct Benefit Activity					
		-Street Improvements	570.302 (d)(2)	42%	31%	100%	0%		
		-Public Services	570.302 (d)(2)	42%	31%	100%	0%		
81-PD-5	Clayton/Tamm/ Oakland/ Manchester/ Hill/ McGausland	-Rehabilitation of Private Property	570.302 (d)(2)	42%	31%	100%	0%		
		-Section 8 Support		Direct Benefit Activity					
		-Elderly Services		Direct Benefit Activity					
		-Community Services		Direct Benefit Activity					
		-Community Recreation	570.302 (d)(2)	49%	37%	98%	2%		
		-Redevelopment Opportunities for Women		Direct Benefit Activity					
		-Rat, Dog, Weed Control	570.302 (d)(2)	49%	37%	98%	2%		
		-Bulk Refuse	570.302 (d)(2)	49%	37%	98%	2%		
		-Neighborhood Betterment	570.302 (d)(2)	49%	37%	98%	2%		
		-Park Improvements/ Reforestation	570.302 (d)(2)	49%	37%	98%	2%		
		-Street Improvements	570.302 (d)(2)	49%	37%	98%	2%		
		-Rehabilitation of Private Property	570.302 (d)(2)	49%	37%	98%	2%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
CITY OF ST. LOUIS, MISSOURI  
2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

PROJECT NUMBER	PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)
81-PD-6	Oak Hill/Shaw/Garden	-Elderly Services		Direct Benefit Activity			
		-Community Schools		Direct Benefit Activity			
		-Community Recreation	570.302 (d)(2)	51%	38%	100%	0%
		-Lead Paint Abatement	570.302 (d)(2)	51%	38%	100%	0%
		-Rat, Dog, Weed Control	570.302 (d)(2)	51%	38%	100%	0%
		-Bulk Refuse	570.302 (d)(2)	51%	38%	100%	0%
		-Park Improvements/Reforestation	570.302 (d)(2)	51%	38%	100%	0%
		-Five Church Older Adults					
		-Emergency Housing		Direct Benefit Activity			
		-Relocation		Direct Benefit Activity			
		-Weatherization		Direct Benefit Activity			
		-Carondelet Family Care		Direct Benefit Activity			
		-Street Improvements	570.302 (d)(2)	51%	38%	100%	0%
		-Rehabilitation of Private Property	570.302 (d)(2)	51%	38%	100%	0%
81-PD-7	Gravois/Tower Grove	-For-Sale Incentives	570.302 (d)(2)	51%	3%	100%	0%
		-Section 312 Rehab					
		-Elderly Services		Direct Benefit Activity			
		-Community Schools		Direct Benefit Activity			
		-Community Recreation	570.302 (d)(2)	52%	35%	99%	1%
		-Lead Paint Abatement	570.302 (d)(2)	52%	35%	99%	1%
		-Weed: Rat Control, Bulk Refuse	570.302 (d)(2)	52%	35%	99%	1%
		-Park Improvements/Forestation	570.302 (d)(2)	52%	35%	99%	1%
		-Five Church Older Adults					
		-Emergency Housing		Direct Benefit Activity			
		-Relocation		Direct Benefit Activity			
		-Carondelet Family Care		Direct Benefit Activity			
		-Street Improvements	570.302 (d)(2)	52%	35%	99%	1%



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
AREA A BENEFIT

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B080-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA BENEFITS WHO ARE:

PROJECT NAME		PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIAN PACIFIC ISLAND
		(f)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
81-PD-7 (cont'd.)	Gravois/ Tower Grove	-Code Enforcement	570,302 (d)(2)	52%	35%	99%	1%		
		-Public Services	570,302 (d)(2)	52%	35%	99%	1%		
		-Per-Sale Incentives	570,302 (d)(2)	52%	35%	99%	1%		
81-PD-8	LaSalle Park/ Fouciusko/Lyon/ Soulard	-Community Schools		Direct Benefit Activity					
		-Weed Control/Bulk Refuse	570,302 (d)(2)	60%	40%	50%	50%		
		-Reforestation	570,302 (d)(2)	60%	40%	50%	50%		
		-Relocation		Direct Benefit Activity					
		-Carondelet Family Care		Direct Benefit Activity					
81-PD-9	CBD/CBD South	-Street Improvements	570,302 (d)(2)	60%	40%	50%	50%		
		-Elderly Services		Direct Benefit Activity					
		-Community Schools		Direct Benefit Activity					
		-Weed Control	570,302 (d)(2)	68%	48%	80%	20%		
		-Park Improvements/ Reforestation	570,302 (d)(2)	68%	48%	80%	20%		
		-Five Church Older Adults		Direct Benefit Activity					
		-Emergency Housing		Direct Benefit Activity					
		-Relocation		Direct Benefit Activity					
		-Street Improvements	570,302 (d)(2)	68%	48%	80%	20%		
		-Day Care Services		Direct Benefit Activity					
81-PD-10	Mill Creek/ Chouteau/Midtown	-Elderly Services		Direct Benefit Activity					
		-Community Schools		Direct Benefit Activity					
		-Community Recreation	570,302 (d)(2)	67%	57%	40%	60%		
		-Redevelopment Opportunities for Women		Direct Benefit Activity					
		-Lead Paint Abatement	570,302 (d)(2)	67%	57%	40%	60%		
		-Weed: Rat Control/ Bulk Refuse		Direct Benefit Activity					
		-Junior Kindergarten	570,302 (d)(2)	67%	57%	40%	60%		
		-Five Church Older Adults		Direct Benefit Activity					
		-Emergency Housing		Direct Benefit Activity					
		-Relocation		Direct Benefit Activity					



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
 ANNUAL PERFORMANCE REPORT  
 AREA REPORT

1. Name of Grantee  
 City of St. Louis, Missouri  
 2. Grant Number  
 B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

		PROGRAM BENEFIT TOTAL IF YOUNG PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC	ASIA/ PACIFIC ISLAND
		(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)
00-00 Mid-City Midtown	-Park Improvements	570,302 (d)(2)	67%	57%	40%	60%			
	-Reforestation	570,302 (d)(2)	67%	57%	40%	60%			
	-Street Improvements	570,302 (d)(2)	67%	57%	40%	60%			
	-Code Enforcement	570,302 (d)(2)	67%	57%	40%	60%			
	-Public Services	570,302 (d)(2)	67%	57%	40%	60%			
	-Rehabilitation of Private Property		Direct Benefit Activity						
	-For-Sale Incentives	570,302 (d)(2)	67%	57%	40%	60%			
	-Section 8 Support		Direct Benefit Activity						
	-Day Care Services		Direct Benefit Activity						
	-Elderly Services		Direct Benefit Activity						
00-11 Midtown/Walker Central West End	-Community Schools		Direct Benefit Activity						
	-Community Recreation	570,302 (d)(2)	59%	45%	30%	70%			
	-Redevelopment Opportunities for Women		Direct Benefit Activity						
	-Lead/Paint Abatement	570,302 (d)(2)	59%	45%	30%	70%			
	-Weed: Rat Control/ Bulk Refuse	570,302 (d)(2)	59%	45%	30%	70%			
	-Neighborhood Betterment	570,302 (d)(2)	59%	45%	30%	70%			
	-Park Improvements/ Reforestation	570,302 (d)(2)	59%	45%	30%	70%			
	-Street Improvements	570,302 (d)(2)	59%	45%	30%	70%			
	-Five Church Older Adults		59%	45%	30%	70%			
	-Emergency Housing		Direct Benefit Activity						
	-Relocation		Direct Benefit Activity						
	-Weatherization		Direct Benefit Activity						
	-Carnegie Family Care		Direct Benefit Activity						
	-Code Enforcement	570,302 (d)(2)	59%	45%	30%	70%			
	-Public Services	570,302 (d)(2)	59%	45%	30%	70%			
	-Rehabilitation of Private Property	570,302 (d)(2)	59%	45%	30%	70%			
	-For-Sale Incentives	570,302 (d)(2)	59%	45%	30%	70%			
	-Housing Implementation	570,302 (d)(2)	59%	45%	30%	70%			



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
AREA B (BENEFIT)

1 Name of Grantee  
City of St. Louis, Missouri  
2 Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE:

(i)	(j)	(k)	(l)	(m)	(n)	(o)	(p)	(q)
81-PB-12	Grandfellow/West End	-Day Care Services -Elderly Services -Community Schools -Community Recreation -Redevelopment Opportunities for Women -Weed: Rat Control/ Bulk Refuse -Neighborhood Betterment -Park Improvements/ Reforestation -Street Improvements -Emergency Housing -Relocation -Weatherization -Code Enforcement -Public Services -Rehabilitation for Private Property -For-Sale Incentives	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)
81-PB-13	Grandfellow/West End	-Day Care Services -Elderly Services -Community Schools -Community Recreation -Redevelopment Opportunities for Women -Lead Paint Abatement -Weed: Rat Control/ Bulk Refuse -Neighborhood Betterment -Park Improvements/ Reforestation -Street Improvements	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)	570.302 (d)(2)



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantor  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

		PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE						
PROJECT NAME		PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ ALASKAN NATIVE	HISPANIC
(b)		(c)	(d)	(e)	(f)	(g)	(h)	(i)
81-PD-13 (cont'd.)	Vandeventer/ Beaumont	-Emergency Housing		Direct Benefit Activity				
		-Relocation		Direct Benefit Activity				
		-Weatherization		Direct Benefit Activity				
		-Carondelet Family Care		Direct Benefit Activity				
		-Code Enforcement	570.302 (d)(2)	65%	56%	2%	98%	
		-Public Services	570.302 (d)(2)	65%	56%	2%	98%	
		-Rehabilitation of Private Property	570.302 (d)(2)	65%	56%	2%	98%	
		-For-Sale Incentives	570.302 (d)(2)	65%	56%	2%	98%	
81-PD-14	DeSoto Carr/ Murphy-Blair/ Montgomery/ Yeatman	-Housing Implementation	570.302 (d)(2)	65%	56%	2%	98%	
		- . . . .	Entire Program District is served by Neighborhood Strategy Areas					
81-PD-15	Near North/ Bellefontaine/ River Front	-Elderly Services		Direct Benefit Activity				
		-Community Schools		Direct Benefit Activity				
		-Weed Control/Bulk Refuse	570.302 (d)(2)	63%	52%	67%	33%	
		-Neighborhood Betterment	570.302 (d)(2)	63%	52%	67%	33%	
		-Reforestation	570.302 (d)(2)	63%	52%	67%	33%	
		-Relocation		Direct Benefit Activity				
		-Street Improvements	570.302 (d)(2)	63%	52%	67%	33%	
		-Code Enforcement	570.302 (d)(2)	63%	52%	67%	33%	
81-PD-16	O'Fallon	-Public Services	570.302 (d)(2)	63%	52%	67%	33%	
		-Rehabilitation of Private Property	570.302 (d)(2)	63%	52%	67%	33%	
81-PD-17	Natural Bridge	-For-Sale Incentives	570.302 (d)(2)	63%	52%	67%	33%	
		- . . . .	Entire Program District is served by Neighborhood Strategy Areas					
		-Day Care Services		Direct Benefit Activity				
		-Elderly Services		Direct Benefit Activity				
		-Community Schools		Direct Benefit Activity				
		-Redevelopment Opportunities for Women		Direct Benefit Activity				



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE

81-pp-17  
(cont'd.)

18

PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW- AND MODERATE INCOME	PROJECT BENEFIT - PERCENT OF PROJECT AREA RESIDENTS WHO ARE				ASIAN/PACIFIC ISLANDER
			LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	
			(c)	(d)	(e)	(f)	(g)
Natural Bridge	PI	570.302 (d)(2)	48%	11%	89%		
	-Lead Paint Abatement	570.302 (d)(2)	48%	11%	89%		
	-Weed Control/Bulk Refuse	570.302 (d)(2)	48%	11%	89%		
	-Reforestation	570.302 (d)(2)	48%	11%	89%		
	-Street Improvements		Direct Benefit Activity				
	-Emergency Housing		Direct Benefit Activity				
	-Relocation		Direct Benefit Activity				
	-Carondelet Family Care	570.302 (d)(2)	48%	11%	89%		
	-Code Enforcement	570.302 (d)(2)	48%	11%	89%		
	-Public Services						
	-Rehabilitation of Private Property		Direct Benefit Activity		89%		
	-For-Sale Incentives	570.302 (d)(2)	48%	11%	89%		
	-Public Housing Modernization	570.302 (d)(2)	48%	11%	89%		
Baden/Riverview	-Day Care Services		Direct Benefit Activity				
	-Elderly Services		Direct Benefit Activity				
	-Community Schools		Direct Benefit Activity				
	-Redevelopment Opportunities for Women		Direct Benefit Activity				
	-Lead Paint Abatement	570.302 (d)(2)	50%	38%	50%		
	-Weed: Rat Control/Bulk Refuse	570.302 (d)(2)	50%	38%	50%		
	-Neighborhood Betterment	570.302 (d)(2)	50%	38%	50%		
	-Park Improvements/Reforestation	570.302 (d)(2)	50%	38%	50%		
	-Street Improvements	570.302 (d)(2)	50%	38%	50%		
	-Emergency Housing		Direct Benefit Activity				
	-Relocation		Direct Benefit Activity				
	-Code Enforcement	570.302 (d)(2)	50%	38%	50%		
	-Public Services	570.302 (d)(2)	50%	38%	50%		
	-Rehabilitation of Private Property		Direct Benefit Activity				
	-For-Sale Incentives	570.302 (d)(2)	50%	38%	50%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANT PERFORMANCE REPORT  
AREA BENEFIT

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-80-MC-29-0006

PROJECT BENEFIT - PERCENT OF PROJECT ARE A RESIDENTS WHO ARE:

PROJECT NAME	PROGRAM BENEFIT QUALIFYING PROVISION	LOW AND MODERATE INCOME	LOW INCOME	WHITE not Hispanic origin	BLACK not Hispanic origin	AMERICAN INDIAN/ALASKAN NATIVE	HISPANIC	ASIAN PACIFIC ISLANDER
(a)	(b)	(d)	(c)	(f)	(g)	(h)	(i)	(j)
ment Sector Analysis - EDA		Economic	Development	Activity -	Low/Mod Jobs			
-Incentive Loan Program		Economic	Development	Activity				
rial Land Development		Economic	Development	Activity -	Low/Mod Jobs			
ic Development Promotion		Economic	Development	Activity				
CCAC		Economic	Development	Activity				
tor Revolving Loan		Economic	Development	Activity				
108 Business Loans		Economic	Development	Activity -	Low/Mod Jobs			



DIRECT BENEFIT ACTIVITIES (HUD-4950.5)



Section 8 - Direct Benefit Activity For the purpose of this report, a direct benefit activity is defined as an activity which results in a rehabilitation loan and grant program, or a personal record as an integral part of retaining the benefit of that activity. For example, if a CD Block Grant funded relocation benefits, an application would be maintained as an integral part of retaining such benefits. Such activities would be submitted to a personal record would be maintained as an integral part of retaining such benefits.

1. Name of Grantee. Enter the name of the grantee as shown on the cover sheet of this Grantee Performance Report.
2. Grant Number. Enter the number assigned by HUD to the approved CD Block Grant covered by this form.

Column (a) - Project Number. Enter the number of each project being carried out with funds from the CD Block Grant shown in item 2 above, which contains direct benefit activities as defined above. (For 1975-1978 CD Block Grants, use the number used to identify activities in earlier GPR's.)

TABLE

NOTE Any project which has been reported as completed in an earlier GPR should not be reported on this form.

Column (b) - Project Name - Name of Direct Benefit Activity. Opposite each project number, enter the name of each project being carried out with funds from the CD Block Grant shown in item 2 above which contains direct benefit activities, as defined above. (For 1975-1978 CD Block Grants, enter the name of the project or activity being reported on exactly as it appears in column (a) of form HUD-7015.1 in the application for that grant.)

Column (c) - Total Number of Direct Beneficiaries. For each Direct Benefit Activity shown in column (b) provide the cumulative number of direct beneficiaries assisted with funds from the CD Block Grants shown in item 2 above.

For each Direct Benefit Activity shown in column (b), provide the percentage of the total direct beneficiaries who are:

Column (d) - Low and Moderate Income.

Column (e) - Low Income. In applying the definition of low-income households to determine the number of direct low income beneficiaries, the grantee may adjust for household size by using the applicable Section 8 very low income limits. These limits are available from the Economic and Market Analysis Division (EMAD) in the HUD Area Office.

Column (f) - Race, not Hispanic origin.

Column (g) - Race, not Hispanic origin.

Column (h) - American Indian or Alaskan Native.

Column (i) - Hispanic.

Column (j) - Asian or Pacific Islander.

Column (k) - Female or Female-Headed Households.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
DIRECT BENEFIT ACTIVITIES

1. Name of Grantee City of St. Louis, Missouri

2. Grant Number B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICI- CIARIES	Percent of Total Number of Direct Beneficiaries (Column c) Who Are:							
		Low- and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed House- hold
(a)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
Carondelet -	57/37	100%	100%	63%/86%	37%/14%				NA
Elderly meal/transportation services	12	100%	100%						NA
Elderly legal services	11	100%	100%	91%	9%				91%
Day Care - ECCDC	597	92%	78%	69%	6%		13%	12%	NA
Community Schools	8	100%	100%	100%					75%
Emergency Housing	10	100%	100%	100%					50%
Weatherization	29	100%	100%	93%	7%				34%
Relocation	299	100%	99%	96%	3%			1%	
Carondelet Family Care									
Shaw -	16/9	100%	100%	100%					NA
Elderly meal/transportation services	7	100%	100%						NA
Elderly legal services	10	100%	100%	80%	20%				90%
Elderly in-home services	2	100%	100%	50%	50%				100%
Redevelopment Opportunities for Women	31	42%	16%	84%	13%		1%	2%	NA
Community Schools	87	100%	100%	100%					59%
Five Church Older Adults	3	100%	100%	100%					67%
Emergency Housing	62	100%	100%	55%	45%				23%
Relocation	14	100%	93%	100%					
Carondelet Family Care									
Garden Tower East -	104/70	100%	100%	86%/79%	14%/21%				NA
Elderly meal/transportation services	28	100%	100%						NA
Elderly legal services	47	100%	100%	81%	19%				81%
Elderly in-home services	1	100%	100%		100%				100%
Redevelopment Opportunities for Women	1	100%	100%		100%				100%
Day Care - ECCDC	76	39%	22%	84%	16%				NA
Community Schools	135	100%	100%	100%					60%
Five Church Older Adults	20	100%	100%	90%	10%				90%
Emergency Housing	3	100%	100%	100%					
Weatherization	59	100%	100%	67%	31%		2%		17%
Relocation	22	100%	95%	96%				4%	
Carondelet Family Care									
Anton Park -	48/16	100%	100%	81%/69%	19%/31%				NA
Elderly meal/transportation services	8	100%	100%						NA
Elderly legal services	14	100%	100%	47%	43%				79%
Elderly in-home services	2	100%	100%	100%					100%
Redevelopment Opportunities for Women									



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**DIRECT BENEFIT ACTIVITIES**

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFI- CIARIES	Low- and Moderate- Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed House Hold
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
(cont.)	Benton Park -	Community Schools	271	78%	65%	99%	1%			NA
		Five Church Older Adults	6	100%	100%	100%				50%
		Emergency Housing	3	100%	100%	33%	67%			67%
		Weatherization	1	100%	100%	100%				100%
		Relocation	65	100%	100%	78%	22%			12%
		Carondelet Family Care	11	100%	100%	100%				
01-N5A5	Soulard -	Elderly meal/transportation services	78/85	100%	100%	63%/85%	37%/15%			NA
		Elderly legal services	8	100%	100%					NA
		Elderly in-home services	5	100%	100%	100%				60%
		Redevelopment Opportunities for Women	2	100%	100%	100%				50%
		Community Schools	223	98%	81%	87%	11%	1%	1%	NA
		Five Church Older Adults	8	100%	100%	100%				25%
		Emergency Housing	1	100%	100%	100%				100%
		Relocation	10	100%	100%	50%	50%			20%
		Carondelet Family Care	2	100%	50%	100%				
01-N5A6	LaSalle Park -	Elderly meal/transportation services	23/185	100%	100%	9%/26%	91%/74%			NA
		Elderly legal services	3	100%	100%					NA
		Elderly in-home services	41	100%	100%	17%	83%			68%
		Redevelopment Opportunities for Women	4	100%	100%		100%			100%
		Public Housing Day Care	171	100%	100%	1%	99%			100%
		Community Schools	62	63%	48%	23%	73%	2%	2%	NA
		Emergency Housing	8	100%	100%	62%	38%			25%
		Relocation	39	100%	100%	13%	87%			21%
		Carondelet Family Care								
01-N5A7	Lafayette Towne -	Elderly meal/transportation services	31/52	100%	100%	62%/40%	94%/60%			NA
		Elderly legal services	14	100%	100%					NA
		Elderly in-home services	10	100%	100%	10%	90%			80%
		Redevelopment Opportunities for Women	3	100%	100%	33%	67%			100%
		Junior Kindergarten	1	100%	100%					100%
		Community Schools	102	86%	77%	15%	82%	1%	2%	NA
		Emergency Housing	4	100%	100%					25%
		Weatherization	2	100%	100%	100%				50%
		Relocation	40	100%	100%	25%	75%			25%

**GRANTEE PERFORMANCE REPORT**  
**DIRECT BENEFIT ACTIVITIES**

PROJECT NAME  
NAME OF DIRECT BENEFIT ACTIVITY

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
B-81-MC-29-0006



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**DIRECT BENEFIT ACTIVITIES**

1. Name of Grantee  
City of St. Louis, Missouri

2. Grant Number  
B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICIARIES	Low and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed House Hold
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
(cont.)	Lafayette Towne - Carondelet Family Care									
81-NSA8	Midtown Medical									
	Elderly meal/transportation services	35/57	100%	100%	9%/44%	91%/56%				NA
	Elderly legal services	14	100%	100%						NA
	Elderly in-home services	10	100%	100%	50%	50%				80%
	Day Care - ECCDC	1	100%	100%		100%				100%
	Day Care - CDCA	2	100%	100%		100%				100%
	Community Schools	132	85%	80%	80%	16%		2%	2%	NA
	Emergency Housing	5	100%	100%		100%				40%
	Relocation	133	100%	100%	6%	94%				19%
	Carondelet Family Care	1	100%	100%	100%					
81-NSA11	Pershing-Waterman									
	Elderly meal/transportation services	25/392	100%	100%	16%/7%	84%/93%				NA
	Elderly legal services	2	100%	100%						NA
	Elderly in-home services	56	100%	100%	13%	87%				77%
	Redevelopment Opportunities for Women	5	100%	100%	20%	80%				100%
	Junior Kindergarten	1	100%			100%				
	Day Care - ECCDC	1	100%	100%		100%				
	Community Schools	348	93%	79%	10%	89%		1%		100%
	Weatherization	1	100%	100%		100%				NA
	Relocation	56	100%	100%		96%				
	Carondelet Family Care	2	100%	100%	100%			4%	20%	
81-NSA12	West End/Wells-Goodfellow									
	Elderly meal/transportation services	82/60	100%	100%	2%/7%	98%/93%				NA
	Elderly legal services	65	100%	100%						NA
	Elderly in-home services	35	100%	100%	3%	97%				86%
	Redevelopment Opportunities for Women	34	100%	100%	3%	97%				94%
	Junior Kindergarten	84	100%	100%		100%				63%
	Day Care - ECCDC	3	100%	100%		100%				67%
	Day Care - CDCA	2	100%	100%		100%				100%
	Community Schools	23	87%	26%	13%	83%		2%	2%	NA
	Emergency Housing	29	100%	100%		100%				60%
	Weatherization	7	100%	100%		100%				43%
	Relocation	307	100%	100%	1%	98%				22%
	Carondelet Family Care	1	100%	100%	100%			1%		



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
 GRANTEE PERFORMANCE REPORT  
 DIRECT BENEFIT ACTIVITIES

1. Name of Grantee  
 City of St. Louis, Missouri

2. Grant Number  
 B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICIARIES	Low- and Moderate- Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female headed house- hold
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
02-85A17	Union Sarah	Elderly meal/transportation services	57/53	100%	100%	9%/23%	91%/77%			NA
		Elderly legal services	31	100%	100%					NA
		Elderly in-home services	46	100%	100%	9%	91%			85%
		Redevelopment Opportunities for Women	14	100%	100%		100%			93%
		Junior Kindergarten	3	33%	67%		100%			67%
		Day Care - ECCDC	13	100%	100%		100%			100%
		Day Care - CDCA	1	100%	100%		100%			100%
		Community Schools	346	41%	26%	1%	99%			NA
		Emergency Housing	36	100%	100%		100%			70%
		Weatherization	26	100%	100%		100%			62%
01-85A14	Sherman Park/Tandy	Relocation	217	100%	100%	1%	99%			17%
		Elderly meal/transportation services	145/180	100%	100%	8%/6%	92%/94%			NA
		Elderly legal services	39	100%	100%					NA
		Elderly in-home services	170	100%	100%	2%	98%			79%
		Redevelopment Opportunities for Women	27	100%	100%	7%	93%			89%
		Day Care ECCDC	28	100%	100%		100%			96%
		Day Care - CDCA	7	100%	100%		100%			86%
		Community Schools	514	87%	41%		100%			NA
		Emergency Housing	14	100%	100%		100%			21%
		Weatherization	4	100%	100%		100%			100%
01-85A14	Walnut Park	Relocation	253	100%	100%	2%	98%			21%
		Elderly meal/transportation services	105/128	100%	100%	50%/41%	50%/59%			NA
		Elderly legal services	30	100%	100%					NA
		Elderly in-home services	110	100%	100%	8%	92%			79%
		Redevelopment Opportunities for Women	14	100%	100%		100%			86%
		Junior Kindergarten	1	100%	100%		100%			100%
		Day Care - ECCDC	14	100%	100%		100%			93%
		Day Care - CDCA	3	100%	100%		100%			100%
		Community Schools	1403	93%	15%		100%			NA
		Emergency Housing	28	100%	100%		100%			29%
02-85A14	Walnut Park	Weatherization	8	100%	100%		100%			38%
		Relocation	220	100%	100%	4%	96%			22%

GRANTEE PERFORMANCE REPORT  
 DIRECT BENEFIT ACTIVITIES



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
**DIRECT BENEFIT ACTIVITIES**

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICIARIES	Low- and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed House- hold
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
81-NSA16	Hyde Park	Elderly meal/transportation services	129/42	100%	100%	40%/21%	60%/79%			NA
		Elderly legal services	30	100%	100%					NA
		Elderly in-home services	27	100%	100%	44%	56%			63%
		Redevelopment Opportunities for Women	5	100%	100%	20%	80%			100%
		Day Care - ECCDC	53	100%	100%	6%	94%			100%
		Day Care - CDCA	3	100%	100%		100%			100%
		Community Schools	343	87%	14%	34%	65%			100%
		Emergency Housing	14	100%	100%	36%	64%		1%	NA
		Weatherization	5	100%	100%		100%			29%
		Relocation	274	100%	100%	3%	96%			100%
-NSA17	Murphy Blair	Carondelet Family Care	1	100%	100%	100%			1%	17%
		Elderly meal/transportation services	200/64	100%	100%	29%/30%	71%/70%			NA
		Elderly legal services	23	100%	100%					NA
		Elderly in-home services	24	100%	100%	29%	71%			75%
		Redevelopment Opportunities for Women	7	100%	100%	29%	71%			86%
		Junior Kindergarten	1	100%	100%					100%
		Day Care - ECCDC	37	100%	100%	5%	95%			NA
		Community Schools	661	91%	74%	2%	98%			42%
		Emergency Housing	12	100%	100%	8%	92%			38%
		Weatherization	8	100%	100%		100%			16%
SA18	DeSoto Carr	Relocation	161	100%	100%	9%	91%			NA
		Elderly meal/transportation services	24/307	100%	100%	13%/14%	87%/86%			NA
		Elderly legal services	29	100%	100%					NA
		Elderly in-home services	122	100%	100%	7%	93%			76%
		Redevelopment Opportunities for Women	9	100%	100%					89%
		Junior Kindergarten	1	100%	100%					86%
		Public Housing Day Care	205	100%	100%	2%	98%			NA
		Community Schools	627	91%	75%	1%	99%			72%
		Emergency Housing	7	100%	100%	14%	72%		14%	18%
		Relocation	22	100%	100%	14%	86%			



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
 GRANTEE PERFORMANCE REPORT  
 DIRECT BENEFIT ACTIVITIES

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFI- CIARIES	Low- and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed House- hold
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
81-NSA19	Jeff-Pandet-Lou	Elderly meal/transportation services	141/202	100%	100%	3%/4%	97%/96%			NA
		Elderly legal services	39	100%	100%					NA
		Elderly in-home services	225	100%	100%	1%	99%			78%
		Redevelopment Opportunities for Women	5	100%	100%		100%			80%
		Day Care - ECCDC	22	100%	100%		100%			100%
		Day Care - CDCA	58	100%	100%	2%	98%			100%
		Community Schools	1344	99%	99%	1%	99%			NA
		Emergency Housing	23	100%	100%	9%	91%			22%
		Weatherization	1	100%	100%		100%			100%
		Relocation	142	100%	100%		99%		1%	23%
81-NSA20	City Center	Elderly meal/transportation services	19/75	100%	100%	0%/5%	100%/95%			NA
		Elderly legal services	22	100%	100%					NA
		Elderly in-home services	23	100%	100%	35%	65%			6%
		Redevelopment Opportunities for Women	2	100%	100%	50%	50%			100%
		Junior Kindergarten	4	50%	50%		100%			50%
		Day Care - ECCDC	1	100%	100%		100%			100%
		Community Schools	2	100%	100%		100%			NA
		Emergency Housing	13	100%	100%	54%	46%			31%
		Relocation	7	100%	100%	14%	86%			29%
21	Penrose/O'Fallon	Elderly meal/transportation services	71/38	100%	100%	21%/5%	79%/95%			NA
		Elderly in-home services	30	100%	100%	3%	97%			77%
		Redevelopment Opportunities for Women	8	100%	100%		100%			75%
		Day Care - ECCDC	10	100%	100%		100%			100%
		Community Schools	1061	96%	11%	1%	99%			NA
		Emergency Housing	6	100%	100%		100%			33%
		Weatherization	4	100%	100%		100%			50%
		Relocation	101	100%	100%	6%	94%			21%



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
DIRECT BENEFIT ACTIVITIES

1. Name of Grantee City of St. Louis, Missouri

2. Grant Number B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY (b)	TOTAL NUMBER OF DIRECT BENEFI- CIARIES (c)	Percent of Total Number of Direct Beneficiaries (Column c) Who Are:							
		Low- and Moderate- Income (d)	Low Income (e)	White not Hispanic origin (f)	Black not Hispanic origin (g)	American Indian or Alaskan Native (h)	Hispanic (i)	Asian or Pacific Islander (j)	Female Headed House- hold (k)
Bellerive/Mt. Pleasant									
Elderly meal/transportation services	23/28	100%	100%	70%/82%	30%/18%				NA
Elderly in-home services	19	100%	100%	100%					89%
Redevelopment Opportunities for Women	1	100%	100%	100%					100%
Community Schools	842	72%	25%	85%	12%		2%	1%	NA
Five Church Older Adults	8	100%	100%	100%					38%
Emergency Housing	11	100%	100%	100%					36%
Weatherization	2	100%	100%	100%					100%
Relocation	52	100%	100%	100%					15%
Carondelet Family Care	182	100%	95%	97%			3%		
Christy/Holly Hills/Morganford									
Elderly meal/transportation services	174/140	100%	100%	96%/96%	4%/4%				
Elderly in-home services	16	100%	100%	50%	50%				94%
Redevelopment Opportunities for Women	1	100%	100%	100%					100%
Community Schools	2238	64%	11%	94%	1%		2%	3%	NA
Five Church Older Adults	42	100%	100%	100%					74%
Emergency Housing	2	100%	100%	100%					50%
Weatherization	4	100%	100%	100%					100%
Relocation	44	100%	100%	91%			9%		11%
Carondelet Family Care	85	100%	87%	95%				5%	
St. Louis Hills/Southampton									
Elderly meal/transportation services	43/29	100%	100%	95%/93%	5%/7%				NA
Elderly in-home services	7	100%	100%	100%					86%
Community Schools	1259	52%	9%	91%	1%		4%	4%	NA
Five Church Older Adults	19	100%	100%	100%					37%
Relocation	19	100%	100%	100%					26%
Carondelet Family Care	18	100%	78%	100%					
Clifton Heights/Tilles/Lindenwood									
Elderly meal/transportation services	42/34	100%	100%	95%/94%	5%/6%				NA
Elderly in-home services	24	100%	100%	88%	12%				88%
Redevelopment Opportunities for Women	1	100%	100%	100%					100%
Community Schools	1127	25%	8%	99%			1%		NA
Five Church Older Adults	11	100%	100%	100%					27%



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
DIRECT BENEFIT ACTIVITIES

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICIARIES	Low- and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed Household
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
(cont.)	81-PD4									
	Weatherization	4	100%	100%	100%					25%
	Relocation	22	100%	100%	100%					18%
	Carondelet Family Care	15	100%	100%	100%					
81-PD5	Hill/Clayton Tann									
	Elderly meal/transportation services	4/34	100%	100%	50%/68%	50%/22%				NA
	Elderly in-home services	13	100%	100%	77%	23%				77%
	Redevelopment Opportunities for Women	2	100%	100%	50%	50%				100%
	Community Schools	1774	12%	6%	85%	4%		5%	6%	NA
	Emergency Housing	2	100%	100%	100%					50%
	Weatherization	4	100%	100%	100%					100%
	Relocation	26	100%	100%	100%					8%
	Carondelet Family Care	7	100%	86%	100%					
PD6	Oak Hill									
	Elderly meal/transportation services	11/8	100%	100%	73%/50%	27%/50%				NA
	Elderly in-home services	7	100%	100%	86%	14%				86%
	Community Schools	1590	40%	29%	87%	12%				NA
	Five Church Older Adults	47	100%	100%	100%				1%	66%
	Emergency Housing	6	100%	100%	100%					17%
	Weatherization	9	100%	100%	33%	67%				33%
	Relocation	22	100%	100%	91%	9%				9%
	Carondelet Family Care	27	100%	81%	100%					
Gravois										
	Elderly meal/transportation services	93/53	100%	100%	90%/92%	10%/8%				NA
	Elderly in-home services	33	100%	100%	67%	33%				58%
	Community Schools	2328	63%	47%	94%	5%				NA
	Five Church Older Adults	58	100%	100%	100%			1%		72%
	Emergency Housing	15	100%	100%	100%					27%
	Weatherization	67	100%	100%	97%					18%
	Relocation	76	100%	91%	100%				3%	
	Carondelet Family Care									
Chaska										
	Elderly meal/transportation services	14/12	100%	100%	64%/67%	36%/33%				NA
	Community Schools	58	43%	34%	76%	24%				NA
	Weatherization	4	100%	100%	75%	25%				
	Relocation	1	100%	100%	100%					
	Carondelet Family Care									



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
DIRECT BENEFIT ACTIVITIES

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY (b)	TOTAL NUMBER OF DIRECT BENEFI- CIARIES (c)	Percent of Total Number of Direct Beneficiaries (Column c) Who Are:							
		Low- and Moderate Income (d)	Low Income (e)	White not Hispanic origin (f)	Black not Hispanic origin (g)	American Indian or Alaskan Native (h)	Hispanic (i)	Asian or Pacific Islander (j)	Female Head of Household (k)
Central Business District									
Elderly meal/transportation services	3/13	100%	100%	0%/62%	100%/38%				
Elderly in-home services	10	100%	100%	60%	4%				NA
Community Schools	26	50%	19%	69%	31%				70%
Five Church Older Adults	4	100%	100%	100%					NA
Emergency Housing	3	100%	100%	67%	33%				25%
Relocation	37	100%	100%		100%				67%
Mill Creek/Chouteau									11%
Elderly meal/transportation services	5/28	100%	100%	100%/86%	0%/14%				
Elderly in-home services	68	100%	100%	37%	63%				NA
Redevelopment Opportunities for Women	1	100%	100%		100%				74%
Junior Kindergarten	1	100%	100%	100%					100%
Day Care - CDCA	3	100%	100%						
Community Schools	253	87%	62%		100%				
Five Church Older Adults	17	100%	100%	39%	60%				
Emergency Housing	1	100%	100%	100%					100%
Relocation	56	100%	100%	89%	11%		12		NA
Stanken/Central Heat End									59%
Elderly meal/transportation services	-								100%
Elderly legal services	35	100%							NA
Elderly in-home services	91	100%	100%						9%
Redevelopment Opportunities for Women	8	100%		55%	45%				
Day Care - CDCA	1	100%	100%	63%	37%				
Community Schools	194	100%	100%		100%				48%
Five Church Older Adults	5	75%	47%	39%	61%				100%
Emergency Housing	2	100%	100%	100%					100%
Weatherization	11	100%	100%	100%					NA
Relocation	74	100%	100%	18%	82%				40%
Carondelet Family Care	1	100%	100%	68%	32%				---
	100/11	100%	100%	100%					100%
Elderly meal/transportation services	30	100%	100%	13%/10%	87%/90%				8%
Elderly in-home services	17	100%	100%	7%	93%				NA
Redevelopment Opportunities for Women	8	100%	100%						77%
Day Care - CDCA	1142	100%	100%	100%					88%
Community Schools	8	100%	85%		100%				100%
Emergency Housing	8	100%	100%	1%	99%				NA
					100%				25%



B - 81 - MC - 29 - 0006

HOUSING ASSISTANCE PERFORMANCE -- PART I

City of St. Louis, Missouri

Source and Sources of Housing	Total Units Committed		Elderly Units Committed		Small Family Units Committed		Large Family Units Committed	
	Total	Handicapped	Total	Handicapped	Total	Handicapped	Total	Handicapped
							(a)	(b)

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM GRANTEE PERFORMANCE REPORT DIRECT BENEFIT ACTIVITIES					1. Name of Grantee		2. Grant Number					
					City of St. Louis, Missouri		B-81-MC-29-0006					
PROJECT NUMBER	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFICIARIES	Percent of Total Number of Direct Beneficiaries (Column c) Who Are:									
			Low and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Headed Household		
(a)	(b)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)		
(cont.)	81-2012	Weatherization Relocation	3	100%	100%		100%					
81-2013	Assessment/Interviews	163	100%	100%		100%				67%		
	Elderly meal/transportation services	246/119	100%	100%	6%/7%	94%/93%				18%		
	Elderly in-home services	114	100%	100%	77%	93%				NA		
	Redevelopment Opportunities for Women	12	100%	100%		100%				74%		
	Day Care - CDCA	16	100%	100%		100%				100%		
	Community Schools	1069	96%	88%	2%	98%				94%		
	Emergency Housing	16	100%	100%	13%	81%			6%	NA		
	Weatherization Relocation	19	100%	100%		100%				38%		
	Carondelet Family Care	303	100%	100%		100%				53%		
81-2014	Bertha Riverfront	1	100%	100%	100%	100%				20%		
	Elderly meal/transportation services	10/6	100%	100%	70%/67%	30%/33%						
	Elderly in-home services	3	100%	100%	100%					NA		
	Community Schools	137	92%	38%	18%	82%				33%		
	Emergency Housing	22	100%	100%	23%	77%				NA		
	Weatherization Relocation									5%		
	Carondelet Family Care	4	100%	100%		100%						
	Assessment/Interviews	3	100%	100%		100%				100%		
	Elderly meal/transportation services	2	100%	100%		100%				67%		
	Elderly in-home services	346	73%	27%	1%	99%				100%		
	Redevelopment Opportunities for Women	2	100%	100%		100%				NA		
	Day Care - CDCA	26	100%	100%		100%				50%		
	Community Schools	1	100%	100%	100%	100%				12%		
	Emergency Housing											
	Weatherization Relocation											
	Carondelet Family Care											
81-2015	Natural Bridge	108/36	100%	100%	73%/36%	27%/69%						
	Elderly meal/transportation services	33	100%	100%	97%	37%				NA		
	Elderly in-home services	3	100%	100%	33%	67%				82%		
	Redevelopment Opportunities for Women	1	100%	100%		100%				100%		
	Day Care - CDCA											

Page \_\_\_\_\_ of \_\_\_\_\_ Pages

GRANTEE PERFORMANCE REPORT  
DIRECT BENEFIT ACTIVITIES

U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM GRANTEE PERFORMANCE REPORT DIRECT BENEFIT ACTIVITIES												
PROJECT NUMBER												
BY	PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY											
81-201	Central Area											



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
DIRECT BENEFIT ACTIVITIES

1. Name of Grantee

City of St. Louis, Missouri

2. Grant Number

B-81-MC-29-0006

Percent of Total Number of Direct Beneficiaries (Column c) Who Are:

PROJECT NAME NAME OF DIRECT BENEFIT ACTIVITY	TOTAL NUMBER OF DIRECT BENEFI- CIARIES	Percent of Total Number of Direct Beneficiaries (Column c) Who Are:							
		Low- and Moderate Income	Low Income	White not Hispanic origin	Black not Hispanic origin	American Indian or Alaskan Native	Hispanic	Asian or Pacific Islander	Female Head Holds Holds
(a)	(c)	(d)	(e)	(f)	(g)	(h)	(i)	(j)	(k)
Community Schools	97	92%	61%	5%	95%				NA
Emergency Housing	7	100%	100%	29%	71%				43%
Relocation	33	100%	100%	61%	39%				6%



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
GRANTEE PERFORMANCE REPORT  
HOUSING ASSISTANCE PERFORMANCE - PART II

1. Name of Grantee  
City of St. Louis, Missouri  
2. Grant Number  
8-81-MC-29-0006

OMB No. 83-11624

3. STATUS OF FIRM FINANCIAL COMMITMENTS (HUD Assisted New Construction and Substantial Rehabilitation)

Project Number	Project Name	Census Tract					Number of Units	Commitment Date*	Project Cancelled	Construction Begun
(a)	(b)	(c)					(d)	(e)	(f)	(g)
MO36A001001	Union-Sarah NSA	1	1	2	2		100	9/79		
		1	1	2	3		22E			
							31S			
							47L			
MO36A004001	Murphy Blair NSA	1	2	0	3		68	9/79		
		1	2	6	6		E			
							S			
							L			
MO36T791008	Murphy Blair Senior Commons	1	2	6	6		141	9/79		9/81
							141E			
MO36H195074	Murphy Blair Gardens	1	2	6	6		117	8/79		
							110S			
							7L			
MO36H195079	Indiana Properties	1	2	3	3		17	6/80		
							5E			
							9S			
							3L			
MO36H195080	Bavarian Towers	1	1	5	1		75	6/80		
							75E			
MO36H195081	Tower Village II	1	0	6	3		98	6/80		
							98E			
MO36H195083	Maryville Gardens III	1	1	5	6		22	6/80		
							2E			
							20S			
MO36H19084	Soulard Apts.	1	2	3	4		17	6/80		
							4E			
							13S			
MO36H19085	Soulard Infill	1	2	3	4		44	6/80		
							20S			
							24L			
MO36H19086	O'Fallon II	1	2	5	2		80	6/80		
							15E			
							52S			
							13L			
MO36H19087	O'Fallon IIB	1	2	5	2		50	6/80	6/81	
							37S			
							13L			
MO36A001002	Union Sarah NSA II	1	1	2	3		39	9/80	9/81	
							4E			
							34S			
							1L			
MO36A002003	Benton Park NSA II	1	2	3	3		25	9/80		
		1	2	3	4		5E			
		1	2	4	3		17S			
							3L			

if 18 or more months have elapsed since the date entered in this column for this form.

If 18 or more months have elapsed since the date entered in this column, an explanation may be required as described in the instructions for this form.



U.S. DEPARTMENT OF HOUSING AND URBAN DEVELOPMENT  
 COMMUNITY DEVELOPMENT BLOCK GRANT PROGRAM  
**GRANTEE PERFORMANCE REPORT**  
 HOUSING ASSISTANCE PERFORMANCE - PART II  
 1. STATUS OF FIRM FINANCIAL COMMITMENTS (HUD Assisted New Construction and Substantial Rehabilitation)

Form Approved  
 OMB No. 42-11624

1. Name of Grantee  
 City of St. Louis, Missouri  
 2. Grant Number  
 B-81-MC-29-0005

Project Number (a)	Project Name (b)	Census Tract (c)				Number of Units (d)	Commencement Date (e)	Project Completed (f)	Construction Begun (g)
		1	2	3	4				
M036A002004	Minth & Julia NSA	1	2	3	4	18 2E 10S 5L	9/80	4/81	
M036A003002	Tiffany NSA II	1	1	7	2	50 13E 27S 3L	9/80		
M036A004002	Murphy Blair NSA II	1	2	6	6	40 35S 5L	9/80		
M036A005001	Minerva Apartments (Page-Granville NSA)	1	0	6	1	53 23E 27S 3L	9/80		
M036A009001	West End Apartments	1	0	5	4	20 10E 10S	9/80		
M036T791012	Places for People	1	1	7	4	20 20E	7/80		
M0360009006	Pershing Waterman V	1	0	5	2	44 2E 42S	2/81		
M036T811015	St. Louis VOA Elderly	1	2	4	3	103 103E	9/81		
M036H195088	VCC Senior Citizens	1	2	3	1	31 31S	9/81		
M0360011005	Drew Towers	1	1	0	4	65 65E	9/81		
M0368023014	Union Sarah Venture II	1	1	1	1	100 36E 62S 2L	9/81		

CALL KEVIN  
 FOR LOCATION &  
 BREAKDOWN

CALL SHEARSON  
 IF NO INFO AVAILABLE

4  
 81 B12  
 36  
 40

Initial  
 Approval

\*If 12 or more months have elapsed since the date entered in this column, an explanation may be required as described in the instructions for this form.



Housing Assistance Performance - Part II  
Narrative

During 1981, in addition to those projects listed on the Housing Assistance Performance, Part II Form, four additional projects were allocated to the City. One is an Existing Section 8 with Moderate Rehab Project and the other four are Existing Section 8 Projects. All are scattered site projects whose specific locations are unknown. They are as follows:

1. MO36K001003. St. Louis Housing Authority 84 units Moderate Rehab, 8 units Elderly, 62 Small Family, and 14 Large Family. Approved, June 1981.
2. MO36E001010. St. Louis Housing Authority 105 units Existing, 10 units Elderly, 78 Small Family, and 17 Large Family. Approved, June 1981.
3. MO36E001011. St. Louis Housing Authority 116 units Existing, 12 units Elderly, 81 Small Family, and 23 Large Family. Approved, August 1981.
4. MO36E001012. St. Louis Housing Authority 60 units Existing, 50 units Elderly, and 10 Small Family. Approved, June 1981.
5. MO36E001013. St. Louis Housing Authority 30 units Existing, 26 units Small Family, and 4 Large Family units. Approved, September 1981.

Of the projects listed as cancelled on the Form, the units for three projects were combined or are included in another project.

In O'Fallon IIB (MO36H19087) the 50 units were added to O'Fallon II (MO36H19086) which was increased from 30 units to the present 80.

~~The location and evaluation, as such, is a generative term which covers a large area of study. As a general rule, an evaluation is a study into the effectiveness of an endeavor, such as a program, project, or~~



In effect, an evaluation compares performance against some norm. This could be established standards, goals, etc. Evaluations cover different levels as to the scope of which they are attempting the study. Evaluations can be of different levels. As an example, an evaluation of a project could merely be aimed to compare performance against goals established for that particular project. In other words, did the project deliver the number and type of services which it proposed to accomplish for the funded dollars?

Another type of evaluation could be pertaining to the same project to determine what, if any, effect it had on the City as a whole, or a particular neighborhood. As an example, the evaluation could attempt to determine if the project effected the crime level/crime rate of the area by comparing these rates before and after the project was implemented.

Simple Performance Evaluations offer no problem. However, Effectiveness Evaluations become more complicated resulting in some problems.

The major problem is in determining that our noted change and unit composition of O'Fallon IIB remains the same, but was combined with MO36H19086 for administrative purposes.

Union-Sarah NSA II (MO36AA001002) and Ninth & Julia NSA (MO36A002004) were also cancelled. The 57 units were transferred to Union-Sarah Venture II (MO368023014) (total 100 units) to be used in conjunction with the 510 Demonstration Project being undertaken in that neighborhood. The Ninth & Julia NSA Project was cancelled earlier due to unacceptable site locations.

The following lists projects in which more than 18 months have elapsed between the commitment date and the last date of the period of this report and in which construction was not commenced.



M036A001001 Union-Sarah NSA  
 M036A004001 Murphy-Blair NSA  
 M036H195074 Murphy-Blair Gardens

All three were delayed primarily due to difficulty in site selection especially the two NSA projects which are scattered sites.

In the two Murphy-Blair Projects, a joint venture was formed, and in the Gardens Project, construction will begin during the next year.

The Union-Sarah project is ready to begin construction except for the difficulty in acquiring permanent financing. This is a problem being faced by most other housing projects. All three projects are receiving high priority in the various programs to finance housing projects being developed by the City.



